Section III Timely Implementation of TCMs

SECTION III

TIMELY IMPLEMENTATION OF TRANSPORTATION CONTROL MEASURES (TCMs)

Table of Contents

| | Page |
|--|---------------|
| Introduction | III -1 |
| Transportation Conformity Rule | III- 1 |
| Criteria And Procedures For The Timely Implementation Of TCMs | III -3 |
| Applicable SIPs in the SCAG Region | III -4 |
| TCM Reporting Process in the SCAG Region | III -5 |
| Timely Implementation of TCM Projects in the SCAG Region | III -6 |
| Listing of TCMs Subject to Timely Implementation and Completed/Corrected Projects | III -6 |



TIMELY IMPLEMENTATION OF TCMS

INTRODUCTION

This section itemizes and reports the findings of timely implementation of Transportation Control Measure (TCM) projects specified in the fiscally constrained portion, or the first two years (i.e., FY 2018/19-2019/20) of the 2019 FTIP. The findings are required only for the applicable TCM projects contained in the approved SIPs for the relevant air basins.

TRANSPORTATION CONFORMITY RULE

The criteria for identifying TCM projects and the requirements for timely implementation of these projects are defined in the U.S. EPA's Transportation Conformity Rule, 40 CFR Parts 51 and 93:

Transportation control measure (TCM) is any measure that is specifically identified and committed to in the applicable implementation plan, including a substitute or additional TCM that is incorporated into the applicable SIP through the process established in CAA section 176(c)(8), that is either one of the types listed in CAA section 108, or any other measure for the purpose of reducing emissions or concentrations of air pollutants from transportation sources by reducing vehicle use or changing traffic flow or congestion conditions. Notwithstanding the first sentence of this definition, vehicle technology-based, fuel-based, and maintenance-based measures which control the emissions from vehicles under fixed traffic conditions are not TCMs for the purposes of this subpart¹.

Section 108(f)(1)(A) of the federal Clean Air Act (CAA) lists the following sixteen measures as illustrative of TCMs. However, this list should not be considered exhaustive.

- *Programs for improved use of public transit;*
- *Restriction of certain roads or lanes to, or construction of such roads or lanes for use by, passenger buses or high occupancy vehicles;*
- Employer-based transportation management plans, including incentives;
- *Trip-reduction ordinances;*
- Traffic flow improvement programs that achieve emission reductions;
- Fringe and transportation corridor parking facilities, serving multiple occupancy vehicle programs or transit service;
- Programs to limit or restrict vehicle use in downtown areas or other areas of emission concentration, particularly during periods of peak use;
- Programs for the provision of all forms of high-occupancy, shared-ride services;

¹ U.S. EPA, Transportation Conformity Regulations Updated April 2012, page 8.



- Programs to limit portions of road surfaces or certain sections of the metropolitan area to the use of non-motorized vehicles or pedestrian use, both as to time and place;
- Programs for secure bicycle storage facilities and other facilities, including bicycle lanes, for the convenience and protection of bicyclists, in both public and private areas;
- *Programs to control extended idling of vehicles;*
- *Programs to reduce motor vehicle emissions, consistent with Title II of the Clean Air Act, which are caused by extreme cold start conditions;*
- Employer-sponsored programs to permit flexible work schedules;
- Programs and ordinances to facilitate non-automobile travel, provision and utilization of mass transit, and to generally reduce the need for single-occupant vehicle travel, as part of transportation planning and development efforts of a locality, including programs and ordinances applicable to new shopping centers, special events, and other centers of vehicle activity;
- Programs for new construction and major reconstruction of paths, tracks or areas solely for the use by pedestrian or other non-motorized means of transportation, when economically feasible and in the public interest; and
- *Programs to encourage the voluntary removal from use and the marketplace of pre-1980 model year light duty vehicles and pre-1980 model light duty trucks.*²

In addition to the types of measures listed above, other measures may be considered as TCM projects if they reduce emissions or concentrations of air pollutants from transportation sources by modifying vehicle use, changing traffic flow, or mitigating traffic congestion conditions. TCM projects may be voluntary programs, incentive-based programs, regulatory programs, as well as market- or pricing-based programs. However, all TCM categories must be listed in the applicable (EPA-approved) SIP to be considered TCMs.

It should be noted, however, that measures and projects that use technology to reduce emissions – such as innovations in fuel formulation technologies, or the promotion of zero-emission vehicles, or of alternative fueled engines – cannot be considered TCM projects. Roadway capacity enhancement projects are also not typically considered TCMs.

The transportation conformity process is designed to ensure timely implementation of TCM strategies, thus reinforcing the link between AQMP/SIPs and the transportation planning process. If a TCM cannot be implemented or is only partially implemented, the shortfall must be made up by either substituting a new TCM strategy or by enhancing other control measures through the substitution.

² Clean Air Act, pages 29-30.



CRITERIA AND PROCEDURES FOR THE TIMELY IMPLEMENTATION OF TCMS

The Transportation Conformity Rule (40 CFR 93.113) states:

(a) The transportation plan, TIP, or any FHWA/FTA project which is not from a conforming plan and TIP must provide for the timely implementation of TCMs from the applicable implementation plan.

(b) For transportation plans, this criterion is satisfied if the following two conditions are *met*:

(1) The transportation plan, in describing the envisioned future transportation system, provides for the timely completion or implementation of all TCMs in the applicable implementation plan which are eligible for funding under title 23 U.S.C. or the Federal Transit Laws, consistent with schedules included in the applicable implementation plan.

(2) Nothing in the transportation plan interferes with the implementation of any TCM in the applicable implementation plan.

(c) For TIPs, this criterion is satisfied if the following conditions are met:

(1) An examination of the specific steps and funding source(s) needed to fully implement each TCM indicates that TCMs which are eligible for funding under title 23 U.S.C. or the Federal Transit Laws are on or ahead of the schedule established in the applicable implementation plan, or, if such TCMs are behind the schedule established in the applicable implementation plan, the MPO and DOT have determined that past obstacles to implementation of the TCMs have been identified and have been or are being overcome, and that all State and local agencies with influence over approvals or funding for TCMs are giving maximum priority to approval or funding of TCMs over other projects within their control, including projects in locations outside the nonattainment or maintenance area.

(2) If TCMs in the applicable implementation plan have previously been programmed for Federal funding but the funds have not been obligated and the TCMs are behind the schedule in the implementation plan, then the TIP cannot be found to conform if the funds intended for those TCMs are reallocated to projects in the TIP other than TCMs, or if there are no other TCMs in the TIP, if the funds are reallocated to projects in the TIP other than projects which are eligible for Federal funding intended for air quality improvement projects, e.g., the Congestion Mitigation and Air Quality Improvement Program.

(3) Nothing in the TIP may interfere with the implementation of any TCM in the applicable implementation plan.



(d) For FHWA/FTA projects which are not from a conforming transportation plan and TIP, this criterion is satisfied if the project does not interfere with the implementation of any TCM in the applicable implementation plan³.

APPLICABLE SIPS IN THE SCAG REGION

In the SCAG region, ozone SIPs developed in the South Coast Air Basin and the Ventura County portion of the South Central Coast Air Basin contain TCM strategies and are subject to EPA's Transportation Conformity Rule analyses. The two SIPs with TCM strategies are:

South Coast AQMP/SIP (SCAB)

Effective October 3, 2014, the U.S. EPA approved the portions of the SCAQMD's Final 2012 Air Quality Management Plan that updated the approved control strategy for the 1997 8-hour ozone standard and that provided a demonstration of attainment of the 1-hour ozone standard by December 31, 2022. As a result, the 2012 South Coast AQMP/ Ozone SIP is the applicable Ozone SIP for the SCAB. It is important to note that the TCM categories in the 2012 Ozone AQMP/SIP are consistent with the TCM categories in the 1994/1997/2003/2007 Ozone AQMPs/SIPs. In addition, submitted to and currently under review by the U.S. EPA in April 2017, the 2016 South Coast AQMP/Ozone SIP makes no changes to previously approved TCMs contained in the 2012 South Coast AQMP/Ozone SIP.

Ventura County AQMP/SIP (Ventura County Portion of SCCAB)

The TCM strategies incorporated in the 1994 (as amended in 1995) Ozone AQMP/SIP function as the applicable TCMs for conformity finding. The EPA approved the 1994 Ozone SIP revisions on January 8, 1997. The 2007 Ozone AQMP/SIP revision (which EPA has not taken an action on) makes no changes to previously approved TCMs contained in the 1994 SIP (as amended in 1995). Effective July 27, 2009, EPA took a final action to find that the Ventura County attained the revoked 1-hour ozone standard by its attainment date. Effective January 2, 2013, EPA took another final action to find that the Ventura County attained the 1997 8-hour ozone standard by its attainment date.

It is noted that the Ventura County SIP does not claim emission reduction credits from TCM projects. They have been included to assist transportation and air quality agencies to identify projects that have the potential of reducing vehicle emissions, vehicle trips and vehicle miles traveled.

It should also be noted that while the 1-hour Ozone standard has been revoked and replaced with an 8-hour Ozone standard, the TCMs in the 1-hour Ozone SIPs remain applicable.

³ U.S. EPA, Transportation Conformity Regulations Updated April 2012, page 22.



There are no applicable TCMs in any other federal non-attainment or maintenance areas in the SCAG region. For more information on TCMs and timely implementation of the TCMs, see Section III of this document.

TCM REPORTING PROCESS IN THE SCAG REGION

Only those TCM-category projects that have been committed for implementation are considered for purposes of timely implementation reporting. As such, only those projects designated as TCMs in the first two years (the fiscally constrained portion) of the prevailing FTIP are considered for reporting.

In the SCAG region, new TCMs are identified by the FTIP process. Projects that meet the TCM criteria become committed TCMs and part of the applicable SIP after: 1) funds are committed for right-of-way or construction in the first two years (the fiscally constrained portion) of the FTIP; 2) the FTIP is approved by the Regional Council; and 3) state and federal approval of the FTIP. New TCMs (i.e., those projects first identified in the 2019 FTIP) are listed later by county in this Section. However, project status for these new TCMs will be provided in the next required timely implementation report, assuming the 2019 FTIP is approved by the Regional Council and by FHWA and FTA.

The projects reported on in this report are those TCM-category projects which have committed to right-of-way acquisition, construction or implementation in the first two years of the prevailing FTIP (the 2016-2040 RTP/SCS and 2017 FTIP as amended). In addition, those TCM projects designated for reporting in previous FTIPs, and which are still under construction or implementation, will continue to be reported. TCM projects completed during this FTIP cycle are also reported.

Although project implementation remains an enforceable commitment by project sponsor agencies, SCAG is responsible for assuring the timely implementation of TCMs. Per a request from the federal agencies, beginning with the 2003 AQMP/SIP, SCAG began to develop a protocol for tracking currently anticipated project completion dates against previously reported completion dates, as provided by the county transportation commissions (CTCs). It is SCAG's intention that project completion dates reported when a TCM is first listed in an approved FTIP will be reported in all subsequent Timely Implementation Reports alongside the most current completion dates, until such a time as the project is completed. In this case, ongoing projects include the original date listed beginning with the 2004 RTIP, or a later FTIP when first listed as a committed TCM.

SCAG relies on the established project status update process used for the RTP and the FTIP to gather data from CTCs for preparing the TCM Timely Implementation Report. It is an iterative and collaborative process. The final data gathered on TCM project implementation status, currently anticipated completion dates, and, when delay occurs, reasons for the delay and efforts to overcome the implementation obstacles, is used to establish the final Timely Implementation Report. SCAG's process integrates an assessment of the specific steps and funding sources needed to fully implement each TCM, and confirms that the projects are on or ahead of schedule; or, in the case that some particular project is delayed, the analysis establishes that the obstacles to



implementation have been or are being overcome, and that the project is henceforth expected to be expeditiously implemented.

TIMELY IMPLEMENTATION OF TCM PROJECTS IN THE SCAG REGION

The federal Transportation Conformity Rule states that timely implementation is to be measured against the TCM projects in the applicable SIP. SCAG evaluates the TCM-category projects to determine the anticipated level and current status of implementation. The enforceable commitment is to report on the funding and implementation of TCM projects in the first two years of the six-year FTIP. In each FTIP, TCM category projects roll forward and the enforceable commitment is automatically revised to encompass the first two-year schedule of TCM-category projects without the need for a SIP revision. The implementation status of each of these TCM projects then continues to be reported on in subsequent FTIPs, until the TCM project is reported as having been completed, or the suitably replaced or substituted project has been completed.

South Coast Air Basin

The 2012 South Coast AQMP/SIP includes the following three TCM project categories:

- High Occupancy Vehicle (HOV) Measures,
- Transit and Systems Management Measures, and
- Information-based Transportation Strategies.

It should be noted that the TCM project categories in Appendix IV-C, Regional Transportation Strategy and Control Measures, of the 2012 South Coast AQMP/SIP, are consistent with those of TCM01 specified in the 1994 and subsequent Ozone SIPs, and are updated by the list provided in the Timely Implementation Report section of this document.

Ventura County Portion of SCCAB

The applicable TCM projects in Ventura County include the following measures:

- Ridesharing
- Non-Motorized
- Traffic Flow Improvement
- Land Use
- Transit

LISTING OF TCMS SUBJECT TO TIMELY IMPLEMENTATION AND COMPLETED/CORRECTED PROJECTS

The information in the following tables demonstrates timely implementation of TCMs (by County).



LOS ANGELES COUNTY

| | | TABLE III-1.1 LOS ANGELES COUNTY TCM | S SUBJECT TO TH | MELY IMPLEMEN | TATION | |
|------------------|---------------|---|--------------------------------|---------------------------------|---------------------------------|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| AVALON | LAF9600 | CITY OF AVALON FIVE-CORNER COMPREHENSIVE PEDESTRIAN PROJECT (>.25 MI) | 2020 | 2020 | 2021 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO FUNDING AGREEMENT. THE FUNDING AGREEMENT WAS EXECUTED ON 5/18/2018. |
| AZUSA | LAF5309 | CITY OF AZUSA TRAFFIC MANAGEMENT SYSTEM. THIS PROJECT WILL UPGRADE TRAFFIC SIGNALS AT 43 INTERSECTIONS IN THE CITY OF AZUSA. THE PROJECT WILL FUND THE DESIGN AND CONSTRUCTION/IMPLEMENTATION OF CONTROLLERS, WIRING, DETECTION, CONDUIT, FIBER OPTIC, COUNTDOWN PEDESTRIAN HEADS, SIGNALS, VIDEO DETECTION, CCTV CAMERAS AND TRAFFIC CONTROL AND MONITORING UPGRADES AT THE 43 INTERSECTIONS. | 12/1/2017 | 12/1/2019 | 12/1/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. SECURING LOCAL MATCH FUNDING THROUGH BONDING OF MR FUNDS. |
| BALDWIN PARK | LA0G1178 | EXPANSION OF THE CITY'S CIRCULATOR SHUTTLE TO CONNECT TO BUSINESS AND MEDICAL COMMUTERS FROM THE BALDWIN PARK TRANSIT CENTER AND METROLINK STATION TO THE CITY'S MAIN BUSINESS CENTERS. PURCHASE OF 2 CNG BUSES. | 12/31/2018 | 12/31/2018 | 12/31/2018 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| BEVERLY HILLS | LAF9537 | BEVERLY HILLS BIKE SHARE PROGRAM: REGIONALLY-COMPATIBLE, PUBLIC BICYCLES FOR LOCAL/REGIONAL NON VEHICLE MOBILITY, FIRST/LAST MILES CONNECTION TO BUS AND PURPLE LINE RAIL TRANSIT, REDUCE AIR POLLUTANTS, PROMOTE HEALTHY LIFESTYLES | 12/31/2022 | 12/31/2022 | 12/31/2022 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP |

| | | TABLE III-1.1 LOS ANGELES COUNTY TCM | S SUBJECT TO TH | MELY IMPLEMEN | TATION | |
|----------------|---------------|--|--------------------------------|---------------------------------|---------------------------------|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| BURBANK | LA0G1211 | THIS PROJECT WOULD PROVIDE TRAFFIC SIGNAL UPGRADES, SIGNAL CONTROLLER UPGRADES, TIMING PLANS, AND TRAFFIC SIGNAL SYSTEM MONITORING TO INTERSECTIONS ON ARTERIAL STREETS WITHIN 1 MILE OF THE INTERSTATE 5 CORRIDOR. SCOPE INCLUDES AUGMENTING BURBANK TMC STAFF FOR MONITORING SIGNAL COORDINATION AND POLICE TRAFFIC CONTROL DURING THE LIFE OF THE CONSTRUCTION PROJECT. | 7/30/2019 | 7/30/2019 | 7/30/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| BURBANK | LAF1502 | SAN FERNANDO BIKEWAY. IMPLEMENT A CLASS I BIKEWAY ALONG SAN FERNANDO BLVD, VICTORY PLACE AND BURBANK WESTERN CHANNEL TO COMPLETE THE BURBANK LEG OF A 12 MILE BIKEWAY. | 2014 | 10/30/2017 | 12/31/2021 | OBSTACLES ARE BEING OVERCOME. DELAY BECAUSE BIKEWAY ROW HAD TO BE EXCAVATED FOR CALTRANS I-5 NORTH/ EMPIRE INTERCHANGE PROJECT |
| BURBANK | LAF5306 | BURBANK TRAFFIC RESPONSIVE SIGNAL SYSTEM; UPGRADE 20 SIGNALS ON HOLLYWOOD WAY AND 18 ON BUENA VISTA ST., CONNECT 38 SIGNALS TO THE FIBER-OPTIC CABLE-TRUNK LINE, AND PURCHASE FIBER-OPTIC MODEMS. INCLUDES A DEMAND- RESPONSIVE TRAFFIC SIGNAL SYSTEM ALONG HOLLYWOOD WAY AND BUENA VISTA ST., LICENSE, SYSTEM INTEGRATION AND TESTING OF THE QUICK TRACK ADAPTIVE CONTROL SOFTWARE. | 1/1/2019 | 1/1/2019 | 6/30/2019 | OBSTACLES ARE BEING OVERCOME. UNDER CONSTRUCTION. |
| BURBANK | LAF9315 | TRAFFIC RESPONSIVE SYSTEM INVOLVING ADVANCED TRAFFIC CONTROLLERS, COMMUNICATIONS, VIDEO SURVEILANCE, AND BICYCLE AND SYSTEM DETECTION FOR 33 INTERSECTIONS IN THE CITY OF BURBANK | 12/21/2021 | 12/21/2021 | 12/21/2021 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| CALABASAS | LAF9300 | THE PROPOSED PROJECT IS TO SYNCHRONIZE AND ADD INTERCONNECT ALONG LAS VIGENES ROAD AND SYNCHRONIZE MULHOLLAND HIGHWAY AND OLD TOPANGA CANYON ROAD | 6/30/2022 | 6/30/2022 | 6/30/2022 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |



| | TABLE III-1.1 LOS ANGELES COUNTY TCMS SUBJECT TO TIMELY IMPLEMENTATION | | | | | | | |
|----------------|--|---|--------------------------------|---------------------------------|---------------------------------|--|--|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS | | |
| CALTRANS | LA000358 | ROUTE 005: FROM ROUTE 134 TO ROUTE 170 HOV LANES (8 TO 10 LANES) (CFP 346)(2001 CFP 8355). (EA# 12180, 12181,12182+12183=1218W,12184, 13350 PPNO 0142F,151E,3985,3986,3987) SAFETEA LU # 570. CONSTRUCT MODIFIED IC @ 1-5 EMPIRE AVE, AUX LNS NB & SB BETWEEN BURBANK BLVD & EMPIRE AVE; AND MODIFY EXISTING STRUCTURES. ADD AUXILIARY LANE BETWEEN ALAMEDA AND OLIVE FROM PM 28.43 TO PM 29.78 | 2012/2010 | 6/30/2019 | 6/30/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. | | |
| CALTRANS | LA000548 | ROUTE 10: FROM PUENTE TO CITRUS HOV LANES FROM 8 TO 10 LANES & SOUNDWALLS (C-ISTEA 77720, 95 STIP-IIP) (EA# 117080,11172, 1170U, PPNO# 0309N, 0309S)-(USE TOLL CREDITS AS LOCAL MATCH). | 2030/2015 | 10/31/2018 | 4/29/2019 | OBSTACLES ARE BEING OVERCOME. ALL FUNDS ARE OBLIGATED. UNDER CONSTRUCTION. | | |
| CALTRANS | LA0B875 | ROUTE 10: HOV LANES AND PAVEMENT REHAB FROM CITRUS TO ROUTE 57 (EA# 11934 + 31120 = 1193U, PPNO 0310B+4812=0310B). USE TOLL CREDIT AS LOCAL MATCH. | 2015 | 1/4/2018 | 12/3/2021 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO COMBINING WITH A ROADWAY REHABILITATION PROJECT, RESULTING IN MAJOR DESIGN CHANGES. MAJOR DESIGN CHANGES HAVE BEEN COMPLETED. CURRENTLY UNDER CONSTRUCTION. | | |
| CALTRANS | LA0B951 | ROUTE 71: ROUTE 10 TO SAN BERNARDINO COUNTY LINE - EXPRESSWAY TO FREEWAY CONVERSION - ADD 1 HOV LANE AND 1 MIXED FLOW LANE . (2001 CFP 8349, TCRP #50) (EA# 210600, PPNO 2741) (TCRP #50) (USE TOLL CREDITS AS LOCAL MATCH). | 11/21/2028 | 11/21/2028 | 11/21/2028 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. | | |
| CALTRANS | LA0D73 | ROUTE 5: LA MIRADA, NORWALK & SANTA FE SPRINGS-ORANGE CO LINE TO RTE 605 JUNCTION. WIDEN FOR HOV & MIXED FLOW LNS, RECONSTRUCT VALLEY VIEW (EA 2159A0 = 21591, 21592+31320=2159U, 21593, 21594, 21595, 31320 PPNO 2808 = 4153, 2808, 4154, 4155, 4156, 4841). TCRP#42.2&42.1 (USE TOLL CREDITS AS LOCAL MATCH) | 2014 | 9/12/2019 | 9/12/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. | | |
| CALTRANS | LA0G1116 | ROUTE 001: PACIFIC COAST HIGHWAY AND PARALLEL ARTERIALS FROM I-105 TO I-110: SIGNAL SYNCHRONIZATION (EA 30990 PPNO 4800) | 12/31/2019 | 12/31/2019 | 12/31/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. | | |



| | | TABLE III-1.1 LOS ANGELES COUNTY TCM | S SUBJECT TO TH | MELY IMPLEMEN | TATION | |
|--------------------|---------------|---|--------------------------------|---------------------------------|---------------------------------|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| CALTRANS | LAF9301 | ROUTE 210: IMPLEMENTATION OF I-210 CONNECTED CORRIDORS TRANSPORTATION MANAGEMENT SYSTEM THAT INTEGRATES FREEWAY RAMP METERS, ARTERIAL SIGNAL SYSTEMS, TRANSIT SYSTEMS AND TRAVELER INFORMATION [EA 32910]. | 12/30/2021 | 12/30/2021 | 12/30/2021 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| CARSON, CITY OF | LA0G1130 | ACTIVE TRANSPORTATION PROGRAM - CITY-WIDE BIKE AND PEDESTRIAN IMPROVEMENTS - THE INFRASTRUCTURE COMPONENT INCLUDES A CLASS II BIKE LANE (1.07 MILE) ON SANTA FE AVE, HIGH VISIBILITY CROSSWALKS, COUNTDOWN PEDESTRIAN SIGNALS, CURB RAMPS, ETC. THE NON- INFRASTRUCTURE COMPONENT INCLUDES, EDUCATION, ENCOURAGEMENT, AND ENFORCEMENT PROGRAMMING THAT WILL OCCUR OVER A THREE YEAR PERIOD. | 12/31/2018 | 12/31/2018 | 12/31/2019 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO RFP PREPARATION AND DESIGN PROCESS. |
| CARSON, CITY OF | LA0G1179 | TRANSFORM MAINTENANCE ROAD TO A NEW 1.3 MILE CLASS I BIKE PED PATH ON DOMINGUEZ CHANNEL. IMPROVEMENTS INCLUDE IMPROVING HORIZONTAL AND VERTICAL GEOMETRY FOR IMPROVED SIGHT DISTANCE, ADDING A GUARDRAIL TO EXISTING BRIDGE, AND IMPROVING THE AVALON BLVD. INTERSECTION SIGNAL. | 12/30/2018 | 12/30/2018 | 12/30/2018 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| CARSON, CITY OF | LAF7322 | BROADWAY INTERSECTION IMPROVEMENTS TRAFFIC SIGNAL MODIFICATION: DESIGN AND MODIFY FIVE SIGNALIZED INTERSECTIONS ON BROADWAY BETWEEN ALONDRA BLVD AND VICTORIA ST TO INCLUDE LONGER SIGNAL MAST ARMS TO IMPROVE VISIBILITY OF SIGNAL INDICATIONS, IMPROVE LIGHTING, UPGRADE SIGNAL CABINET AND EQUIPMENT, IMPROVE SIGNAL TIMING, AND IMPROVE THE OPERATION OF THE INTERSECTIONS BY ADDING PROTECTIVE/PERMISSIVE LEFT-TURN PHASING AS WARRANTED. | 12/31/2017 | 6/30/2018 | 6/30/2019 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO RETIREMENT OF PROJECT MANAGER. |
| COMPTON | LAF9530 | ENHANCE SAFETY/IMPROVE NON-MOTORIZED TRANSPORTATION TRAVELS ALONG CENTRAL AV BY INSTALLING PROTECTIVE BUFFERED BIKE LANES, IMPROVING INTERSECTION CROSSINGS AND CLOSING SIDEWALK GAPS | 8/1/2021 | 8/1/2021 | 8/1/2021 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |



| | TABLE III-1.1 LOS ANGELES COUNTY TCMS SUBJECT TO TIMELY IMPLEMENTATION | | | | | | | | |
|----------------|--|---|--------------------------------|---------------------------------|---------------------------------|--|--|--|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS | | | |
| COMPTON | LATP17S0 12 | THIS PROJECT IS THE FINAL DESIGN AND CONSTRUCTION OF 29/68 MILES OF GAP CLOSURE IN THE BIKE LANE NETWORK IN THE CITIES OF COMPTON AND CARSON. PROJECT ELEMENTS INCLUDE CLASS I, II, AND III BIKE LANE IMPROVEMENTS INCLUDING STRIPING, BIKE SHARROWS, DIRECTIONAL PAINTED GREEN LINES AND WAYFINDING SIGNAGE. UTILIZING TOLL CREDITS TO MATCH ATP. | 12/31/2022 | 12/31/2022 | 12/31/2022 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. REPLACED LA0G1141 AND LA0G1269 IN 2017 FTIP AMENDMENT #17-11. | | | |
| COVINA | LAF5501 | CITY OF COVINA BICYCLE NETWORK-CONSTRUCT CLASS II BIKE LANES ON CITRUS AV (1.8 MI), FRONT ST (0.13 MI), SECOND AV (0.87 MI), BADILLO ST (3.61 MI) AND AZUSA AV (1.53 MILES). THIS PROJECT PROVIDES DIRECT CONNECTIVITY TO A REGIONALLY SIGNIFICANT BIKE-TRANSIT HUB (COVINA METROLINK STATION) IDENTIFIED IN METRO'S 2006 BICYCLE TRANSPORTATION STRATEGIC PLAN. THE PROJECT WILL ALSO PROVIDE SECURE BIKE PARKING AT A LOCATION DETERMINED TO HAVE SIGNIFICANT NEED FOR BICYCLISTS. | 4/30/2019 | 4/30/2019 | 4/30/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. | | | |
| CUDAHY | LAF9605 | THE CUDAHY CITY WIDE COMPLETE STREETS IMPROVEMENT PROJECT FOCUSES ON THE ATLANTIC AVENUE CORRIDOR AND CITY WIDE MULTIMODAL TRANSPORTATION IMPROVEMENTS FOR THE FIRST/LAST MILE. PROJECT IS APPROXIMATELY 1.1 MILES LONG. | 12/1/2021 | 12/1/2021 | 12/1/2021 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. | | | |
| CULVER CITY | LAF5302 | PROJECT WILL UPGRADE THE CURRENT TRAFFIC CONTROL SYSTEM TO AN ADAPTIVE TRAFFIC CONTROL SYSTEM (ATCS). PROJECT WILL REPLACE 90 TYPE 170 CONTROLLERS WITH TYPE 2070, ADD ADDITIONAL VEHICLE DETECTORS AT 102 LOCATIONS, AND UPGRADE COMMUNICATIONS EQUIPMENT AND CONNECTION TO FIBER-OPTIC BACKBONE. THE ATCS WILL CONTROL 102 INTERSECTIONS THROUGHOUT CULVER CITY. | 3/1/2019 | 3/1/2019 | 3/1/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. | | | |



| | | TABLE III-1.1 LOS ANGELES COUNTY TCM | S SUBJECT TO TI | MELY IMPLEMEN | TATION | |
|----------------------------------|---------------|--|--------------------------------|---------------------------------|---------------------------------|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| CULVER CITY | LAF7303 | NETWORK-WIDE SIGNAL SYNC WITH VID & ARTERIAL PERFORMANCE MEASUREMENT SYSTEM FOR ATCS: (1) OPTIMIZES SIGNAL COORDINATION TIMING NETWORK-WIDE. (2) UPGRADES MAJOR INTERSECTIONS WITH ENHANCED SYSTEM DETECTION AND ARTERIAL PERFORMANCE MEASUREMENT CAPABILITIES ALONG WASHINGTON BL, SEPULVEDA BL, JEFFERSON BL, AND OTHERS. (16 SIGNALS THAT ARE SYNCHED) | 12/31/2018 | 12/31/2018 | 6/30/2019 | OBSTACLES ARE BEING OVERCOME. FINALIZING DESIGN. CON WILL START IN JUNE 2018. |
| CULVER CITY MUNI BUS LINES | LAF3317 | BUS SIGNAL PRIORITY IN CULVER CITY. DESIGN, DEVELOP & INSTALL WIRELESS BUS SIGNAL PRIORITY SYSTEM ON CULVER CITY BUS FLEET AND AT INTERSECTIONS TO INCREASE OPERATION EFFICIENCY & TRAVEL TIME SAVINGS. THE PROJECT INCLUDES INTERSECTIONS WITH TRANSIT SERVICE WITHIN THE BOUNDARY OF THE CITY OF CULVER CITY. | 6/30/2017 | 6/30/2018 | 6/30/2020 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO CANCELATION OF DESIGN BUILD RFP AS A RESULT OF PROTEST. SECOND RFP HAS BEEN COMPLETED AND CONTRACT HAS BEEN EXECUTED WITH SELECTED VENDOR. |
| CULVER CITY MUNI BUS LINES | LAF3729 | REAL-TIME BUS ARRIVAL INFORMATION SYSTEM. DEVELOP & INSTALL ON 60 BUS STOP REAL-TIME BUS ARRIVAL INFORMATION SYSTEM USING INTELLIGENT TRANSPORTATION SYSTEM (ITS) TECHNOLOGY TO DISSEMINATE NEXT BUS INFO TO TRAVELERS. THE PROJECT'S PHYSICAL COMPONENT IS LOCATED AT BUS STOPS AND TRANSIT CENTER WITHIN THE CITY OF CULVER CITY. THE NON- PHYSICAL COMPONENT OF THE PROJECT IS LOCATED ON A WEB SERVER. | 6/30/2018 | 6/30/2018 | 6/30/2020 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO CANCELATION OF DESIGN BUILD RFP FOR A LINKED PROEJCT (LAF3317). SECOND RFP HAS BEEN COMPLETED AND CONTRACT HAS BEEN EXECUTED WITH SELECTED VENDOR. |
| DOWNEY | LA0G1254 | OLD RIVER SCHOOL RD PAVEMENT REHAB INCLUDES SAWCUT, REMOVAL AND FULL DEPTH RECONSTRUCTION OF PAVEMENT, COLD MILLING OF EXISTING PAVEMENT, ASPHALT RUBBER HOT MIX (ARHM) PAVEMENT OVERLAY, RECONSTRUCTION OF DAMAGED OR MISSING CURB AND GUTTER, SIDEWALK, CROSS GUTTERS, AND RAMPS, UTILITY ADJUSTMENTS, TRAFFIC SIGNAL DETECTOR LOOP REPLACEMENTS, TRAFFIC STRIPING, TRAFFIC CONTROL, AND INSTALL CLASS II BIKE LANE (2 MILES). UTILIZING TOLL CREDITS. | 9/1/2017 | 9/1/2017 | 12/31/2018 | OBSTACLES ARE BEING OVERCOME. PROJECT ORIGINALLY UNDERFUNDED; CURRENTLY IN FINAL DESIGN, ROW CERTIFICATION OBTAINED. |



| | | TABLE III-1.1 LOS ANGELES COUNTY TCM | S SUBJECT TO TI | MELY IMPLEMEN | TATION | |
|----------------|---------------|--|--------------------------------|---------------------------------|---------------------------------|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| DOWNEY | LAF3304 | WOODRUFF AV FIBER-OPTIC TRAFFIC SIGNAL COMMUNICATIONS PROJ. INSTALL FIBER-OPTIC COMMUNICATION & VIDEO DETECTION SYSTEM ON WOODRUFF AV & INTERCONNECT IT TO EXISTING FIBER BACKBONE TO DEVELOP AN ETHERNET- BASED COMMUNICATION NETWORK. | 7/31/2018 | 7/31/2018 | 12/31/2019 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO EXECUTION OF FUNDING AGREEMENT |
| DUARTE | LAF5627 | DUARTE GOLD LINE STATION PEDESTRIAN IMPROVEMENTS. THIS PROJECT IS LOCATED IN DUARTE ON DUARTE RD BETWEEN HIGHLAND AV AND BUENA VISTA ST. IT WILL FUND PEDESTRIAN IMPROVEMENTS AROUND THE DUARTE GOLD LINE STATION, CONNECTING THE STATION WITH SURROUNDING LAND USES AND OTHER TRANSIT LINES BY CONSTRUCTING SIDEWALK ON THE NORTH SIDE OF DUARTE RD AND INSTALLING PEDESTRIAN LIGHTING, LANDSCAPING, BENCHES, TRASH RECEPTACLES, CURB RAMPS, PEDESTRIAN CROSSINGS, AND WAYFINDING SIGNS. | 6/1/2017 | 6/1/2017 | 12/31/2018 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO CHANGE OF PROJECT MANAGER. |
| EL MONTE | LA0G1180 | A 0.5 MILE CLASS III BIKE ROUTE WITH SHARROWS, A 0.7 MILE CLASS II GREEN-PAINTED BIKE LANE, AND A 2 MILE A CLASS II BIKE LANE WITH BUFFER PAVEMENT STENCILING. IMPROVEMENTS INCLUDES ROADWAY RESURFACING, HIGHLIGHTING, CROSSWALK IMPROVEMENTS, CAMERA INSTALLATION AT INTERSECTIONS, AND WAYFINDING SIGNAGE. THE PROJECT RUNS 3.2 MILES ALONG SANTA ANITA FROM ELLIOT AVENUE (SOUTH) TO WEST HONDO PARKWAY (NORTH). | 12/30/2018 | 12/30/2018 | 12/30/2019 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO COORDINATION TO MODIFY LOCATIONS OF IMPROVEMENT. |
| EL MONTE | LAF3125 | RAMONA CORRIDOR TRANSIT CENTER ACCESS PROJECT. CONSTRUCT A NEW UNDERPASS STRUCTURE ON RAMONA BLVD UNDER SANTA ANITA AVE TO ACCESS THE LOWER LEVEL OF THE EL MONTE TRANSIT CENTER. THE PROPOSED BUS TUNNEL RAMPS WILL BEGIN EAST OF THE SANTA ANITA AVENUE AND RAMONA BOULEVARD INTERSECTION ON RAMONA BOULEVARD AND THE TUNNEL WILL CONTINUE UNDER SANTA ANITA AVENUE (ALONG ROMONA BOULEVARD) TO THE LOWER LEVEL OF THE EL MONTE TRANSIT CENTER AND INCLUDES 1 BUS ONLY LANE IN EACH DIRECTION. | 12/30/2020 | 12/30/2020 | 12/30/2020 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |



| | | TABLE III-1.1 LOS ANGELES COUNTY TCM | S SUBJECT TO TH | MELY IMPLEMEN | TATION | |
|-----------------------------|---------------|--|--------------------------------|---------------------------------|---------------------------------|---|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| FOOTHILL TRANSIT ZONE | LA0B311 | PARK AND RIDE FACILITY (TRANSIT ORIENTED NEIGHBORHOOD PROGRAM) IN THE CITY OF INDUSTRY. AZUSA PROJECT UNDER LAF3434. | 2/31/2015 | 2/31/2015 | 12/31/2020 | OBSTACLES ARE BEING OVERCOME. PARK AND RIDE FACILITIES IN CITIES OF INDUSTRY AND AZUSA COMPLETED. |
| FOOTHILL TRANSIT ZONE | LA0G1234 | MT. SAN ANTONIO COLLEGE (MSAC) TRANSIT CENTER. THE TRANSIT CENTER INCLUDES 10 BUS BAYS, 2 CHARGERS FOR ELECTRIC BUSES, A TRANSIT STORE, LIGHTED SHELTERED WAIT AREAS, REAL- TIME BUS ARRIVAL KIOSKS, AND UPGRADED ADA AND PEDESTRIAN ACCESS. | 12/31/2022 | 12/31/2022 | 12/31/2022 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| GARDENA | LA0G1164 | LINE 1X-EXPAND TRANSIT BUS SERVICE ON I-110 FREEWAY: EXPANSION OF LINE 1X TRANSIT SERVICE TO PROVIDE MID-DAY SERVICE. THIS PROJECT IS FUNDED BY THE METRO'S EXPRESSLANES TOLL REVENUE REINVESTMENT PROGRAM. | 6/30/2018 | 6/30/2018 | 6/30/2019 | NO DELAY. ON-GOING TRANIST BUS SERVICE. |
| GARDENA | LA0G1175 | COMPUTER AUTOMATED DISPATCHING/AUTOMATED VEHICLE LOCATION (CAD/AVL) SOLUTION WITH REAL TIME PASSENGER INFORMATION NETWORK. | 12/30/2016 | 12/30/2016 | 12/30/2019 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO COMPLETE MANAGEMENT CHANGE. A NEW DIRECTOR AND A NEW STAFF WERE HIRED. CURRENTLY WORKING ON A SCOPE OF WORK FOR TECHNICAL ASSISTANCE, WHICH WILL BE ISSUED FOR SOLICITATION IN FIRST QUARTER OF 2018. |
| GARDENA | LATR0202 0 | IMPLEMENT TRANSIT SIGNAL PRIORITY FOR 8.4 MILES FROM THE HARBOR GATEWAY TRANSIT STATION TO 120TH STREET | 12/31/2021 | 12/31/2021 | 12/31/2021 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| GLENDALE | LA0G809 | CONSTRUCTION OF CITYWIDE BIKEWAY FACILITY THIS PROJECT INCLUDES CONSTRUCTION OF CLASS II, AND SHARROWS RECOMMENDED IN THE GLENDALE BICYCLE MASTER PLAN AND INSTALLATION OF CITYWIDE BIKE RACKS, AND OTHER AMENITIES RELATED TO BICYCLE. THE PROJECT LENGTH MAY INCLUDE OVER 12 MILES OF BIKE LANES. | 12/1/2018 | 12/1/2018 | 12/1/2018 | LA0G1248 HAS BEEN COMPLETED AND HAS MET TCM REQUIREMENTS. THIS PROJECT IS SIMPLY A DUPLICATE RECORD OF LA0G1248 |



| | | TABLE III-1.1 LOS ANGELES COUNTY TCM | S SUBJECT TO TH | MELY IMPLEMEN | TATION | |
|--------------------|---------------|--|--------------------------------|---------------------------------|---------------------------------|---|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| GLENDALE | LA0G1208 | TRAFFIC SIGNAL SYNCHRONIZATION – ALONG PARALLEL ARTERIALS, I-5 NORTH CORRIDOR: THIS PROJECT PROVIDES FOR AN UPGRADE TO THE TRAFFIC SIGNAL COMMUNICATION FACILITIES TO IMPROVE SIGNAL COORDINATION ALONG REGIONAL ARTERIALS IN THE VICINITY OF THE I-5 NORTH CONSTRUCTION CORRIDOR. | 8/31/2017 | 8/31/2017 | 12/31/2020 | OBSTACLEAS ARE BEING OVERCOME. DELAY DUE TO DIFFICULTY WITH CONTRACTOR OBTAINING MATERIAL. CURRENTLY UNDER CONSTRUCTION |
| GLENDALE | LAF5307 | GLENDALE SUB-REGIONAL TRAFFIC MANAGEMENT CENTER. PROJECT WILL CONNECT TO THE TRAFFIC SIGNAL NETWORK CITYWIDE AND WILL DESIGN AND IMPLEMENT A SUBREGIONAL TRAFFIC MANAGEMENT CENTER (TMC). SYSTEM WILL BE INTEGRATED WITH METRO'S REGIONAL INTEGRATION OF ITS (RIITS) AND THE COUNTY INFORMATION EXCHANGE NETWORK (IEN) SYSTEMS. | 12/1/2019 | 12/1/2019 | 12/1/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| HAWTHORNE | LA0G1321 | THE PROJECT WILL ENVIRONMENTALLY CLEAR AND DESIGN TRAFFIC SIGNAL MODIFICATIONS, TRAFFIC STRIPING, ADJUSTMENT OF UTILITIES, EXCAVATION | 6/15/2019 | 6/15/2019 | 6/15/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| HAWTHORNE | LA0G1353 | PROJECT ENHANCES EXISTING MULTI-MODAL SERVICES AS WELL AS INTEGRATING NEW SUCH AS A CLASS II BIKE LANE IMPROVED PEDESTRIAN SUPPORT SUCH AS WIDER SIDEWALK PEDESTRIAN CROSSING SIGNALS WITH COUNTDOWN CAPABILITY IMPROVED ACCESS BETWEEN TRANSIT VEHICLES AND TRANSIT PATRONS THROUGH RELOCATION AND ADJUSTMENT OF TRANSIT STOPS AND IMPROVED SIGNALIZATION ALONG THE BOULEVARD | 12/1/2021 | 12/1/2021 | 12/1/2021 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| HUNTINGTON PARK | LAF7312 | HUNTINGTON PARK SIGNAL SYNCHRONIZATION & BUS SPEED IMPROVEMENT: (1) SYNCHRONIZES SIGNALIZED INTERSECTIONS, RECONFIGURES TRAFFIC LANES TO ALLOW DUAL TURNING LANES, INSTALLS CHANGEABLE MESSAGE SIGNS ALONG PACIFIC BL. (2) SIGNAL IMPROVEMENTS INCLUDING CONTROLLER UPGRADES, NEW MASTS, VIDEO ACTIVATED TRAFFIC CONTROLLERS, AND SYNCHRONIZATION OF SIGNALIZED MID-BLOCK PEDESTRIAN CROSSINGS ON PACIFIC BL. | 3/20/2019 | 3/20/2019 | 3/20/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |



| | TABLE III-1.1 LOS ANGELES COUNTY TCMS SUBJECT TO TIMELY IMPLEMENTATION | | | | | | | |
|----------------|--|--|--------------------------------|---------------------------------|---------------------------------|---|--|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS | | |
| INGLEWOOD | LAF9307 | CITY OF INGLEWOOD ITS PHASE VI PROJECT: 5,280 FEET OF FIBER OPTIC ALONG PINCAY DRIVE; REPLACE 170 CONTROLLERS WITH TYPE 2070 CONTROLLERS AT TWELVE INTERSECTIONS; TRAFFIC SIGNAL SYNCHRONIZATION ALONG PINCAY DRIVE BETWEEN PRARIE AND CRENSHAW; INSTALL CHANGEABLE MESSAGE SIGN AT CENTURY/PRARIE; AND MODERNIZING CITY HALL TMC TO PROVIDE ADAPTIVE TRAFFIC CONTROL AND MEET CURRENT STANDARDS. | 6/30/2022 | 6/30/2022 | 6/30/2022 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. | | |
| LA VERNE | LAF7524 | LA VERNE REGIONAL COMMUTER BICYCLE GAP CLOSURE PROJECT. A RANGE OF PROPOSED ENHANCEMENTS WILL SIGNIFICANTLY IMPROVE THE BICYCLE INFRASTRUCTURE IN THE CITY OF LA VERNE AND STRENGTHEN REGIONAL CONNECTIVITY BY CLOSING CRITICAL GAPS IN AN INTEGRATED BIKE NETWORK SPANNING THE NORTHEASTERN SAN GABRIEL VALLEY | 12/1/2019 | 12/1/2019 | 12/1/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. | | |
| LAWNDALE | LAF7500 | HAWTHORNE BOULEVARD CLASS II BICYCLE LANES: (1) INSTALLS 1.0 MILE OF CLASS 2 BIKE LANES ON HAWTHORNE BLVD FOR BOTH DIRECTIONS. (2) PROVIDES BICYCLE PARKING. | 10/31/2019 | 10/31/2019 | 10/31/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. | | |
| LONG BEACH | LA0G830 | I-710 IMPROVEMENTS/SHOEMAKER BRIDGE - DOWNTOWN EXITS. THE PROJECT MAKES BICYCLE, PEDESTRIAN, AND STREETSCAPE IMPROVEMENTS ON MAJOR THOROUGHFARES. THIS REPLACES THE EXISTING BRIDGE. | 12/31/2020 | 12/31/2020 | 12/31/2020 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. | | |
| LONG BEACH | LAF7522 | DELTA AVENUE BICYCLE BOULEVARD. THIS NORTH- SOUTH BICYCLE BOULEVARD ON DELTA AVE (APPROXIMATELY 3 MILES) IN WEST LONG BEACH WILL CONSIST OF CLASS II LANE SEGMENTS AND SHARROW MARKINGS, TRAFFIC CIRCLES, A ROUNDABOUT, AND WAYFINDING SIGNAGE TO NEARBY METRO BLUE LINE STATIONS AND LA RIVER BIKE PATH | 11/1/2019 | 11/1/2019 | 11/1/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. | | |



| | | TABLE III-1.1 LOS ANGELES COUNTY TCM | S SUBJECT TO TI | MELY IMPLEMEN | TATION | |
|-------------------------|---------------|---|--------------------------------|---------------------------------|---------------------------------|---|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| LONG BEACH | LAF5503 | CITY OF LONG BEACH PHASE II BIKE SHARE PROGRAM. THIS PROJECT IS LOCATED IN THE CITY OF LONG BEACH AND WILL IMPLEMENT A PHASE II BIKE-SHARE PROGRAM. FUNDS ARE REQUESTED FOR THE PURCHASE AND INSTALLATION OF 500 BIKES, 50 DOCKING STATIONS AND KIOSKS, AND WAYFINDING/SIGNAGE. THE PROJECT WILL SUPPORT LOCAL AND METRO TRANSIT STATIONS, EMPLOYMENT AREAS, BUSINESS DISTRICTS, AND MAJOR ACTIVITY NODES. | 6/30/2019 | 6/30/2019 | 6/30/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LONG BEACH | LAF7313 | LONG BEACHS METRO BLUE LINE SIGNAL PRIORITIZATION: (1) ENHANCES TRANSIT SIGNAL PRIORITIES AT 33 SIGNALIZED INTERSECTIONS ALONG METRO BLUE LINE (MBL) ROUTE, (2) IMPROVES LRT RAILROAD CROSSING AT SPRING ST AND METRO BLUE LINE, AND (3) UPGRADES BUS SIGNAL PRIORITY CONTROLLERS AT 52 SIGNALIZED INTERSECTIONS ALONG ATLANTIC AVE BETWEEN SR-91 AND OCEAN BLVD. SAFETY TYPE OF PROJECT. | 12/30/2020 | 12/30/2020 | 12/30/2020 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LONG BEACH | LAF9314 | THE PROJECT CONSISTS OF SIGNAL ENHANCEMENTS THAT WILL INCLUDE SYNCHRONIZATION AND COMMUNICATIONS. ALSO ARE INCLUDED ARE BICYCLE AND PEDESTRIAN IMPROVEMENTS AND INCLUSION OF THE CORRIDOR INTO AN ADAPTIVE TRAFFIC CONTROL SYSTEM | 12/31/2022 | 12/31/2022 | 12/31/2022 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LOS ANGELES, CITY OF | LA0C53 | HOLLYWOOD INTERMODAL TRANSPORTATION AND PUBLIC PARKING CENTER ON HAWTHORNE AVE. BETWEEN HIGHLAND AVENUE AND NORTH ORANGE DRIVE (EXIST 500 SP PARK STRUCTURE).TCRP#49.2 | 10/1/2020 | 10/1/2020 | 10/1/2020 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LOS ANGELES, CITY OF | LA0G1349 | PURCHASE 35 ALTERNATIVE-FUEL 30-FOOT BUSES TO EXPAND DASH FLEET AND INCREASE SERVICE HOURS AND HEADWAYS. | 12/31/2022 | 12/31/2022 | 12/31/2022 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LOS ANGELES, CITY OF | LA0G1380 | PURCHASE OF 170 SOLAR-POWERED, REAL-TIME BUS ARRIVAL INFORMATION SIGNS FOR BUS STOP IMPROVEMENT IN THE LOS ANGELES PROMISE ZONE | 1/31/2020 | 1/31/2020 | 1/31/2020 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |



| | | TABLE III-1.1 LOS ANGELES COUNTY TCM | S SUBJECT TO TH | MELY IMPLEMEN | TATION | |
|-------------------------|---------------|---|--------------------------------|---------------------------------|---------------------------------|---|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| LOS ANGELES, CITY OF | LA0G901 | HISTORIC LOS ANGELES STREETCAR | 6/30/2017 | 6/30/2019 | 2021 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO THE COMPLETION OF ENVIRONMENTAL DOCUMENTATION. THE CEQA PROCESS IS COMPLETE AND THE NEPA PROCESS IS NEARING COMPLETION. |
| LOS ANGELES, CITY OF | LA0G1165 | COMMUTER EXPRESS SERVICE EXPANSION TO ALLEVIATE CONGESTION ON HARBOR FREEWAY: PURCHASE ONE NEW COMMUTER EXPRESS BUS AND EXTENSION OF SEVERAL AM & PM TRIPS ON EXPRESS ROUTE 438. | 12/31/2018 | 12/31/2018 | 12/31/2018 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LOS ANGELES, CITY OF | LA0G1216 | UPGRADE EXISTING ATSAC TRAFFIC SIGNALS IN THE GLENOAKS/SAN FERNANDO AND I-5 FREEWAY CORRIDOR TO INCLUDE REAL-TIME ADAPTIVE TRAFFIC AND SIGNAL CONTROL CAPABILITY, INSTALL 2 ADDITIONAL VIDEO SURVEILLANCE AND ITS COMMUNICATIONS EQUIPMENT, AND RE-TIME TRAFFIC SIGNAL TIMING TO ACCOMMODATE TRAFFIC FLUCTUATIONS. | 7/30/2020 | 7/30/2020 | 7/30/2020 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LOS ANGELES, CITY OF | LAF1524 | SAN FERNANDO RD. BIKE PATH PH. IIIA - CONSTRUCTION. RECOMMEND PHASE IIIA- CONSTRUCTION OF A CLASS I BIKE PATH WITHIN METRO OWNED RAIL RIGHT-OF-WAY ALONG SAN FERNANDO RD. BETWEEN BRANFORD ST. AND TUXFORD ST INCL BRIDGE. 2 MILE BIKEPATH. | 10/1/2015 | 1/1/2018 | 12/31/2019 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO ADDITIONAL SAFETY IMPROVEMENTS IDENTIFIED. CURRENTLY IN DESIGN PHASE AND CONSTRUCTION WILL START IN SEPTEMBER 2018. |



| | TABLE III-1.1 LOS ANGELES COUNTY TCMS SUBJECT TO TIMELY IMPLEMENTATION | | | | | | | | |
|-------------------------|--|--|--------------------------------|---------------------------------|---------------------------------|--|--|--|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS | | | |
| LOS ANGELES, CITY OF | LAF1708 | HOLLYWOOD INTEGRATED MODAL INFORMATION SYSTEM. INSTALLATION OF ELECTRONIC, DIRECTION AND PARKING AVAILABILITY SIGNS WITH INTERNET CONNECTIVITY TO PROVIDE ADVANCE AND REAL-TIME INFORMATION INTENDED TO INCREASE TRANSIT RIDERSHIP | 2015 | 12/31/2017 | 12/31/2019 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO ON-GOING ENVIRONMENTAL PROCESS. CITY HAD TO ENGAGE A HISTORICAL RESOURCE EXPERT TO ANALYZE CULTURAL IMPACT. ANALYSIS WAS COMPLETED AND CITY IS PREPARING PES FORM TO FINALIZE ENVIRONMENTAL PROCESS. | | | |
| LOS ANGELES, CITY OF | LAF3171 | DE SOTO AVE WIDENING: RONALD REAGAN FWY TO DEVONSHIRE ST WIDEN DE SOTO AVE FR SR-118 TO DEVONSHIRE ST TO PROVIDE 3 LANES IN EACH DIRECTION & UNIFORM ROADWAY WIDTH. EXISTING ASPHALT BERMS TO BE REPLACED WITH CURB, GUTTER, & 10' SIDEWALK. SIDEWALK IS 1.42 MILES, 90% OF THE SIDEWALKS ALONG THE PROJECT LIMITS WILL BE NEW. | 12/1/2015 | 12/31/2017 | 12/31/2019 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO ROW ACQUISITION AND UTILITY RELOCATION ISSUES. CITY HAS BEEN WORKING WITH LAND OWNERS TO FINALIZE ACQUSITION. EXPECTED TO BE COMPLETED BY SUMMER OF 2018. CONSTRUCTION WILL START IN 2018. | | | |
| LOS ANGELES, CITY OF | LAF3515 | SAN FERNANDO RD. BIKE PATH PH. IIIB CONSTRUCTION. CONSTRUCT 2.75 MILE CLASS I BIKE PATH WITHIN METRO RIGHT-OF-WAY ALONG SAN FERNANDO RD. BETWEEN TUXFORD ST. AND COHASSET ST. TO COMPLETE 12-MILE BIKEWAY THE PROJECT IS LOCATED WITHIN THE CITY OF LOS ANGELES, IN THE COMMUNITY OF SUN VALLEY. THE PROJECT CONSISTS OF A CLASS I FACILITY 12 FEET IN WIDTH AND 2.75 MILES IN LENGTH BETWEEN TUXFORD ST. AND COHASSET ST. (BURBANK CITY LIMIT). | 1/1/2016 | 1/1/2018 | 12/31/2019 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO ADDITIONAL SAFETY IMPROVEMENTS IDENTIFIED. CURRENTLY IN DESIGN PHASE AND CONSTRUCTION WILL START IN SEPTEMBER 2018. | | | |



| | TABLE III-1.1 LOS ANGELES COUNTY TCMS SUBJECT TO TIMELY IMPLEMENTATION | | | | | | | | |
|-------------------------|--|--|--------------------------------|---------------------------------|---------------------------------|--|--|--|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS | | | |
| LOS ANGELES, CITY OF | LAF3644 | BROADWAY HISTORIC THEATER DISTRICT PEDESTRIAN IMPROVEMENTS 4TH-6TH STREETS. THE PROJECT WILL IMPROVE PEDESTRIAN SAFETY BY INSTALLING CURB EXTENSIONS, WIDENING SIDEWALKS, IMPROVING PEDESTRIAN LIGHTING, ENHANCING CROSSWALKS, AND PROVIDE PEDESTRIAN AMENITIES; BENCHES, STREET TREES, LANDSCAPED BUFFERS FROM TRAFFIC AND 10 BIKE RACKS. UTILIZING TOLL CREDITS TO MATCH ATP FUNDS. | 11/2/2022 | 11/2/2022 | 11/2/2022 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. | | | |
| LOS ANGELES, CITY OF | LAF5525 | TO DESIGN AND CONSTRUCT CURB-SIDE BICYCLE PARKING (BICYCLE CORRAL) THAT WILL SERVE EACH COUNCIL DISTRICT. THE PROJECT REQUIRES SURFACE MODIFICATIONS TO CURBSIDE PARKING AREAS FOR INSTALLING AT LEAST 150 BIKE RACKS. | 1/1/2018 | 12/31/2019 | 12/31/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. | | | |
| LOS ANGELES, CITY OF | LAF5620 | EXPO LINE - TRANSIT/PEDESTRIAN LINKAGES - WEST, IT WILL FUND PEDESTRIAN IMPROVEMENTS BY INSTALLING DECORATIVE SIDEWALKS, STREET TREES, NEW AND UPGRADED ACCESS RAMPS, TRASH RECEPTACLES, BENCHES, BICYCLE RACKS, PEDESTRIAN LIGHTING, AND DECORATIVE CROSSWALKS. FUNDS ARE REQUESTED FOR DESIGN AND CONSTRUCTION COSTS. PEDESTRIAN LINKAGES 2.5 MILES. | 7/1/2018 | 7/1/2018 | 7/1/2019 | OBSTACLES ARE BEING OVERCOME. ALL ATP FUNDS HAVE BEEN OBLIGATED AND PROJECT IS UNDER CONSTRUCTION. | | | |
| LOS ANGELES, CITY OF | LAF7131 | CENTURY BOULEVARD EXTENSION BETWEEN GRAPE STREET AND ALAMEDA STREET | 12/31/2020 | 12/31/2020 | 12/31/2020 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. | | | |
| LOS ANGELES, CITY OF | LAF7628 | WATTS STREETSCAPE IMPROVEMENTS PHASE 2: INSTALLS ADA RAMPS, LANDSCAPING STREET TREES, STREET FURNITURE, PED LIGHTING, CROSSWALK ENHANCEMENTS, CURB EXTENSIONS, SHARROWS, AND PED & BIKE WAYFINDING SIGNAGE. | 12/31/2019 | 12/31/2019 | 12/31/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. | | | |
| LOS ANGELES, CITY OF | LAF9527 | PROJECT WILL CONSTRUCT A 3.1 MILE CYCLETRACK ALONG CHANDLER BLVD, CONNECTING THE CHANDLER AND ORANGE LINE BIKE PATHS AND BRIDGING A GAP IN THE LOW-STRESS BICYCLE NETWORK | 1/1/2023 | 1/1/2023 | 1/1/2023 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. | | | |



| | | TABLE III-1.1 LOS ANGELES COUNTY TCM | S SUBJECT TO TH | MELY IMPLEMEN | TATION | |
|----------------------------|----------------|---|--------------------------------|---------------------------------|---------------------------------|---|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| LOS ANGELES, CITY OF | LATP16S 006 | BOYLE HEIGHTS PEDESTRIAN LINKAGES. PEDESTRIAN INFRASTRUCTURE IMPROVEMENTS INCLUDING SIDEWALK REPAIRS, 3,400 LINEAR FEET OF NEW SIDEWALK, AND INSTALLATION OF PEDESTRIAN LIGHTING, CONTINENTAL CROSSWALKS, AND CURB RAMPS TO IMPROVE CONNECTIVITY WITHIN COMMUNITY AND TO 6TH STREET VIADUCT REPLACEMENT PROJECT. UTILIZING TOLL CREDITS. | 6/1/2020 | 6/1/2020 | 6/1/2020 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LOS ANGELES, CITY OF | LATP17M 014 | ARTS DISTRICT PEDESTRIAN & CYCLIST SAFETY PROJECT. THE PROJECT WILL ESTABLISH CRITICAL PEDESTRIAN AND CYCLIST CONNECTIONS TO AND WITHIN THE ARTS DISTRICT IN DOWNTOWN LOS ANGELES WHICH IS A HISTORIC INDUSTRIAL NEIGHBORHOOD WITH A COMPLEX STREET SYSTEM THAT CHALLENGES THE MOBILITY OF ALL USERS WHETHER THEY ARE ON FOOT, ON A BIKE OR IN A VEHICLE. UTILIZING TOLL CREDITS TO MATCH ATP FUNDS. | 4/26/2022 | 4/26/2022 | 4/26/2022 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LOS ANGELES, CITY OF | LATP17S0 05 | THE CITY OF LOS ANGELES WILL BE IMPLEMENTING COMPLETE STREET TREATMENTS TO IMPROVE JEFFERSON BOULEVARD BETWEEN VERMONT AVENUE AND WESTERN AVENUE, WHICH INCLUDES BUFFERED CLASS II (0.35 MI) AND CLASS IV (0.65 MI) BICYCLE FACILITIES, CURB EXTENSIONS, PEDESTRIAN REFUGE AREAS, PATH IMPROVEMENTS, PEDESTRIAN LIGHTING, AND ADDITIONAL SHADE TREES WITH ROAD DIET FROM 4 TO 2 LANES (1 MILE). | 5/15/2023 | 5/15/2023 | 5/15/2023 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LOS ANGELES COUNTY | LA0D461 | RECONSTRUCT- THE OLD ROAD FROM HILLCREST PARKWAY TO LAKE HUGHES RD & WIDEN FROM 40' TO 68', 2 VEH. LANES AND A 5' CLASS II BIKELANE IN EA DIR & STRIPPED MEDIAN (FROM 2 TO 4 LNS 2 EA DIR) FOR 2.1 MILES. | 6/30/2021 | 6/30/2021 | 6/30/2021 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |



| | | TABLE III-1.1 LOS ANGELES COUNTY TCM | S SUBJECT TO TI | MELY IMPLEMEN | TATION | |
|-----------------------|---------------|---|--------------------------------|---------------------------------|---------------------------------|---|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| LOS ANGELES COUNTY | LA0D465 | COLIMA ROAD-CITY OF WHITTIER LIMITS TO FULLERTON ROAD, FOR A TOTAL DISTANCE OF 4.9 MILES. THE PROJECT WILL WIDEN COLIMA RD BY UP TO SIX FEET AT SPOT LOCATIONS AND RESTRIPE TO ACCOMMODATE THREE THROUGH LANES IN EACH DIRECTION. A CLASS II BIKEWAY FROM THE CITY OF WHITTIER WILL BE EXTENDED TO ALLENTON AV, A DISTANCE OF 1.2 MILES, AND BUS PADS WILL BE REPLACED. INCLUDES MEDIAN LANDSCAPING. TOLL CREDIT ADDED IN FY 18/19 \$28 IN CONSTRUCTION. | 12/15/2020 | 12/15/2020 | 12/15/2020 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LOS ANGELES COUNTY | LA0G1161 | CRENSHAW/LAX ACCOMMODATIONS NEAR 96TH STREET/AVIATION BOULEVARD NOT TO PRECLUDE FUTURE METRO RAIL CONNECTIONS. TOLL CREDITS OF \$2,127 WILL BE UTILIZED IN FY17/18 TO MATCH CMAQ FOR CON. THE ACCOMMODATIONS IDENTIFIED TO DATE INVOLVE UTILITY RELOCATION, REDESIGN AND CONSTRUCTION OF MAINLINE TRACKS TO PROVIDE FOR FUTURE STATION PLATFORMS AT AMC (96TH STREET) TRANSIT STATION, RELOCATION OF SPECIAL TRACK WORK, AND GRADE CROSSING MODIFICATIONS | 12/31/2019 | 12/31/2019 | 12/31/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LOS ANGELES COUNTY | LA0G1291 | HUNTINGTON DR - SAN GABRIEL BL TO 132' W/O MICHILLINDA AVE: PAVEMENT RESURFACING, RECONSTRUCTION OF CURBS/GUTTERS/SIDEWALKS, ADA AND PEDESTRIAN UPGRADES, TREE MAINTENANCE, CLASS II BIKE LANES (1.3 MILES), INSTALLATION OF A NEW TRAFFIC SIGNAL AT HUNTINGTON DRIVE AND MADRE STREET, AND NEW SIDEWALK (0.1 MILES) | 9/30/2022 | 9/30/2022 | 9/30/2022 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LOS ANGELES COUNTY | LAF1311 | SOUTH BAY FORUM TRAFFIC SIGNAL CORRIDORS PROJECT. DESIGN & CONSTRUCTION OF MULTIJURISDICTIONAL TRAFFIC SIGNAL SYNCHRONIZATION, INTERSECTION OPERATIONAL IMPROVEMENTS, AND INTELLIGENT TRANSP. SYSTEM COMPONENTS ON REGIONAL ARTERIALS. SYNCHRONIZES 50 CONSECUTIVE INTERSECTIONS. | 10/1/2015 | 12/31/2017 | 12/31/2020 | OBSTACLES ARE BEING OVERCOME. CONSTRUCTION NEAR COMPLETION FOR TWO ROUTES. STARTING DESIGN PROCESS FOR ADDITIONAL TSSP ROUTE. |



| | | TABLE III-1.1 LOS ANGELES COUNTY TCM | S SUBJECT TO TH | MELY IMPLEMEN | TATION | |
|-----------------------|---------------|---|--------------------------------|---------------------------------|---------------------------------|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| LOS ANGELES COUNTY | LAF1321 | SAN GABRIEL VALLEY FORUM TRAFFIC SIGNAL CORRIDORS PROJECT. DESIGN & CONSTRUCTION OF MULTIJURISDICTIONAL TRAFFIC SIGNAL SYNCHRONIZATION, INTERSECTION OPERATIONAL IMPROVEMENTS, AND INTELLIGENT TRANSPORTATION SYSTEM COMPONENTS. SYNCHRONIZES 83 CONSECUTIVE INTERSECTIONS. | 10/1/2015 | 12/31/2017 | 12/31/2020 | OBSTACLES ARE BEING OVERCOME. WORKING WITH METRO TO PROCESS AMENDED MOU TO PROGRAM DEFERRED FUNDS. CONSTRUCTION NEAR COMPLETION FOR FOUR ROUTES. |
| LOS ANGELES COUNTY | LAF1511 | EASTSIDE LIGHT RAIL BIKE INTERFACE PROJECT. PROJECT INCLUDES DESIGN AND CONSTRUCTION OF BIKE ROUTES WITH APPROPRIATE SIGNAGE AND STRIPING TO ACCESS METRO GOLD LINE STATIONS TOLL CREDITS - LOCAL AND STATE HWYOF \$20 WILL BE USED TO MATCH FY16 FEDERAL FUNDS FOR THE CON PHASE | 10/21/2014 | 12/31/2017 | 12/31/2019 | OBSTACLES ARE BEING OVERCOME. DELAYS WERE ENCOUNTERED DURING DESIGN PHASE AND COORDINATION WITH CTC WAS REQUIRED TO PREVENT FUNDING FROM LAPSING. AN ALLOCATION EXTENSION HAS BEEN SECURED. |
| LOS ANGELES COUNTY | LAF3308 | SAN GABRIEL VALLEY FORUM TRAFFIC SIGNAL CORRIDORS PROJECT. DESIGN AND CONSTRUCTION OF MULTIJURISDICTIONAL TRAFFIC SIGNAL SYNCH, INTERSECTION OPERATIONAL IMPROVEMENTS, AND INTELLIGENT TRANSPORTATION SYSTEM COMPONENTS ON REGIONAL ARTERIALS. APROX. 183 SIGNALS TOTAL. | 6/30/2016 | 12/31/2017 | 12/31/2020 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO FUNDS DEFERRED FOR CONSTRUCTION. WORKING WITH METRO TO PROCESS AMENDED MOU TO PROGRAM DEFERRED FUNDS. IN DESIGN. |
| LOS ANGELES COUNTY | LAF3309 | GATEWAY CITIES FORUM TRAFFIC SIGNAL CORRIDORS PROJ, PHASE VI. DESIGN AND CONSTRUCT MULTIJURISDICTIONAL TRAFFIC SIGNAL SYNCHRONIZATION, INTERSECTION OPERATIONAL IMPROVEMENTS & ITS COMPONENTS ON REGIONAL ARTERIALS IN GATEWAY CITES AREA. (APROX. 126 SIGNALS) | 6/30/2016 | 12/31/2017 | 12/31/2020 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO FUNDS DEFERRED FOR CONSTRUCTION. WORKING WITH METRO TO PROCESS AMENDED MOU TO PROGRAM DEFERRED FUNDS. IN DESIGN. |



| | | TABLE III-1.1 LOS ANGELES COUNTY TCM | S SUBJECT TO TI | MELY IMPLEMEN | TATION | |
|-----------------------|---------------|--|--------------------------------|---------------------------------|---------------------------------|---|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| LOS ANGELES COUNTY | LAF3310 | SOUTH BAY FORUM TRAFFIC SIGNAL CORRIDORS PROJECT. DESIGN AND CONSTRUCTION OF MULTIJURISDICTIONAL TRAFFIC SIGNAL SYNCHRONIZATION, OPERATIONAL IMPROVEMENTS & ITS COMPONENTS ON ARTERIALS IN THE SOUTH BAY AREA OF LA COUNTY. (APROX 40+ SIGNALS) | 6/30/2016 | 12/31/2017 | 12/31/2020 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO FUNDS DEFERRED FOR CONSTRUCTION. WORKING WITH METRO TO PROCESS AMENDED MOU TO PROGRAM DEFERRED FUNDS. IN DESIGN. |
| LOS ANGELES COUNTY | LAF5310 | RAMONA BOULEVARD/BADILLO STREET/COVINA BOULEVARD TSSP/BSP. IMPLEMENTION OF A TRAFFIC SIGNAL SYNCHRONIZATION PROJECT (TSSP) ON RAMONA BL/BADILLO ST/COVINA BL FROM SANTA ANITA AV TO THE 57 FREEWAY. A BUS SIGNAL PRIORITY (BSP) PROJECT WILL BE IMPLEMENTED ON RAMONA BL/BADILLO ST FROM TYLER AV TO GRAND AV TO GIVE TRANSIT PRIORITY FOR FOOTHILL TRANSIT OPERATIONS (APROX. 48 SIGNAL LOCATIONS) | 6/30/2019 | 6/30/2019 | 6/30/2020 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO COMPLEXITY OF SIGNAL COORDINATION WITH EXISTING SYSTEM AS WELL AS OTHER ITS PROJECTS. COUNTY HAS BEEN DEVELOPING COMPEREHENSIVE DESIGN GUIDELINES FOR COUNTY ITS INFRASTRUCTURE. NEW GUIDELINES WILL FASTEN ITS DESIGN PROCESS. PROJECT IS CURRENTLY IN DESIGN PHASE. |



| | TABLE III-1.1 LOS ANGELES COUNTY TCMS SUBJECT TO TIMELY IMPLEMENTATION | | | | | | | | |
|-----------------------|--|--|--------------------------------|---------------------------------|---------------------------------|---|--|--|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS | | | |
| LOS ANGELES COUNTY | LAF5314 | GATEWAY CITIES FORUM TRAFFIC SIGNAL CORRIDORS PROJECT - IMPROVE TRAFFIC SIGNAL OPERATIONS BY UPGRADING EACH TRAFFIC SIGNAL TO FEDERAL AND STATE STANDARDS, PROVIDING ADDITIONAL VEHICLE DETECTION TO ENABLE OPERATION AS A FULLY TRAFFIC-ACTUATED SIGNAL, INSTALLING THE APPROPRIATE COMPONENTS TO ENABLE EACH SIGNAL TO BE CAPABLE OF TIME-BASED COORDINATION AND RETIMING SIGNALS TO IMPROVE THE OVERALL PROGRESSION OF TRAFFIC.(APROXIMATLY 17 SIGNALS INCLUDED) | 6/30/2019 | 6/30/2019 | 6/30/2020 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO COMPLEXITY OF SIGNAL COORDINATION WITH EXISTING SYSTEM AS WELL AS OTHER ITS PROJECTS. COUNTY HAS BEEN DEVELOPING COMPEREHENSIVE DESIGN GUIDELINES FOR COUNTY ITS INFRASTRUCTURE. NEW GUIDELINES WILL FASTEN THE ITS DESIGN PROCESS. | | | |
| | | | | | | PROJECT IS CURRENTLY IN DESIGN PHASE. | | | |
| LOS ANGELES COUNTY | LAF5315 | SAN GABRIEL VALLEY FORUM TRAFFIC SIGNAL CORRIDORS PROJECT. THIS PROJECT INCLUDES 6 INTERSECTIONS AT MYRTLE AV/PECK RD BETWEEN HUNTINGTON DR AND CLARK ST AND PROVIDES FOR SYSTEM WIDE COORDINATION, TIMING AND OPERATIONAL IMPROVEMENTS AND TRAFFIC SIGNAL SYNCHRONIZATION, EQUIPMENT UPGRADES AND INTERSECTION OPERATIONAL IMPROVEMENTS. (APROX. 20+ SIGNALS) | 6/30/2019 | 6/30/2019 | 3/31/2020 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO COMPLEXITY OF SIGNAL COORDINATION WITH EXISTING SYSTEM AS WELL AS OTHER ITS PROJECTS. COUNTY HAS BEEN DEVELOPING COMPEREHENSIVE DESIGN GUIDELINES FOR COUNTY ITS INFRASTRUCTURE. NEW GUIDELINES WILL FASTEN THE ITS DESIGN PROCESS. PROJECT IS CURRENTLY IN DESIGN PHASE. | | | |



| | | TABLE III-1.1 LOS ANGELES COUNTY TCM | S SUBJECT TO TH | MELY IMPLEMEN | TATION | |
|-----------------------|---------------|---|--------------------------------|---------------------------------|---------------------------------|---|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| LOS ANGELES COUNTY | LAF5316 | SOUTH BAY FORUM TRAFFIC SIGNAL CORRIDORS PROJECT - SYSTEMWIDE COORDINATION, TIMING AND OPERATIONAL IMPROVEMENTS AND TRAFFIC SIGNAL SYNCHRONIZATION, EQUIPMENT UPGRADES AND INTERSECTION OPERATIONAL IMPROVEMENTS IN SOUTH BAY REGION. 25 SIGNALS SYSTEM WIDE. ADDITIONALLY, THIS PROJECT WILL INSTALL ANY WARRANTED AND FEASIBLE ROADWAY IMPROVEMENTS ALONG THE ROUTES TO IMPROVE OVERALL PROGRESSION. | 6/30/2019 | 6/30/2019 | 6/30/2020 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO COMPLEXITY OF SIGNAL COORDINATION WITH EXISTING SYSTEM AS WELL AS OTHER ITS PROJECTS. COUNTY HAS BEEN DEVELOPING COMPEREHENSIVE DESIGN GUIDELINES FOR COUNTY ITS INFRASTRUCTURE. NEW GUIDELINES WILL FASTEN THE ITS DESIGN PROCESS. PROJECT IS CURRENTLY IN DESIGN PHASE. |
| LOS ANGELES COUNTY | LAF5514 | VERMONT AVE BIKE LANE - MANCHESTER BLVD TO EL SEGUNDO BLVD. FUNDS ARE REQUESTED TO DESIGN AND CONSTRUCT CLASS II BIKE LANES ON VERMONT AV (3.0 MILES). SHORT TERM BICYCLE RACKS (14) ARE ALSO PROPOSED AT KEY DESTINATIONS TOLL CREDITS - LOCAL AND STATE HWYOF \$10 WILL BE USED TO MATCH FY17 FEDERAL FUNDS FOR THE CON PHASE | 2/26/2019 | 2/26/2019 | 2/26/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LOS ANGELES COUNTY | LAF5515 | FLORENCE METRO BLUE LINE STATION BIKEWAY ACCESS IMPROVEMENTS.DESIGN AND CONSTRUCT 11.19 MILES OF CLASS III BIKE ROUTES WITH SHARROWS AND ENHANCED TREATMENTS (BICYCLE BOULEVARD). SHORT-TERM BICYCLE PARKING WILL BE PROVIDED AND LIMIT LINE LOOP DETECTORS WILL BE UPGRADED TO DETECT BICYCLES AT ALL REQUIRED SIGNALIZED INTERSECTIONS. \$176K IN TOLL CREDITS WILL BE USED TO MATCH FEDERAL FUNDS (ATP AND STP- LOCAL) | 10/30/2020 | 10/30/2020 | 10/30/2020 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |



| | | TABLE III-1.1 LOS ANGELES COUNTY TCM | S SUBJECT TO TH | MELY IMPLEMEN | TATION | |
|-----------------------|---------------|--|--------------------------------|---------------------------------|---------------------------------|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| LOS ANGELES COUNTY | LAF7508 | VINCENT COMMUNITY BIKEWAYS. INSTALL 2 MILES OF BIKE PATHS ALONG THE BIG DALTON WASH BETWEEN IRWINDALE AVE AND LARK ELLEN AVE AND BETWEEN ARROW HWY AND CITRUS AVE, AND 1.3 MILES OF BIKE LANES AND 1.4 MILES OF BIKE ROUTES TO CONNECT TO THE EXISTING AND PROPOSED BIKEWAYS IN THE SURROUNDING AREAS. | 6/1/2021 | 6/1/2021 | 6/1/2021 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. A SUBSTITUTE PROJECT FOR LAE0332 IN 2017 FTIP AMENDMENT #17-02. |
| LOS ANGELES COUNTY | LAF7610 | AVIATION /LAX GREEN LINE STATION COMMUNITY LINKAGES.THE PROJECT INCLUDES IMPROVEMENTS ON CORRIDORS NEAR THE METRO AVIATION/LAX STATION INCLUDING PEDESTRIAN AND BICYCLE FACILITIES, WAYFINDING SIGNS, LANDSCAPING AND TRAFFIC CALMING. AN APPROXIMATE TOTAL OF 2 MILES OF BIKEWAY AND 2.5 MILES OF UPGRADED PEDESTRAIN FACILITIES WILL BE IMPLEMENTED. | 6/1/2021 | 6/1/2021 | 6/1/2021 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LOS ANGELES COUNTY | LAF7703 | EXPERIENCELA 3.0-MOBILITY IN THE CLOUD : DEVELOPS AND IMPLEMENTS CLOUD COMPUTING BASED SOFTWARE TECHNOLOGY TO PROVIDE TRANSIT USERS LOCATION SPECIFIC INFORMATION VIA PERSONAL MOBILE DEVICES AND INTERACTIVE KIOSKS AT KEY TRANSPORTATION FACILITIES. | 6/30/2019 | 6/30/2019 | 6/30/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LOS ANGELES COUNTY | LAF9504 | E. PASADENA & E. SAN GABRIEL BIKEWAY ACCESS IMPROVEMENTS: INSTALL APPROXIMATELY 4.8 MILES OF BIKE LANES AND ENHANCED BIKE ROUTES IN THE EAST PASADENA AND EAST SAN GABRIEL COMUNITIES | 12/31/2022 | 12/31/2022 | 12/31/2022 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LOS ANGELES COUNTY | LAF9511 | SOUTH WHITTIER COMMUNITY BIKEWAY ACCESS IMPROVEMENTS: CONSTRUCTION OF CLASS II & CLASS III BIKE FACILITIES IN THE UNINCORPORATED COUNTY AREA OF SOUTH WHITTIER ALONG WITH VARIOUS PEDESTRIAN INTERSECTION IMPROVEMENTS | 6/30/2022 | 6/30/2022 | 6/30/2022 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LOS ANGELES COUNTY | LATR0201 8 | THE WHITTIER BOULEVARD TRANSIT SIGNAL PRIORITY PROJECT (PROJECT) INCLUDES THE DEPLOYMENT OF ITS INFRASTRUCTURE TO ENHANCE ARTERIAL OPERATIONS AND MONITORING IN EAST LOS ANGELES. WIRELESS COMMUNICATIONS AND UPGRADED CONTROLLER EQUIPMENT WILL BE DEPLOYED ALONG A CRITICAL SEGMENT OF WHITTIER BLVD THAT SERVES METRO RAPID LINE 720 AND PROVIDES PARALLEL CAPACITY TO THE I-10 EXPRESSLANES | 12/31/2020 | 12/31/2020 | 12/31/2020 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |



| | | TABLE III-1.1 LOS ANGELES COUNTY TCM | S SUBJECT TO TH | MELY IMPLEMEN | TATION | |
|---------------------------|---------------|--|--------------------------------|---------------------------------|---------------------------------|---|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| LOS ANGELES COUNTY MTA | LA0C8114 | LA CNTY RIDESHARE SERVICES; PROVIDE COMMUTE INFO, EMPLOYER ASSISTANCE AND INCENTIVE PROGRAMS THROUGH CORE & EMPLOYER RIDESHARE SERVICES & MTA INCENTIVE PROGRAMS. PPNO 9003 | 2009 | 12/30/2019 | 12/30/2019 | NO DELAY. ON-GOING PROGRAM. |
| LOS ANGELES COUNTY MTA | LA0D198 | CRENSHAW/LAX TRANSIT CORRIDOR - THE CRENSHAW/LAX TRANSIT CORRIDOR PROJECT IS AN 8.5-MILE LIGHT RAIL TRANSIT (LRT) LINE EXTENDING FROM THE INTERSECTION OF CRENSHAW AND EXPOSITION BOULEVARDS ALLOWING FOR TRANSFER TO THE EXPOSITION LIGHT RAIL TRANSIT LINE TO A CONNECTION WITH THE METRO GREEN LINE AT THE AVIATION/LAX STATION | 12/31/2018 | 4/30/2021 | 4/30/2021 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LOS ANGELES COUNTY MTA | LA0F075 | LIGHT RAIL TRANSIT FLEET-UP TO 193 NEW CARS SYSTEMWIDE. THESE EXPANSION RAIL CARS WILL BE ASSIGNED TO EXPO II, GOLD LINE FOOTHILL AND VEHICLE REPLACEMENTS. PPNO 4025 | 3/30/2018 | 3/30/2021 | 3/30/2021 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LOS ANGELES COUNTY MTA | LA0G010 | REGIONAL CONNECTOR - LIGHT RAIL IN TUNNEL ALLOWING THROUGH MOVEMENTS OF TRAINS, BLUE, GOLD, EXPO LINES. FROM ALAMEDA / 1ST STREET TO 7TH STREET/METRO CENTER | 12/31/2019 | 5/31/2021 | 5/31/2021 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LOS ANGELES COUNTY MTA | LA0G447 | METRO PURPLE LINE WESTSIDE SUBWAY EXTENSION SECTION 1 - WILSHIRE/WESTERN TO LA CIENEGA | 12/31/2019 | 12/31/2023 | 12/31/2023 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LOS ANGELES COUNTY MTA | LA0G635 | DESIGN AND CONSTRUCTION OF PEDESTRIAN AND TRANSIT ENHANCEMENTS ALONG THE PUBLIC RIGHT-OF-WAY OF THE METRO GOLD LINE EASTSIDE EXTENSION TO SURROUNDING NEIGHBORHOOD.TRANSIT ENHANCEMENTS ARE WITHIN 3 MILES OF EASTSIDE GOLDLINE EXTENSION STATION. | 6/30/2020 | 6/30/2020 | 6/30/2020 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |



| | | TABLE III-1.1 LOS ANGELES COUNTY TCM | S SUBJECT TO TH | MELY IMPLEMEN | TATION | |
|---------------------------|---------------|--|--------------------------------|---------------------------------|---------------------------------|---|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| LOS ANGELES COUNTY MTA | LA0G640 | PACIFIC SURFLINER CORRIDOR - RAYMER/BERNSON DOUBLE TRACK IMPROVEMENTS - UPGRADE THE RAIL CORRIDOR FROM A SINGLE TRACK TO A DOUBLE TRACK, INSTALL CONCRETE TIES ON BOTH TRACKS, INSTALL FOUR NEW SPECIAL TRACKWORK TURNOUTS, NINE AT-GRADE CROSSINGS AND TWO BRIDGES, A NEW SECOND PLATFORM & NEW FENCING AT NORTHRIDGE AND A NEW PEDESTRIAN UNDERPASS. OTHER ENHANCEMENTS INCLUDE SIGNAL RELOCATION, UTILITY RELOCATION AND DRAINAGE IMPROVEMENTS. | 12/31/2018 | 12/31/2020 | 12/31/2020 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LOS ANGELES COUNTY MTA | LA0G1051 | EXTEND SEVERAL OF THE STUB-END TRACKS IN UNION STATION TO CONNECT WITH EXISTING MAINLINE TRACKS. THE PROJECT WILL SERVE THE EXISTING METROLINK, AMTRAK, AND NEW HIGH SPEED TRAIN PROJECT IN THIS CORRIDOR. IT WILL INCLUDE THE PREPARTION OF AN UPDATED ENVIRONMENTAL REPORT AND CLEARANCE, PREPARATION OF THE P/E DOCUMENTATION, PREPARATION OF FINAL PLANS, SPECIFICATIONS AND ESTIMATES, AND THE CONSTRUCTION OF THE PROJECT. | 2/28/2019 | 2/28/2019 | 2/28/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LOS ANGELES COUNTY MTA | LA0G1052 | METRO PURPLE LINE WESTSIDE SUBWAY EXTENSION SECTION 2 - WILSHIRE/LA CIENEGA TO CENTURY CITY | 6/30/2026 | 6/30/2026 | 6/30/2026 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LOS ANGELES COUNTY MTA | LA0G1167 | DESIGN AND CONSTRUCTION OF STREETSCAPE, PEDESTRIAN AND BICYCLE ACCESS IMPROVEMENTS IN THE LITTLE TOKYO AND ARTS DISTRICT NEIGHBORHOOD OF DOWNTOWN LOS ANGELES WITHIN A ONE-MILE RADIUS OF THE 1ST/CENTRAL STATION OF THE REGIONAL CONNECTOR LIGHT RAIL LINE. | 8/31/2020 | 8/31/2020 | 8/31/2020 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LOS ANGELES COUNTY MTA | LA0G1247 | THE PROJECT CONSISTS OF BICYCLE AND PEDESTRIAN TRANSPORTATION LINKAGE IMPROVEMENTS (SEGMENT A-1 THROUGH A-3) ALONG AN APPROXIMATELY 6.4-MILE LONG CORRIDOR FROM THE FUTURE METRO CRENSHAW/LAX STATION AT FLORENCE AVE & WEST BLVD TO JUST EAST OF THE EXISTING METRO BLUE LINE SLAUSON STATION AT SLAUSON AVE & LONG BEACH AVE | 12/31/2019 | 12/31/2019 | 12/31/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. SUBSITTUE A PORTION OF PROJECT (0.9 MILES) WITH LATP17M015 (1.3 MILES) IN #17-11. |



| TABLE III-1.1 LOS ANGELES COUNTY TCMS SUBJECT TO TIMELY IMPLEMENTATION | | | | | | |
|--|----------------|---|--------------------------------|---------------------------------|---------------------------------|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| LOS ANGELES COUNTY MTA | LATP17S0 23 | THE SAN GABRIEL VALLEY BIKE SHARE WILL INCREASE BICYCLE MODAL SHARE BY INSTALLING A NETWORK OF BIKE-SHARE KIOSKS WITH A FLEET OF BICYCLES THROUGHOUT 15 OF THE 30 SAN GABRIEL VALLEY CITIES. THE PROJECT WILL EXPAND LA METRO'S EXISTING BIKE SHARE NETWORK IN DOWNTOWN LOS ANGELES AND WILL INCLUDE 840 BICYCLES AT 84 BIKE SHARE STATIONS NEAR TRANSIT HUBS, EMPLOYMENT CENTERS, AND COLLEGES. A PUBLIC EDUCATION AND AWARENESS CAMPAIGN IS INCLUDED. | 2/25/2021 | 2/25/2021 | 2/25/2021 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| MALIBU | LA0G910 | PACIFIC COAST HIGHWAY REGIONAL TRAFFIC MESSAGE SYSTEMS. THE PROJECT WILL ENABLE THE CITY OF MALIBU AND OTHER AGENCIES TO NOTIFY TRAVELERS OF CRITICAL REGIONAL TRAFFIC AND SAFETY INFORMATION AND FACILITATE TRAFFIC FLOW THROUGHOUT THE REGION. 6 PERMANENT AND 2 MOBILE CHANGEABLE MESSAGE SIGNS WILL BE INSTALLED AT STRATEGIC LOCATIONS ALONG PCH/SR-1 CORRIDOR IN THE CITY | 1/31/207 | 6/30/2019 | 6/30/201 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO ADDITIONAL COLLABORATION WITH CALTRANS AND CALABASAS AS RESULT OF ADDITIONAL MEASURE R FUNDS. |
| METRO GOLD LINE FOOTHILL EXTENSION CONSTRUCTI ON AU | LA29212X Y | METRO RAIL GOLD LINE FOOTHILL EXTENSION - AZUSA TO CLAREMONT (LA COUNTY LINE) 12 MILE, 5 STATION LRT EXTENSION. SAFETEA-LU # 285 LEAD AGENCY WILL CHANGE TO METRO GOLD LINE. | 6/30/2027 | 6/30/2027 | 6/30/2027 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| MONTEREY PARK | LA0G1181 | 2.86 MILES CLASS III BIKE PATH. 1.96 MILES CLASS II BIKE PATH CONVERTED FROM ON-STREET PARKING AND MEDIAN. CLASS III BIKE PATH: MONTEREY PASS RD/GARVEY AVE (2.86 MILE). CLASS II BIKE PATH: CESAR CHAVEZ/RIGGIN (1.96 MILE) | 12/31/2018 | 12/31/2018 | 12/31/2018 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| MONTEREY PARK | LAF9502 | MONTEREY PASS ROAD COMPLETE STREETS BIKE PROJECT IS A 1.6 MILE CORRIDOR PROVIDING MULTIMODAL TRANSPORTATION ALTERNATIVES INCREASING PED, BIKE & TRANSIT USE FOR THE FIRST LAST MILE. | 12/31/2023 | 12/31/2023 | 12/31/2023 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| NORWALK | LA0G1342 | IMPERIAL HIGHWAY ITS PROJECT, FROM SAN GABRIEL RIVER TO SHOEMAKER ROAD: TRAFFIC SIGNAL SYNCHRONIZATION | 7/1/2020 | 7/1/2020 | 7/1/2020 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |



| TABLE III-1.1 LOS ANGELES COUNTY TCMS SUBJECT TO TIMELY IMPLEMENTATION | | | | | | |
|--|----------------|--|--------------------------------|---------------------------------|---------------------------------|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| PASADENA | LAF3301 | METRO GOLD LINE AT-GRADE CROSSING MOBILITY ENHANCEMENTS. DEPLOYMENT OF ITS AT SIGNALIZED INTERSECTIONS ADJACENT TO METRO GOLD LINE AT-GRADE CROSSINGS TO PROVIDE ADAPTIVE TRAFFIC SIGNAL CONTROL TO IMPROVE MOBILITY & ENHANCE SAFETY. PROJECT INCLUDES 14 INTERSECTIONS. | 5/1/2016 | 12/30/2018 | 12/30/2018 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. UNDER CONSTRUCTION. |
| PASADENA | LAF3522 | CORDOVA STREET ROAD DIET PROJECT. CONVERT THE VEHICULAR-ORIENTED STREET TO A COMPLETE STREET BY REMOVING 2 VEHICULAR TRAFFIC LANES TO ACCOMMODATE BIKE AND PED FACILITIES. HILL STREET TO ARROYO PARKWAY. | 7/30/2023 | 7/30/2023 | 7/30/2023 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| PASADENA | LAF5305 | MOBILITY CORRIDORS - ROSE BOWL ACCESS SYSTEMS ALONG COLORADO BL, LINCOLN BL AND ORANGE GROVE BL IN THE CITY OF PASADENA. SIGNAL SYNCHRONIZATION OF 28 INTERSECTIONS - UPGRADED AND SIGNAL SYNC. PROJECT IMPROVEMENTS INCLUDE: NEW 332-TYPE TRAFFIC- SIGNAL CABINETS, ADVANCED TYPE 2070 TRAFFIC- SIGNAL CONTROLLERS, NEW VEHICULAR VIDEO- DETECTION SYSTEMS AND ADVANCED COMMUNICATION SYSTEMS (FIBER OPTIC CABLE AND COMMUNICATION DEVICES NECESSARY) TO ALLOW FOR CONNECTIVITY TO THE CITY'S TMC. | 12/1/2019 | 12/1/2019 | 12/1/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| PASADENA | LATP17M 021 | THE CITY OF PASADENA WILL INSTALL A 1.5-MILE, TWO-WAY, PROTECTED CYCLE TRACK (CLASS I) ON UNION STREET FROM HILL AVENUE TO ARROYO PARKWAY, INCLUDING NECESSARY SIGNAL UPGRADES WITH ROAD DIET FROM 3 TO 2 LANES. ALSO INSTALLING BIKE BOULEVARD (0.3 MILES, CLASS III) ALONG HOLLISTON AVENUE BETWEEN UNION ST AND CORDOVA ST (NO ROAD DIET). UTILIZING TOLL CREDITS TO MATCH CMAQ & ATP FOR CON PHASE. | 2/1/2022 | 12/31/2022 | 12/31/2022 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. COMBINED WITH LAF9516 IN 2017 FTIP AMENDMENT #17- 11. |
| PICO RIVERA | LAF7502 | REGIONAL BIKEWAY PROJECT. THE PROJECT WILL INSTALL A BICYCLE/PEDESTRIAN BRIDGE, CLASS II BICYCLE LANES, A CLASS I SHARED-USE PATH, TRAFFIC CALMING MEDIANS, SIDEWALKS, CURB RAMPS, SIGNAL MODIFICATIONS, AND WAYFINDING SIGNAGE, CONNECTING TO TWO REGIONAL CLASS I ROUTES. | 6/1/2019 | 6/1/2019 | 6/1/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |



| TABLE III-1.1 LOS ANGELES COUNTY TCMS SUBJECT TO TIMELY IMPLEMENTATION | | | | | | | |
|--|---------------|--|--------------------------------|---------------------------------|---------------------------------|--|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS | |
| POMONA | LA0G1135 | DESIGN AND CONSTRUCT 14.5 MILE OF NEW BIKEWAYS AND IMPROVE PEDESTRIAN SAFETY THROUGH CROSSING IMPROVEMENTS AT EIGHT MAJOR INTERSECTIONS. BIKE IMPROVEMENTS INCLUDE 3.8 MILES OF CLASS II BUFFERED BIKE LANES, 2.9 MILES OF CLASS II BIKE LANES, AND 7.8 MILES OF CLASS III BIKE ROUTES. | 9/30/2019 | 9/30/2019 | 9/30/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. | |
| REDONDO BEACH | LA0D29 | HEART OF THE CITY BUS TRANSFER STATION AMENITIES. RELOCATE THE EXISTING INTERMODAL TRANSIT TERMINAL AND CONSTRUCT A NEW TRANSIT CENTER WITH 12 BUS BAYS, PASSENGER WAITING AREA AND INFORMATION CENTER, AND A DRIVER OPERATOR LOUNGE. THE PROPERTY WILL ALSO PROVIDE 339 PUBLIC PARKING SPACES (PLUS 2 FOR STAFF: MAINTENANCE & SECURITY) AND BICYCLE FACILITIES. LOCATION - 1521 KINGSDALE AVENUE, REDONDO BEACH, CA 90278 | 12/31/2016 | 12/31/2017 | 12/31/2019 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO COORDINATION AMONG MULTIPLE AGENCEIS AND PLANNING PROCESSES DELAYED CONSTRUCTION. PLANS AND SPECIFICATIONS WERE COMPLETED IN MAY 2017. CONTRACT FOR CONSTRUCTION IS ESTIMATED TO BE AWARDED IN MARCH 2018 WITH CONSTRUCTION ESTIMATED TO BEGIN IN APRIL 2018. | |
| REDONDO BEACH | LAF3502 | REDONDO BEACH BICYCLE TRANSPORTATION PLAN IMPLEMENTATION. IMPLEMENT CLASS II AND III BIKE FACILITIES IDENTIFIED IN THE CITY OF REDONDO BEACH'S ADOPTED BICYCLE TRANSPORTATION PLAN. APPROXIMATELY 2.1 CENTERLINE MILES OF BIKE LANES AND 15.8 CENTERLINE MILES OF BIKE ROUTES THROUGHOUT THE CITY OF REDONDO BEACH. | 12/31/2015 | 6/30/2018 | 6/30/2020 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO PUBLIC OUTREACH AND COORDINATION EFFORTS. IT IS A CITY-WIDE PROJECT AND NEED TO COORDINATE SEVERAL STAKEHOLDERS. | |
| REDONDO BEACH | LAF7521 | BICYCLE TRANSPORTATION PLAN IMPLEMENTATION PHASE II: 1) ROAD DIET WITH BIDIRECTIONAL CLASS 2 BIKE LANES ON PROSPECT AV (3.33MI) AND ON CATALINA AV (163 MI). 2) INSTALLS BULBOUTS AT STOP-CONTROLLED INTERSECTIONS ON CATALINA. 3) INSTALLS ROUNDABOUT ON NORTH HARBOR DR AT YACHT CLUB WY AND AT HERONDO ST. 4) INSTALLS HIGH-VISIBILITY CROSSWALKS AT ALL- WAY CONTRAOLLED INTERSECTIONS AND AT CROSSINGS APPROACHING THE ROUNDABOUT. | 12/31/2023 | 12/31/2023 | 12/31/2023 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. | |



| TABLE III-1.1 LOS ANGELES COUNTY TCMS SUBJECT TO TIMELY IMPLEMENTATION | | | | | | |
|--|---------------|--|--------------------------------|---------------------------------|---------------------------------|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| SAN FERNANDO | LAF9313 | THIS PROJECT IMPROVES OPERATION OF 6 MAJOR ARTERIALS BY SYNCHRONIZING 35 INTERSECTIONS ALONG 6 CORRIDORS, MINOR LANE/SIGNAL MODIFICATION & INSTALLATION OF 3 CHANGEABLE MESSAGE SIGNS. | 3/31/2023 | 3/31/2023 | 3/31/2023 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| SANTA CLARITA | LA0G774 | VISTA CANYON RANCH TRANSIT CENTER - RELOCATE THE EXISTING, TEMPORARY VIA PRINCESSA METROLINK STATION TO THE VISTA CANYON PROJECT SITE; INCLUDES METROLINK STATION AND BUS TRANSFER STATION, A PEDESTRIAN OVERPASS OR UNDERCROSSING OF THE TRACKS AND AN ADJACENT PARKING STRUCTURE WITH UP TO 750 PARKING SPACES. | 6/30/2019 | 6/30/2019 | 6/30/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. COMBINED WITH LAF7404.IN 2017 FTIP AMENDMENT #17-2. |
| SANTA CLARITA | LA0G1028 | CONSTRUCT A PARK AND RIDE AT STATE ROUTE 14 AND NEWHALL AVENUE. | 1/30/2019 | 1/30/2019 | 1/30/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| SANTA CLARITA | LAF5303 | DEPLOYS AN ADAPTIVE TRAFFIC SIGNAL SYSTEM ON 12 CORRIDORS WITH 101 TRAFFIC SIGNALS: MCBEAN PKWY, MAGIC MOUNTAIN PKWY, WILEY CANYON RD, ORCHARD VILLAGE RD, LYONS AV, RAILROAD AV, NEWHALL AV, BOUQUET CNYN RD, GOLDEN VALLEY RD, NEWHALL RANCH RD, SIERRA HWY, AND VIA PRINCESSA. | 12/1/2019 | 12/1/2019 | 12/1/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| SANTA CLARITA | LAF9513 | RAILROAD AVENUE CLASS I BIKE PATH: PROJECT WILL ADD 1.45 MILES OF CLASS I BIKE PATH ON RAILROAD AVENUE AND ENHANCE CONNECTIVITY TO THE JAN HEIDT NEWHALL METROLINK STATION TO THE CITY'S BICYCLE TRAIL NETWORK | 6/30/2023 | 6/30/2023 | 6/30/2023 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| SANTA MONICA | LAF3505 | BIKE NETWORK LINKAGES TO EXPOSITION LIGHT RAIL PROJECT. BIKE NETWORK ENHANCEMENTS TO SUPPORT EXPOSITION LINE. INCREASED SAFETY AND CONVENIENCE WITH SIGNAL DETECTION, HIGHLY VISIBLE LANE MARKINGS AND NEW BIKE RACKS. THE PROJECT AREA IS LOCATED THROUGHOUT THE CITY OF SANTA MONICA AND NO MORE THAN TWO MILES FROM THE PROPOSED EXPOSITION LIGHT RAIL LINE STATIONS. | 12/31/2016 | 12/31/2017 | 12/31/2019 | OBSTACLES ARE BEING OVERCOME. ROW CERTIFICATION RECEIVED ON 10/16/17. RFA FOR CONSTRUCTION SUBMITTED IN NOV, 2017. CONSTRUCTION WILL START IN EARLY 2018. |



| TABLE III-1.1 LOS ANGELES COUNTY TCMS SUBJECT TO TIMELY IMPLEMENTATION | | | | | | |
|--|---------------|---|--------------------------------|---------------------------------|---------------------------------|---|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| SOUTH EL MONTE | LAF5516 | INSTALLATION OF CLASS II BIKE LANES ON SANTA ANITA AVE FROM KLINGERMAN ST TO END OF CITY LIMITS SOUTH OF MERCED AVE (1.5 MI) AND ON MERCED AVE FROM FERN AVE TO SANTA ANITA AVE (1.3 MI) WHILE CLASS III BIKE ROUTES WITH SHARED-LANE MARKINGS WILL BE INSTALLED ON LERMA AVE FROM MERCED AVE TO SW CITY LIMITS (0.3 MI) AND ON THIENES AVE FROM TYLER AVE TO SE CITY LIMITS (1 MI). THE SCOPE OF WORK ALSO INCLUDES INSTALLATION OF BIKE PARKING AT THE CIVIC CENTER AND WAYFINDING/SIGNAGE. | 5/29/2019 | 5/29/2019 | 5/26/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| SOUTH PASADENA | LAF5308 | SOUTH PASADENA'S ATMS, CENTRAL TCS AND FOIC FOR FAIR OAKS AV. THIS PROJECT IS LOCATED IN SOUTH PASADENA ON FAIR OAKS AV BETWEEN COLUMBIA ST AND HUNTINGTON DR. IT WILL ESTABLISH A FIBER-OPTIC BACKBONE COMMUNICATION SYSTEM CONNECTION BETWEEN 12 SIGNALS ON FAIR OAKS AV AND CITY HALL AND INSTALL THE ATMS/CENTRAL MANAGEMENT/CONTROL SYSTEM AT ITS CITY HALL BUILDING. FUNDS ARE FOR DESIGN AND CONSTRUCTION COSTS. | 6/1/2019 | 6/1/2019 | 6/1/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| SOUTHERN CALIF. REGIONAL RAIL AUTHORITY | LA0G1298 | PROCUREMENT OF 2 NEW LOCOMOTIVES TO INCREASE METROLINK SERVICE FREQUENCY AND REDUCE HEADWAYS | 12/31/2018 | 12/31/2018 | 12/31/2019 | OBSTACLES ARE BEING OVERCOME. LOCOMOTIVE CONTRACT HAS BEEN AWARDED. |
| TORRANCE | LA0G358 | SOUTH BAY REGIONAL INTERMODAL TRANSIT CENTER PROJECT AT 465 N. CRENSHAW BLVD., TORRANCE, CA 90503. | 12/31/2015 | 12/31/2017 | 12/31/2019 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO ADDITION OF ELEMENTS TO PROJECT. CONSTRUCTION BIDS OPENED IN NOVEMBER 2017. ANTICIPATING THAT THE CON STARTS IN EARLY 2018. |



| | TABLE III-1.1 LOS ANGELES COUNTY TCMS SUBJECT TO TIMELY IMPLEMENTATION | | | | | | | | |
|----------------|--|---|--------------------------------|---------------------------------|---------------------------------|---|--|--|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS | | | |
| TORRANCE | LATP16M 013 | DOWNTOWN TORRANCE ACTIVE TRANSPORTATION IMPROVEMENT PROJECT. THE CITY OF TORRANCE WILL ENHANCE PEDESTRIAN AND BIKE USE IN HISTORIC DOWNTOWN BY COMPREHENSIVELY OVERHAULING 100,000 SQUARE FEET OF THE SIDEWALK SYSTEM IN THE PROJECT AREA, TRAFFIC STRIPING, SIGNS, PEDESTRIAN SIGNALS, AND BICYCLE PARKING AMENITIES. | 6/30/2019 | 6/30/2019 | 6/30/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. | | | |
| WHITTIER | LATP16S0 11 | WHITTIER GREENWAY TRAIL EAST EXTENSION GAP CLOSURE. ACQUISITION OF FINAL 0.5 MILE AND CONSTRUCTION/COMPLETION OF FINAL 2.8 MILES OF THE 7.3-MILE WHITTIER GREENWAY TRAIL, A CLASS I BICYCLE AND PEDESTRIAN TRAIL ALONG SOUTHERN BOUNDARY OF WHITTIER, CONNECTING LA & ORANGE COUNTY. | 4/15/2019 | 4/15/2019 | 4/15/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. | | | |



| | TABLE III-1.2 LOS ANGELES COUNTY COMPLETED/CORRECTED TCMS | | | | | | | | |
|-----------------|--|---|--------------------------------|---------------------------------|---------------------------------|--------------------------|--|--|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS | | | |
| AGOURA HILLS | LA0G739 | AGOURA ROAD WIDENING. WIDEN AND REALIGN ROADWAY FROM WESTERLY CITY LIMITS TO CORNELL DRIVE (APROX 2 MILES). SOME AREAS ARE TWO LANES AND WILL BE WIDENED TO FOUR LANES. THE OTHER PORTIONS OF THE STREET ALREADY HAVE FOUR LANES. CONSTRUCT/MODIFY SIDEWALKS AND BIKE LANES (2 MILES); ADD LANDSCAPED MEDIANS | 6/30/2017 | 6/30/2017 | COMPLETE | | | | |
| BALDWIN PARK | LA0G1140 | COMPLETE STREET IMPROVEMENTS ALONG MAINE AVE. FROM LOS ANGELES ST. TO ARROW HWY. IMPROVEMENTS INVOLVE THE RECONFIGURATION OF THE CORRIDOR BY MEANS OF ROAD DIET. PROJECT COMPONENTS INCLUDE (1) CLASS II BIKE WAYS (2) ROAD DIET FROM 4 TRAVEL LANES TO 2 LANES (3) SHARE LEFT TURN LANES (4) CURB EXTENSION AT 13 INTERSECTIONS (5) SIDEWALK EXTENSION (6) HIGH VISIBILITY CROSSWALKS (7) REPLACING PED SIGNALS AT 5 INTERSECTIONS (8) PED LIGHTING AND (9) ADA IMPROVEMENTS | 10/1/2018 | 10/1/2018 | COMPLETE | | | | |
| BALDWIN PARK | LAF3507 | SOUTH BALDWIN PARK COMMUTER BIKEWAY PROJECT. CONSTRUCT 3-MILE COMMUTER CLASS I BIKE PATH ALONG SAN GABRIEL RIVER AND WALNUT CREEK CONNECTING TO MAJOR EMPLOYMENT CENTERS ON BALDWIN PARK BLVD. | 9/30/2015 | 6/30/2018 | COMPLETE | | | | |
| BURBANK | LA0G916 | MEASURE R ARROYO VERDUGO HIGHWAY OPERATIONAL IMPROVEMENTS ALONG SR-134 CORRIDOR. INCLUDES APPROXIMATELY 20+ INTERSECTIONS (NON-CONSECUTIVE) AND INCLUDES CCTV, SIGNAL/TURN-SIGNAL IMPROVEMENTS, FIBER COMMUNICATIONS AND VIDEO DETECTION. | 12/1/2015 | 12/1/2016 | COMPLETE | | | | |



| | | TABLE III-1.2 LOS ANGELES COUNT | TY COMPLETED/C | CORRECTED TCM | S | |
|--|---------------|---|--------------------------------|---------------------------------|---------------------------------|---|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| BURBANK | LAF3313 | BURBANK-GLENDALE TRAFFIC SYSTEM COORDINATION. REPLACE TYPE 170 TRAFFIC SIGNAL CONTROLLERS WITH TYPE 2070 & ASSOCIATED COMMUNICATIONS EQUIPMENT IN BURBANK & GLENDALE & INSTALL SYSTEM DETECTION ON GLENOAKS BL & SAN FERNANDO BL. CITY OF BURBANK AND CITY OF GLENDALE ALONG GLENOAKS BOULEVARD BETWEEN BUENA VISTA STREET IN BURBANK AND GENEVA STREET IN GLENDALE, AND ALONG SAN FERNANDOM BOULEVARD BETWEEN OLIVE AVENUE IN BURBANK AND GLENDALE AVENUE IN GLENDALE (SIG SYN - APROX. 65 SIGNALS). | 12/1/2017 | 12/1/2017 | COMPLETE | |
| BURBANK | LAF5701 | BURBANK TRAVELER INFORMATION AND WAYFINDING SYSTEM -INSTALLATION OF REAL- TIME BUS ARRIVAL SYSTEM ON BURBANKBUS BUSES. THE PROJECT WILL ALSO COMPLETING WAYFINDING SIGNAGE ON MAJOR BIKE CORRIDORS TO HELP IDENTIFY DESTINATION AND TRAVEL DISTANCE FOR BICYCLISTS. | 4/30/2020 | 4/30/2020 | | INSTALLING WAYFINDING SIGNS, NOT CAPACITY EXPANSION PROJECT, THUS NOT A COMMITTED TCM. |
| BURBANK GLENDALE PASADENA AIRPORT | LA000789 A | BURBANK-GLENDALE-PASADENA AIRPORT INTERMODAL GROUND ACCESS LINK: CONSTRUCTION OF A LINK BETWEEN THE AIRPORT AND OTHER TRANSPORTATION SERVICES, INCLUDING CONSTRUCTION OF A NEW METROLINK STATION AT HOLLYWOOD WAY/SAN FERNANDO ROAD ON THE ANTELOPE VALLEY LINE AND A LINK BETWEEN THE AIRPORT AND OTHER TRANSPORTATION SERVICES. (CONSTRUCTION OF LA000789) | 3/31/2017 | 3/31/2017 | COMPLETE | |
| CALABASAS | LA0G1091 | OLD TOWN CALABASAS PARK AND RIDE FACILITY, 72 SPACES. PLANNING, DESIGN AND CONSTRUCTION. | 6/30/2017 | 6/30/2017 | COMPLETE | |



| | | TABLE III-1.2 LOS ANGELES COUNT | Y COMPLETED/C | CORRECTED TCM | s | |
|----------------|---------------|---|--------------------------------|---------------------------------|---------------------------------|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| CALABASAS | LA0G606 | THIS PROJECT WOULD REDESIGN THE INTERSECTION AT THE PARKWAY CALABASAS ON/OFF RAMP FOR THE US101. PRESENTLY, TRAFFIC QUEUES OBSTRUCT THROUGH TRAFFIC ALONG CALABASAS ROAD, AND THERE ARE NO PEDESTRIAN IMPROVEMENTS. THIS PROJECT WOULD WIDEN CALABASAS ROAD FROM MUREAU ROAD TO THE PARKWAY CALABASAS OFFRAMP AND PROVIDE BIKE LANES AND SIDEWALKS. | 7/1/2015 | 12/31/2017 | COMPLETE | |
| COMPTON | LA0G1131 | WILMINGTON AVE SAFE STREETS PED/BICYCLE IMPROVEMENTS IS A PED/BIKE SAFETY IMPROVEMENT PROJECT FOR THE COMMUNITIES ADJACENT TO THE WILMINGTON AVENUE TRANSPORTATION CORRIDOR BY DEVELOPING SAFER PED CROSSINGS AND INTERSECTIONS AS WELL AS INSTALLING BIKE PATHS TO IMPROVE PED/BIKE SAFETY. TOTAL LENGTH OF CLASS II BIKE WAY IS 1.09 MILE ALONG WILMINGTON AVE BETWEEN EL SEGUNDO BLVD AND ROSECRANS AVE (0.9 MILE) AND ALONG ROSECRANS AVE BETWEEN WILMINGTON AVE AND COMPTON CREEK (0.19 MILE). | 6/30/2018 | 6/30/2017 | COMPLETE | |
| COMPTON | LAE2194 | GREENLEAF ROW COMMUNITY ENHANCEMENT PROJECT DESIGN AND CONSTRUCTION OF BIKEWAY PED WALK WAY AND UPGRADE SIGNALIZATION | 6/30/2017 | 6/30/2017 | COMPLETE | TCM ELEMENTS OF PROJECTS HAVE BEEN COMPLETED. |
| CULVER CITY | LAF1717 | REAL-TIME MOTORIST PARKING INFORMATION SYSTEM DEMONSTRATION. | 6/30/2018 | 6/30/2018 | COMPLETE. | |
| CULVER CITY | LAF3318 | TRAFFIC MONITORING AND SURVEILLANCE SYSTEM GAP CLOSURE. DESIGN AND IMPLEMENTATION OF 14 CCTV CAMERA TRAFFIC MONITORING AND SURVEILLANCE SYSTEM, HUB SWITCHING EQUIPMENT AND APPROX. 4 MI OF FIBER OPTIC COMMUNICATION CABLES, AND EOC VIDEO. | 12/30/2016 | 12/30/2016 | COMPLETE | |



| | | TABLE III-1.2 LOS ANGELES COUNT | TY COMPLETED/C | CORRECTED TCM | S | |
|----------------|---------------|--|--------------------------------|---------------------------------|---------------------------------|--------------------------|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| DIAMOND BAR | LAF7300 | DIAMOND BAR ADAPTIVE TRAFFIC CONTROL SYSTEM PROJECT : INSTALLS ADAPTIVE TRAFFIC CONTROL SYSTEM (ATCS) AT SIGNALIZED INTERSECTIONS ON DIAMOND BAR BL, GOLDEN SPRINGS DR, AND GRAND AV. (2) PROVIDES FULLY TRAFFIC RESPONSIVE SIGNAL CONTROL SYSTEM BASED ON TRAFFIC DEMANDS. | 6/30/2019 | 6/30/2019 | COMPLETE | |
| DOWNEY | LAF5114 | TELEGRAPH ROAD TRAFFIC THROUGHPUT AND SAFETY ENHANCEMENT BETWEEN THE RIO HONDO RIVER CHANNEL TO THE SAN GABRIEL RIVER CHANNEL, A DISTANCE OF 2.2 MILES. PROJECT INVOLVES THE CONSTRUCTION OF RAISED MEDIAN ISLANDS, MINOR WIDENING AT INTERSECTIONS, TRANSIT PRIORITY SYSTEM AND BIKE (2.2 MILES IN LENGTH) AND PEDESTRIAN CIRCULATION IMPROVEMENTS. | 6/30/2018 | 6/30/2018 | COMPLETE | |
| DUARTE | LAF5627 | DUARTE GOLD LINE STATION PEDESTRIAN IMPROVEMENTS. THIS PROJECT IS LOCATED IN DUARTE ON DUARTE RD BETWEEN HIGHLAND AV AND BUENA VISTA ST. IT WILL FUND PEDESTRIAN IMPROVEMENTS AROUND THE DUARTE GOLD LINE STATION, CONNECTING THE STATION WITH SURROUNDING LAND USES AND OTHER TRANSIT LINES BY CONSTRUCTING SIDEWALK ON THE NORTH SIDE OF DUARTE RD AND INSTALLING PEDESTRIAN LIGHTING, LANDSCAPING, BENCHES, TRASH RECEPTACLES, CURB RAMPS, PEDESTRIAN CROSSINGS, AND WAYFINDING SIGNS. | 6/1/2017 | 6/1/2017 | COMPLETE | |
| GARDENA | LAF3306 | THIS PROJECT WILL ALLOW GMBL TO IMPLEMENT TRANSIT SIGNAL PRIORITY ALONG ITS LINE 2 TO REDUCE TRANSIT TRAVEL TIMES AND ENHANCE ON TIME PERFORMANCE. SCOPE INCLUDES INSTALLATION OF TRAFFIC SIGNAL PRIORITY EQUIPMENT ALONG THE FOLLOWING STREETS IN THE CITY OF GARDENA: VERMONT AVE FROM EL SEGUNDO BLVD TO 182ND ST; WESTERN AVE FROM EL SEGUNDO BLVD TO CASSIDY ST; 182ND ST FROM NORMANDIE AVE TO THE HARBOR GATEWAY TRANSIT CENTER. THIS WILL INCLUDE UP TO 27 LOCATIONS. | 6/30/2016 | 6/30/2016 | COMPLETE | |



| | TABLE III-1.2 LOS ANGELES COUNTY COMPLETED/CORRECTED TCMS | | | | | | | | |
|----------------|--|---|--------------------------------|---------------------------------|---------------------------------|---|--|--|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS | | | |
| GLENDALE | LA0G406 | FAIRMONT AVE. PARK-N-RIDE FACILITY (83 PARKING SPACES) TO SERVE COMMUTERS USING SR-134, I-5. THE LOCATION OF THE PARK-N-RIDE IS FAIRMONT AVENUE AND SAN FERNANDO RD, ON THE SOUTH SIDE OF FAIRMONT AVENUE BETWEEN SAN FERNANDO ROAD AND SR-134 WESTBOUND FREEWAY RAMPS. THE WORK INCLUDES EARTHWORK, DRAINAGE, AND PLACEMENT OF AC, LIGHTING, LANDSCAPING, FENCING, AND SIGNAGE WORK. THE WORK ALSO INCLUDES INSTALLING A SIDEWALK FOR PEDESTRIAN ACCESS FROM SAN FERNANDO ROAD. | 12/30/2014 | 12/30/2014 | COMPLETE | | | | |
| GLENDALE | LA0G809 | CONSTRUCTION OF CITYWIDE BIKEWAY FACILITY THIS PROJECT INCLUDES CONSTRUCTION OF CLASS II, AND SHARROWS RECOMMENDED IN THE GLENDALE BICYCLE MASTER PLAN AND INSTALLATION OF CITYWIDE BIKE RACKS, AND OTHER AMENITIES RELATED TO BICYCLE. THE PROJECT LENGTH MAY INCLUDE OVER 12 MILES OF BIKE LANES. | 12/1/2018 | 12/1/2018 | COMPLETE | THIS PROJECT IS SIMPLY A DUPLICATE RECORD OF LA0G1248 | | | |
| GLENDALE | LA0G1148 | SIGNAL INSTALLATION AT VARIOUS LOCATIONS- PACIFIC AVE. TRAFFIC SIGNAL MODIFICATIONS. SIGNAL SYNCH FOR SIX (6) INTERSECTIONS ALONG PACIFIC AVENUE. | 6/1/2016 | 6/1/2018 | COMPLETE | | | | |
| GLENDALE | LA0G1248 | INSTALLATION OF CLASS II COLORED BIKE LANES (0.85 MILES) AND CLASS III BIKE ROUTES ON SONORA AVENUE, ALLEN AVENUE, JUSTIN AVENUE, HAZEL STREET, DAVIS AVENUE, LAKE STREET, VALLEY VIEW ROAD, AND KENNETH ROAD. | 12/1/2018 | 12/1/2018 | COMPLETE | | | | |
| GLENDALE | LAF3715 | ADVANCED WAYFINDING AND GUIDANCE SYSTEM. INSTALLATION OF 10 PERMANENT CHANGEABLE MESSAGE SIGNS (LARGE) AND 20 STREET CHANGEABLE MESSAGE SIGNS (SMALL) THAT WILL PROVIDE REAL-TIME DYNAMIC DIRECTIONS TO AVAILABLE PARKING. | 12/30/2018 | 12/30/2018 | COMPLETE | | | | |



| | | TABLE III-1.2 LOS ANGELES COUNT | TY COMPLETED/C | CORRECTED TCM | S | |
|--------------------|---------------|--|--------------------------------|---------------------------------|---------------------------------|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| HAWTHORNE | LAF5101 | EL SEGUNDO BOULEVARD IMPROVEMENT PROJECT. THIS PROJECT IS LOCATED IN THE CITY OF HAWTHORNE AND WILL IMPROVE EL SEGUNDO BL AT THE INTERSECTIONS OF HAWTHORNE BL, PRAIRIE AV, DOTY AV, CERISE AV, AND CHADRON AV, A DISTANCE OF 1.3 MILES. THE INTERSECTION OF EL SEGUNDO BL AND PRAIRIE AV WILL BE WIDENED TO ACCOMMODATE A DEDICATED WESTBOUND RIGHT-TURN LANE AND TO RESTRIPE EL SEGUNDO BL TO ACCOMMODATE DUAL LEFT-TURN LANES FOR BOTH THE EASTBOUND AND WESTBOUND DIRECTIONS. | 11/20/2017 | 11/20/2017 | COMPLETE | |
| HUNTINGTON PARK | LA0G1141 | STATE ST. COMPLETE STREET PROJECT BETWEEN RANDOLPH ST AND SANTA ANA ST (1.5 MILE) PROPOSES IMPROVEMENTS THAT WILL HELP IMPROVE STATE STREET'S OVERALL OPERATION AND EFFICIENCY WHILE PROMOTING BICYCLING AND WALKING WITHIN HUNTINGTON PARK. | 5/1/2017 | 5/1/2017 | | REPLACED BY THE COMPTON-CARSON REGIONAL SAFE BICYCLING AND WAYFINDING PROJECT (LATP17S012) IN 2017 FTIP AMENDMENT #17-11. |
| INGLEWOOD | LA0G843 | MEASURE R ITS PHASE IV - PART A OF A TWO PART ITS IMPROVEMENT PROJECT. DESIGN AND CONSTRUCTION OF APPROXIMATELY 2.7 MILES OF COMMUNICATION INFRASTRUCTURE ALONG LA BREA, FLORENCE, CRENSHAW, MANCHESTER AND CENTINELA. SIGNAL SYNCHRONIZATION (APPROX. 20 LOCATIONS); DESIGN AND CONSTRUCTION OF SYSTEM DETECTION (APPROX. 40 INTERSECTIONS); CHANGEABLE MESSAGE SIGNS (2 LOCATIONS); CCTV CAMERAS (APPROX. 6 LOCATIONS) AND TRAFFIC MANAGEMENT CENTER EQUIPMENT AND COMMUNICATION NETWORK INTEGRATION. | 6/30/2016 | 6/30/2016 | COMPLETE | |
| LONG BEACH | LAE0332 | LONG BEACH PARK AND RIDE FACILITY AT 3RD STREET AND PACIFIC AVE SOUTH OF THE MTA BLUE LINE PACIFIC STATION. 300 TO 500 SPACE AND INCLUDE RESIDENTIAL AND COMMERCIAL DEVELOPMENT | 10/1/2011 | 10/1/2011 | | FORMAL TCM SUBSTITUTION COMPLETE. REPLACED BYLA0G1028, LA0G1091, AND LAF7508, IN 2017 FTIP AMENDMENT #17-02 |
| LONG BEACH | LAE1296 | LONG BEACH INTELLIGENT TRANSPORTATION SYSTEM WILL EXPAND THE CITY FIBER OPTIC COMMUNICATION NETWORK TO DEPLOY/ INTEGRATE ITS PROJECTS (ADAPTIVE SIGNALS, TRANSIT SIGNAL PRIORITY, LIGHT RAIL SIGNAL PRIORITY, AND CONNECTIVITY TO CITY FACILITIES. | 2011 | 12/31/2016 | COMPLETE | |



| | | TABLE III-1.2 LOS ANGELES COUNT | Y COMPLETED/C | CORRECTED TCM | S | |
|-------------------------|---------------|--|--------------------------------|---------------------------------|---------------------------------|--------------------------|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| LONG BEACH | LAF7316 | ARTESIA CORRIDOR ATCS ENHANCEMENT PROJECT: (1) UPGRADES TRAFFIC SIGNALS ALONG ARTESIA BL BETWEEN LONG BEACH BL AND DOWNEY AV TO CONNECT WITH ADAPTIVE TRAFFIC CONTROL SYSTEM (ATCS). (2) INSTALLS CCTV AND CMS ON ARTESIA BL. (3) INSTALLS FIBER OPTIC CABLE AND DEVICES TO CONNECT SIGNALS TO EACH OTHER AND TRAFFIC MANAGEMENT CENTER (TMC). (4) TWO NEW TRAFFIC SIGNALS IN COMPTON. (5) INSTALLS CLASS II BIKE LANE IN BOTH DIRECTIONS FROM ATLANTIC AV TO SUSANA RD. (6) PEDESTRIAN IMPROVEMENTS. | 1/1/2019 | 1/1/2019 | COMPLETE | |
| LOS ANGELES, CITY OF | LA0G182 | THE CENTRAL CITY EAST PROJECT WILL PROVIDE A FULLY TRAFFIC RESPONSIVE SIGNAL CONTROL SYSTEM TO APPROXIMATELY 150 INTERSECTIONS CURRENTLY OPERATIONAL WITH ATSAC CAPABILITY. | 5/1/2014 | 12/31/2016 | COMPLETE | |
| LOS ANGELES, CITY OF | LA0G686 | HIGHLAND PARK PEDESTRIAN IMPROVEMENTS ALONG FIGUEROA BETWEEN AVENUE 50 AND AVENUE 60 APPROXIMATELY 1.75MILES. | 12/31/2017 | | COMPLETE | |
| LOS ANGELES, CITY OF | LA0G1128 | EXPO LINE BUNDY STATION FIRST] LAST MILE IMPROVEMENTS. THIS PROJECT WILL ESTABLISH PEDESTRIAN/BIKE-FRIENDLY ROUTES TO THE EXPO/BUNDY STATION THROUGH TRAFFIC CALMING, SAFETY IMPROVEMENTS, WAYFINDING, AND PLACE MAKING. PROJECT ELEMENTS INCLUDE SHADE TREES, ACCESS RAMPS, NEW SIDEWALKS, MEDIAN REFUGE, BICYCLE PARKLET, CURB EXTENSIONS, PEDESTRIAN LIGHTING, BIKE RACKS, AND STREET FURNITURE. | 6/30/2017 | 6/30/2017 | COMPLETE | |
| LOS ANGELES, CITY OF | LA0G1215 | INSTALL ATSAC TRAFFIC SIGNAL INTERCONNECT FROM GLENOAKS BL/HOLLYWOOD WAY TO GLENOAKS BL/CABRINI DR. INSTALL ATSAC FIBER CONNECTION BETWEEN FREEWAYS TERMINI TO SUN VALLEY AND EAGALE ROCK ATSAC HUBS; AND INSTALL TWO NEW ATSAC CAMERAS. THE PROJECT WILL MODIFY THREE SIGNALS FOR THE INSTALLATION OF INTERCONNECT. | 7/30/2018 | 7/30/2018 | COMPLETE | |



| | | TABLE III-1.2 LOS ANGELES COUNT | TY COMPLETED/C | CORRECTED TCM | S | |
|-------------------------|---------------|---|--------------------------------|---------------------------------|---------------------------------|--------------------------|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| LOS ANGELES, CITY OF | LAF3314 | INTELLIGENT TRANSPORTATION SYSTEM (ITS) COMMUNICATION SYSTEM. UPGRADE AND REPLACE UNDER CAPACITY COMMUNICATION SYSTEM HARDWARE IN ORDER TO PROVIDE A VIABLE AND COST EFFECTIVE COMMUNICATION LINK BETWEEN TRAFFIC CORRIDORS AND THE LA COUNTY IEN. | 12/31/2015 | 12/31/2017 | COMPLETE | |
| LOS ANGELES, CITY OF | LAF3315 | CITY/COUNTY TRAFFIC MANAGEMENT INTEGRATION PHASE 2 PROJECT. INTEGRATE THE IEN TRAFFIC SIGNAL TIMING DATA AS SECOND LEVEL INPUTS INTO ATCS AND MAKE REVISIONS FROM 2007 CALL APPLICATION TO THIS PROJECT. | 6/30/2015 | 6/30/2017 | COMPLETE | |
| LOS ANGELES, CITY OF | LAF3513 | DESIGN AND CONSTRUCT 3.85 MILE BIKEWAY ALONG FUTURE EXPOSITION LIGHT RAIL CORRIDOR BETWEEN VENICE/ROBERTSON BLVDS. AND SANTA MONICA CITY LIMITS AT CENTINELA. CLASS I AND CLASS II BIKEWAYS. | 12/31/2015 | 12/31/2016 | COMPLETE | |
| LOS ANGELES, CITY OF | LAF3646 | ARTS DISTRICT/LITTLE TOKYO GOLD LINE STATION LINKAGES. PEDESTRIAN ENHANCEMENTS INCLUDING SIDEWALK/PATH PAVING; PED LIGHTS; STREET TREES/PLANTING; DISTRICT SIGNAGE; ENTRY ELEMENTS; STREET FURNITURE; CROSSWALK PAVING; AND BIKE PARKING. (10 BIKE RACKS) | 12/31/2016 | 12/31/2017 | COMPLETE | |
| LOS ANGELES, CITY OF | LAF3731 | DOWNTOWN LA INTER-MODAL TRANSIT INFORMATION AND WAYFINDING. INSTALL TRANSIT INFORMATION MONITORS, VARIABLE MESSAGE SIGNS, INTERACTIVE KIOSKS & PARKING AVAILABILITY SIGNAGE ALONG BROADWAY CORRIDOR TO OLYMPIC. | 12/31/2014 | 12/31/2017 | COMPLETE | |
| LOS ANGELES, CITY OF | LAF5518 | THIS PROJECT IS LOCATED IN THE CITY OF LOS ANGELES IN THE WEST SAN FERNANDO VALLEY. CONSTRUCTION OF A BICYCLE/PEDESTRIAN PATH FROM OWENSMOUTH AV TO MASON AV (1.25 MILES) ALONG THE SOUTH BANK OF THE LA RIVER. INCLUDES UNDERPASSES AT DE SOTO AV AND CANOGA AV/BUSWAY BRIDGES. THE PROJECT WILL INCLUDE LIGHTING, RAILING, STRIPING AND SIGNAGE AND A CONNECTION STRUCTURE TO THE METRO ORANGE LINE BIKEWAY. | 6/30/2018 | 6/30/2018 | COMPLETE | |



| | | TABLE III-1.2 LOS ANGELES COUNT | TY COMPLETED/C | CORRECTED TCM | S | |
|---------------------------|---------------|---|--------------------------------|---------------------------------|---------------------------------|---|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| LOS ANGELES, CITY OF | LAF7707 | LAST MILE FOLDING BIKE INCENTIVE PROGRAM: PROVIDES FINANCIAL INCENTIVES TO TRANSIT RIDERS TOWARDS THE PURCHASE OF 1,800 COLLAPSIBLE OR ELECTRIC BIKES TO USE IN CONJUNCTION WITH BUS AND RAIL SYSTEMS. | 12/31/2018 | 12/31/2018 | COMPLETE | |
| LOS ANGELES COUNTY | LA0C8120 | SOUTH BAY FORUM TRAFFIC SIGNAL CORRIDORS PROJECT. DESIGN & CONSTRUCTION OF MULTI JURISDICTIONAL, SIGNAL SYSTEM IMPROVEMENTS ON REGIONAL ARTERIALS & ADVANCED ITS TECHNOLOGY. (APROX. 770 INTERSECTIONS) | 12/31/2015 | 12/31/2016 | COMPLETE | |
| LOS ANGELES COUNTY | LAF1514 | EMERALD NECKLACE BIKE TRAIL PROJECT. DESIGN AND CONSTRUCT 1.1 MILES OF CLASS I BIKE PATH TO CONNECT DUARTE ROAD TO THE SAN GABRIEL RIVER BICYCLE TRAIL. | 2011 | 12/31/2015 | COMPLETE | |
| LOS ANGELES COUNTY MTA | LA0B408 | ROUTE 405: ADD A 10-MILE HOV LANE ON THE NORTHBOUND 405 BETWEEN I-10 AND U.S. 101 IN LA FROM RTE 10 TO RTE 101 WIDEN FOR HOV LANE | 6/30/2019 | 5/24/2016 | COMPLETE | |
| LOS ANGELES COUNTY MTA | LA0C10 | MID-CITY/EXPOSITION CORRIDOR LIGHT RAIL TRANSIT PROJECT PHASE I TO VENICE-ROBERTSON STATION. (INCLUDING E200-BUSP-095, LA CIENEGA INTERMODAL CENTER) | 12/31/2012 | | COMPLETE | COMPLETED AND OPENED IN 2012. CARRY-OVER FOR PROGRAMMING PURPOSES IS NOT DELAY. |
| LOS ANGELES COUNTY MTA | LA0C8164 | EXPOSITION BLVD RIGHT-OF-WAY BIKE PATH- WESTSIDE EXTENSION. DESIGN AND CONSTRUCTION OF 2.5 MILES OF CLASS 1 BIKEWAY, LIGHTING, LANDSCAPING & INTERSECTION IMPROVEMENTS. (PPNO# 3184) | 2009 | 7/31/2018 | COMPLETE | |
| LOS ANGELES COUNTY MTA | LA0F021 | EXPOSITION LIGHT RAIL TRANSIT SYSTEM PHASE II - FROM CULVER CITY TO SANTA MONICA | 12/31/2017 | 12/31/2017 | COMPLETE | COMPLETED AND OPENED IN 2016. CARRY-OVER FOR PROGRAMMING PURPOSES IS NOT DELAY. |
| LOS ANGELES COUNTY MTA | LA0G440 | ROUTE 005: PHASE 2,FROM SR-14 TO PARKER ROAD, CONSTRUCT HOV/HOT, TRUCK & AUX LANES (EA 2332E PPNO 3189B), SAFTETEA-LU#465. | 12/31/2021 | | | NOT A COMMITTED TCM DUE TO NO FUND PROGRAMMED FOR RIGHT OF WAY OR CONSTRUCTION IN FIRST TWO YEARS OF 2019 FTIP. |



| | | TABLE III-1.2 LOS ANGELES COUNT | TY COMPLETED/C | CORRECTED TCM | S | |
|--|---------------|---|--------------------------------|---------------------------------|---------------------------------|--------------------------|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| LOS ANGELES COUNTY MTA | LA0G1048 | ACTON SIDING AND SECOND PLATFORM. LENGTHEN AN EXISTING SIDING WEST OF CP QUARTZ BY APPROX. 4,000 FEET INCLUDING A CROSSOVER, AND ADD A SECOND STATION PLATFORM AT VINCENT GRADE/ ACTON STATION. THE PROJECT WILL PROVIDE BENEFITS TO FREIGHT AND COMMUTER RAIL WITH IMPROVED OVERALL CAPACITY, TRACK OPERATIONS, AND SAFETY ALONG A VITAL SEGMENT OF THE ANTELOPE VALLEY LINE. | 12/31/2016 | 12/31/2016 | COMPLETE | |
| LOS ANGELES COUNTY MTA | LA0G1182 | EXPRESS LANES - 84 BIKE STATION AND 840 BIKES FOR DEPLOYMENT OF THE BIKESHARE WITHIN 1 MILE RADIUS OF RAIL STATIONS. | 12/30/2018 | 12/30/2018 | COMPLETE | |
| LOS ANGELES COUNTY MTA | LA0G1184 | DESIGN AND CONSTRUCT A HIGH-CAPACITY BIKE PARKING FACILITY TO ACCOMDATE AT LEAST 300 PARKED BICYCLES IN A SECURE ENVIRONMENT. | 12/30/2018 | 12/30/2018 | COMPLETE | |
| LOS ANGELES COUNTY MTA | LA29202 W | WILSHIRE BLVD BRTPHASE I: 12.5-MI. CORRIDOR WITH 7.7-MI. PEAK PERIOD BUS LANE ON WILSHIRE WITHIN THE CITY AND COUNTY OF LA FROM VALENCIA ST. TO CITY OF SANTA MONICA. INCLUDES STREET WIDENING, CURB LANE REPAVING/RECONSTRUCTING, IMPROVED TRAFFIC SIGNAL TIMING & BUS SIGNAL PRIORITY. PHASE II: INCLUDES ENHANCED SHELTERS & LANDSCAPING; STREET REPAIR/RECONSTRUCTION; CONCRETE BUS PADS AND P&R FACILITIES. | 2009/2010 | 12/30/2017 | COMPLETE | |
| METRO GOLD LINE FOOTHILL EXTENSION CONSTRUCTI ON AUTHORITY | LA0G558 | GOLD LINE FOOTHILL LRT EXTENSION - PASADENA TO AZUSA | 12/31/2017 | 12/31/2017 | COMPLETE | |
| MONTEBELLO | LA0G862 | PURCHASE OF SEVEN (7) ALTERNATIVE FUEL EXPANSION TRANSIT BUSES | 12/31/2016 | 12/31/2018 | COMPLETE | |
| MONTEBELLO | LAES757 | CUSTOMER INFORMATION SYSTEM PROJECT: INCLUDING AUTOMATIC VEHICLE LOCATION AND REAL-TIME PASSENGER INFORMATION SYSTEMS. | 7/1/2016 | 7/1/2016 | COMPLETE | |



| | | TABLE III-1.2 LOS ANGELES COUNT | TY COMPLETED/C | CORRECTED TCM | S | |
|---------------------------|---------------|---|--------------------------------|---------------------------------|---------------------------------|---|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| NORWALK | LAF3443 | IMPROVEMENTS TO THE PEDESTRIAN PLAZA AT THE NORWALK/SANTA FE SPRINGS METRLINK STATION. IMPROVEMENTS INCLUDE DEVELOPMENT OF A CONTINUOUS NEW PEDESTRIAN WALKWAY AND BICYCLE PATH UTILIZING THE ROADBED ALONG THE NORTHERN EDGE OF THE PROPERTY. ADDITIONAL IMPROVEMENTS INCLUDE PASSENGER CAR PICK-UP/DROP-OFF AREA, PROPER SIGNAGE AND STRIPING, BUS SHELTER/SEATING AREA, SECURITY LIGHTING, AND LANDSCAPING AND INSTALLATION OF CLOSED CIRCUIT TELEVISION (CCTV) SURVEILLANCE SECURITY SYSTEM. | 7/1/2017 | 7/1/2017 | COMPLETE | |
| PASADENA | LAF3302 | INTELLIGENT TRANSPORTATION SYSTEM (ITS) PHASE III (SIGNAL SYNCHRONIZATION PROJECT 3+ SIGNALS). COMPLETE THE MAIN COMMUNICATION INFRASTRUCTURE SYSTEM OF THE ITS COMMUNICATION MASTER PLAN BY CLOSING ALL GAPS IN THE EXISTING FIBER COMMUNICATION NETWORK. AS STATED IN THE PROJECT DESCRIPTION, THIS PROJECT TARGETS CRITICAL EXISTING GAPS WITHIN THE CITY'S ITS FIBER MASTER PLAN. | 5/1/2016 | 5/1/2016 | COMPLETE | |
| PASADENA | LAF3501 | DETECTION OF BICYCLES AT SIGNAL CONTROLLED INTERSECTIONS. BICYCLE DETECTION SYSTEMS AT INTERSECTIONS CONTROLLED BY TRAFFIC SIGNALS ALONG BIKE CORRIDORS. PROJECT CORRIDOR LENGTH IS 15.5 MILES. | 5/1/2016 | 5/1/2017 | COMPLETE | |
| PASADENA | LAF9516 | INSTALL A TWO-WAY PROTECTED CYCLE TRACK ON UNION STREET FROM HILL AVENUE TO ARROYO PARKWAY. A ROAD DIET AND NEW TRAFFIC SIGNALS HEADS AT 14 INTERSECTIONS FOR CYCLISTS. CLASS III BIKE PATH ALONG HOLLISTON AVENUE BEWTEEN UNION ST. AND CORDOVA ST. | 2/1/2022 | 2/1/2022 | | DELETE/COMBINED WITH LATP17M021 IN 2017 FTIP AMENDMENT #17-11 |
| SAN GABRIEL VALLEY COG | LA990359 | GRADE SEP XINGS SAFETY IMPR; 35- MI FREIGHT RAIL CORR. THRGH SAN.GAB. VALLEY - EAST. L.A. TO POMONA ALONG UPRR ALHAMBRA &L.A. SUBDIV - ITS 2318 SAFETEA #2178;1436 #1934 PPNO 2318. NOGALES(LA) PROJECT INCLUDES WIDENING FROM 2 TRAVEL LANES TO 4 TRAVEL LANES OF E.WALNUT DRIVE NO. EAST OF NOGALES FOR 2600 LINEAR FEET AND WIDENING FROM 2 TRAVEL LANES TO 4 TRAVEL LANES OF GALE AVE. WEST OF NOGALES FOR 1900 LINEAR FEET. | 2003/2009 | 6/30/2018 | | GRADE SEPARATION AND ROADWAY WIDENING ARE NOT TCM. |



| | | TABLE III-1.2 LOS ANGELES COUNT | Y COMPLETED/C | CORRECTED TCM | s | |
|------------------|---------------|---|--------------------------------|---------------------------------|---------------------------------|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| SANTA CLARITA | LAF3300 | ITS PHASE IV INTERCONNECT GAP CLOSURE AND SIGNAL SYNCH. THIS PROJECT INVOLVES RE- SYNCHRONIZING TRAFFIC SIGNALS ON ARTERIALS, DEPLOYING AN ADAPTIVE SIGNAL SYSTEM, AND A REDUNDANT FIBER-OPTIC INTERCONNECT SYSTEM. (APROX. 40+ SIGNALS) | 12/31/2017 | 12/31/2019 | COMPLETE | |
| SANTA CLARITA | LAF3535 | CITYWIDE WAYFINDING PROGRAM FOR PEDESTRIANS AND BICYCLISTS. DIRECT USERS TO METROLINK STATIONS AND OTHER REGIONAL TRIP GENERATORS, DESIGN AND INSTALL WAYFINDING SIGNS ALONG THE CITY'S EXISTING NETWORK OF MULTI-USE PATHS, ON-STREET BIKEWAYS, PASEOS IN THE VALENCIA AND SAUGUS NEIGHBORHOODS, AND SIDEWALKS ALONG MOST MAJOR ROADWAYS. | 12/31/2017 | 12/31/2017 | COMPLETE | |
| SANTA CLARITA | LAF7404 | VISTA CANYON REGIONAL TRANSIT CENTER: INSTALLS A NEW SEVEN-BAY BUS TRANSFER STATION THAT ALSO INCLUDES CANOPIES, BENCHES, LIGHT POLES, RESTROOM FACILITIES AND OTHER AMENITIES. | 6/30/2019 | 6/30/2019 | 6/30/2019 | COMBINED WITH LA0G774.IN 2017 FTIP AMENDMENT #17-2. |
| SANTA MONICA | LAF3703 | A 'NO NET NEW TRIPS' RIDESHARE TOOLKIT. DEVELOP A TDM TOOLKIT WITH ONLINE MULTI- MODAL MOBILITY INFORMATION, BIKE ACCOMMODATIONS, 300 WALKING-ROLLING CARTS, 75 BIKE LOCKERS & INCENTIVE PROGRAMS FOR EMPLOYERS, SCHOOLS & NEIGHBORHOODS. WITHIN THE CITY OF SANTA MONICA IN DEMAND MANAGEMENT AREAS AS DEFINED IN THE LAND USE AND CIRCULATION ELEMENT (LUCE) ADOPTED JULY 2010. | 6/30/2014 | 6/30/2016 | COMPLETE | |
| SANTA MONICA | LAF5524 | IMPLEMENTATION OF A SANTA MONICA BIKE-SHARE PROGRAM, INCLUDING THE PURCHASE AND INSTALLATION OF 250 BIKES AND 25 DOCKING STATIONS TO BE LOCATED AT ACTIVITY NODES AND TRANSIT STATIONS (INCLUDING EXPO LRT STATIONS). TWO VEHICLES WILL BE ACQUIRED AND OUTFITTED TO TRANSPORT AND REDISTRIBUTE BICYCLES BETWEEN STATIONS AS NEEDED. THE BIKE-SHARE DOCKING STATIONS WILL BE SOLAR POWERED WHERE APPROPRIATE AND INCLUDE A TECHNOLOGY PLATFORM FOR SYSTEM OPERATION THROUGH THE WEB AND SMART PHONE APPLICATIONS. | 6/30/2019 | 6/30/2019 | COMPLETE | |



| | | TABLE III-1.2 LOS ANGELES COUNT | Y COMPLETED/C | CORRECTED TCM | S | |
|----------------|---------------|---|--------------------------------|---------------------------------|---------------------------------|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| TEMPLE CITY | LA0G1269 | LAS TUNAS CORRIDOR COMPLETE STREETS (BIKE AND PED) IMPROVEMENTS PROJECT. INSTALLATION OF CLASS II BIKE LANES AND END-OF-TRIP FACILITIES FOR 1.4 MI WITHIN THE CITY LIMITS FROM NORTH MUSCATEL AVE. TO EASTERN CITY LIMIT BETWEEN ROWLAND AVE. AND SOUTH BALDWIN AVE. MODIFY ON-STREET PARKING, UPDATE PEDESTRIAN LIGHTING AND SIGNAL HEADS AND ADA IMPROVEMENTS. *LA0G1269 COMBINES LAF7526, LAF7618, AND LAF7812. | 12/1/2019 | 12/1/2019 | | REPLACED BY THE COMPTON-CARSON REGIONAL SAFE BICYCLING AND WAYFINDING PROJECT (LATP17S012) IN AMENDMENT #17-11. |
| TORRANCE | LA0G1002 | IMPLEMENTATION OF VARIOUS ITS COMPONENTS AT LOCATIONS NOT COVERED BY PREVIOUS 1995 METRO CFP UNDER SOUTH BAY SIGNAL SYNCHRONIZATION. THIS PROJECT WILL UPGRADES SIGNALS AND ITS COMPONENTS ALONG MAJOR ARTERIALS WITHIN THE CITY; CCTV MODULE AND CCTV CAMERAS, VIDEO DETECTION AND CONTROLLER UPGRADES AT VARIOUS LOCATIONS | 6/30/2017 | | COMPLETE | |
| TORRANCE | LAF3312 | CITY OF TORRANCE ITS & TRAFFIC IMPROVEMENTS. IMPLEMENT ITS COMPONENTS AT LOCATIONS NOT COVERED BY '95 METRO CFP SOUTH BAY SIGNAL SYNCH PROJECT, TO PROVIDE EFFECTIVE CITYWIDE AND MULTI-JURISDICTIONAL TRAFFIC MANAGEMENT. *CRENSHAW BLVD BETWEEN PCH AND THE MOST SOUTH CITY CONTROLLED SIGNALIZED INTERSECTION.(APROX. 3 SIGNALS) | 12/31/2016 | 12/31/2016 | COMPLETE | |
| WHITTIER | LA0G257 | WHITTIER GREENERY TRAILHEAD PARK. EXTENSION OF WHITTIER GREENERY TRAIL FROM MILLS AVENUE TO 300 FEET EAST OF MILLS AVENUE IN CONJUNCTION WITH CONSTRUCTION OF NEW TRAILHEAD PARK AND 20 SPACE PARK & RIDE PARKING LOT. | 12/31/2015 | 9/30/2017 | COMPLETE | |



| | TABLE III-1.3 LOS ANGELES COUNTY NEW TCMS | | | | | |
|--------------------|--|--|------------------------------|--|--|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | 2019 FTIP COMPLETION YEAR | | | |
| ARCADIA | LATP16S004 | BICYCLE FACILITY IMPROVEMENTS: 1) 7.7 MILE CLASS 2 BIKE LANES ON HIGHLAND OAKS DR, FIRST AV, BALDWIN AV, SIERRA MADRE BLVD, SYCAMORE AV, COLORADO BLVD, SANTA CLARA ST, AND HUNTINGTON DR. 2) 8.64 MILE CLASS 3 BIKE LANES ON FIRST AV (SHARROWS), SECOND AV, SIERRA MADRE BL (SHARROWS), ORANGE GROVE AV (ENHANCED BLVD), CAMPUS DR, CAMINO REAL AV, AND LONGDEN AV. 3) BIKE SIGNAL DETECTION AND BIKE PARKING AT KEY LOCATIONS | 3/30/2019 | | | |
| BALDWIN PARK | LATP17M01 5 | THE PROJECT ENTAILS THE DESIGN AND CONSTRUCTION OF ACTIVE TRANSPORTATION IMPROVEMENTS ALONG THE SUBJECT CORRIDOR. COMPONENTS INCLUDE A ROAD RECONFIGURATION (ROAD-DIET - 1.3 MILES) VIA THE REDUCTION OF VEHICLE TRAVEL LANES FROM FOUR TO TWO, PROTECTED CLASS IV BIKEWAY, SHARED CENTUR LEFT TURN LANE AND KEY INTERSECTION BULB-OUTS | 12/1/2022 | | | |
| BALDWIN PARK | LATP17S029 | CONSTRUCT 2.3 MILES OF CLASS I SHARED-USE PATH (TRAIL). DEVELOP CONCEPTUAL DESIGNS FOR 6.8 MILE CLASS I TRAIL ALONG WALNUT CREEK AND 15.3 MILES OF ON-STREET CLASS II AND CLASS III BIKEWAYS. | 6/6/2022 | | | |
| GLENDALE | LA0G1411 | HONOLULU AVE AND MONTROSE AVE AT PENNSYLVANIA AVE TRAFFIC SIGNAL MODIFICATION | 12/31/2023 | | | |
| GLENDALE | LAF7709 | GLENDALE REGIONAL BIKE PARKING NETWORK: PROVIDES 2 HIGH CAPACITY BIKE PARKING FACILITIES AND 20 WAYFINDING SIGNS FOR BICYCLES USERS WITHIN THE CITY OF GLENDALE, SPECIFICALLY GLENDALE LARRY ZARIAN TRANSPORTATION CENTER AND THE GLENDALE MARKETPLACE/PUBLIC LIBRARY | 12/1/2021 | | | |
| HAWTHORNE | LAF7101 | PRARIE AVENUE MOBILITY PROJECT: 1) WIDENS PRARIE AV INTERSECTIONS AT EL SEGUNDO BL AND AT ROSECRANS AV TO CONSTRUCT DOUBLE LEFT-TURN POCKETS FOR TRAFFIC FLOW IMPROVEMENT AND TO INSTALL CLASS III BIKE ROUTES ON BOTH SIDES 2) TRAFFIC SIGNAL UPGRADE AND SYNCHRONIZATION OF 8 INTERSECTIONS BETWEEN 118TH AND MARINE. 3) INSTALLS CLASS III BIKE EQUIPMENTS, IMPROVES PEDESTRIAN FACILITES, AND UPGRADES ADA ACCESS RAMPS, NEW MEDIAN CURBS AND LANDSCAPING AT INTERSECTIONS. | 6/15/2019 | | | |
| HAWTHORNE | LAF9102 | 5 INTERSECTION LOCATIONS; SIGNAL IMPROVEMENT INCLUDE UPGRADE TRAFFIC SIGNAL CONTROLLER AND CABINET ENABLING, REWIRING OF THE SIGNALIZED INTERSECTION TO ENSURE COMMUNICATION BETWEEN SIGNAL EQUIPMENT; UPGRADE PEDESTRIAN SIGNALS TO COUNT DOWN TYPE AND PUSH BUTTONS, INSTALL BATTERY BACKUP SYSTEM TO MINIMIZE DISRUPTION OF TRAFFIC DURING POWER OUTAGE NEW VEHICLE DETECTION INCLUDING BICYCLE LOOPS/SENSORS;NEW BIKE LANE WILL BE ONE MILE | 10/18/2021 | | | |
| HUNTINGTON PARK | LAF7702 | DOWNTOWN HUNTINGTON PARK I-PARK SYSTEM IMPLEMENTATION : PROVIDES 4 CHANGEABLE MESSAGING PARKING SIGNS, 12 WAYFINDING PARKING SIGNS, 10 BICYCLE RACKS, AND 6 BICYCLE LOCKERS AT THE DOWNTOWN SHARED PARKING DISTRICT ALONG PACIFIC BL TO IMPROVE BICYCLE ACCESS AND IMPROVE TRAFFIC CIRCULATION. | 6/30/2019 | | | |
| INGLEWOOD | LAF7319 | INGLEWOOD ITS - PHASE V : (1) DESIGNS AND CONSTRUCTS COMPUTERIZED TRAFFIC CONTROL AND MONITORING SYSTEMS. (2) EXPANDS CENTRAL TRAFFIC CONTROL AND ADVANCE TRAFFIC MANAGEMENT AT 39 INTERSEECTIONS (3) IMPROVES 6.13 MILES OF FIBER OPTIC COMMUNICATIONS, 4) EXPANDS CCTV AT 10 INTERSECTIONS, 5) INSTALLS CHANGEABLE MESSAGE SIGNS AT 2 INTERSECTIONS, AND 6) INSTALLS NEW COMMUNICATION HUBS AT 3 INTERSECTIONS. | 3/30/2019 | | | |



| | TABLE III-1.3LOS ANGELES COUNTY NEW TCMS | | | | | |
|-------------------------|--|--|------------------------------|--|--|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | 2019 FTIP COMPLETION YEAR | | | |
| LA CANADA FLINTRIDGE | LAF5522 | FOOTHILL BLVD. LINK BIKEWAY & PEDESTRIAN GREENBELT PROJECT, BRIGGS AVE. TO ALTA CANYADA RD, CONSTRUCT 1.5 MILES OF CLASS II BIKE LANES, BIKE AND BUS FACILITIES, RAISED MEDIAN AND 0.5 MILES OF PEDESTRIAN BELTWAY WITH LIGHTING AND HARDSCAPE | 12/31/2020 | | | |
| LOS ANGELES, CITY OF | LAF9422 | LADOT WILL PROCURE 7 30-FT CLEAN FUEL VEHICLES TO REDUCE HEADWAYS ON SIX SELECTED DASH ROUTES | 4/30/2024 | | | |
| LOS ANGELES COUNTY | LAF1312 | GATEWAY CITIES FORUM TRAFFIC SIGNAL CORRIDORS, PHASE V. DESIGN AND CONSTRUCTION OF MULTIJURISDICTIONAL TRAFFIC SIGNAL SYNCHRONIZATION AND INTERSECTION OPERATIONAL IMPROVEMENTS ON REGIONAL ARTERIALS IN THE GATEWAY CITIES REGION. INCLUDES 86 CONSECUTIVE INTERSECTIONS. | 10/1/2020 | | | |
| LOS ANGELES COUNTY | LAF3519 | NORTH COUNTY BIKEWAYS. INSTALL THREE CLASS II AND THREE CLASS III BIKEWAY SEGMENTS, INCLUDING SIGNAGE, STRIPING, ROAD WIDENING, & ROAD SHOULDER IMPROVEMENTS. (APROX. 3.88 MILES OF BIKE LANES AND 3.18 MILES OF BIKE ROUTES.) | 12/31/2020 | | | |
| LOS ANGELES COUNTY | LAF7305 | GATEWAY CITIES FORUM TRAFFIC SIGNAL CORRIDOR PROJECT : DESIGNS AND CONSTRUCTS ITS IMPROVEMENTS ALONG NORWALK BL, SAN ANTONIO DR, PIONEER BL BETWEEN BEVERLY BL AND CARSON ST INCLUDING SYNCHRONIZATION AND RETIMING OF TRAFFIC SIGNALS, EQUIPMENT UPGRADES, SYSTEM DETECTION, CCTV (UP TO 14 CCTVS), AND CHANGEABLE MESSAGE SIGNS. | 6/30/3021 | | | |
| LOS ANGELES COUNTY | LAF7306 | FOOTHILL BOULEVARD TRAFFIC SIGNAL CORRIDOR PROJECT : (1) TRAFFIC SIGNAL SYNCHRONIZATION, EQUIPMENT UPGRADES AND INTERSECTION OPERATIONAL IMPROVEMENTS FOR 28 INTERSECTIONS ALONG FOOTHILL BL BETWEEN LOWELL AV AND CROWN AV. 2) INSTALLS 2 CCTV CAMERAS AND WIRELESS NETWORK COMMUNICATIONS INFRASTRUCTURE WHICH WILL PROVIDE FOR EXPANSION OF ADVANCED TRANSPORTATION MANAGEMENT SYSTEM (ATMS) ALONG FOOTHILL BL | 6/30/2021 | | | |
| LOS ANGELES COUNTY | LAF7307 | SAN GABRIEL VALLEY FORUM TRAFFIC SIGNAL CORRIDOR PROJECT : IMPLEMENTS ITS ENHANCEMENTS INCLUDING SYNCHRONIZATION AND RETIMING OF TRAFFIC SIGNALS, EQUIPMENT UPGRADES, SYSTEM DETECTION, CCTV CAMERAS, AND CHANGEABLE MESSAGE SIGNS TO EXPAND ADVANCED TRA | 6/30/2021 | | | |
| LOS ANGELES COUNTY | LAF7308 | EAST LOS ANGELES TRAFFIC SIGNAL CORRIDOR PROJECT : (1) SYNCHRONIZES TRAFFIC SIGNALS AND IMPLEMENTS UPGRADES AT 13 SIGNALIZED INTERSECTIONS ALONG 3.5 MILE SEGMENT OF EASTERN AV. BETWEEN MEDFORD ST AND OLYMPIC BLVD. 2) INSTALLS FIBER OPTIC COMMUNICATIONS ALONG CESAR CHAVEZ AV, RAMONA BL, AND ATLANTIC BL TO CONNECT TRAFFIC SIGNALS TO LADPW ADVANCED TRANSPORTATION MANAGEMENT SYSTEM (ATMS) | 4/30/2021 | | | |
| LOS ANGELES COUNTY | LAF7310 | SOUTH BAY FORUM TRAFFIC SIGNAL CORRIDORS PROJECT : PROJECT AREA IS NORMANDIE AV BETWEEN 92ND ST AND EL SEGUNDO BL, MANHATTAN BEACH BL BETWEEN MANHATTAN AV AND VAN NESS AV, AND HAWTHORNE BL BETWEEN IMPERIAL HIGHWAY AND MANHATTAN BEACH BL. PROJECT SCOPE INCLUDES 1) SYNCHRONIZATION AND RETIMING TRAFFIC SIGNALS, EQUIPMENT UPGRADES, SYSTEM DETECTION, CCTV, CHANGEABLE MESSAGE SIGNS. 2) UPGRADE TRAFFIC SIGNAL OPERATIONS TO BE CAPABLE OF TIME-BASED COORDINATION | 6/30/2021 | | | |



| | | TABLE III-1.3 LOS ANGELES COUNTY NEW TCMS | |
|---------------------------|----------------|---|------------------------------|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | 2019 FTIP COMPLETION YEAR |
| LOS ANGELES COUNTY MTA | LA0G1149 | IMPROVEMENTS AT FOUR SITES ALONG CESAR CHAVEZ AVENUE, THE PERIMETER OF THE LOS ANGELES UNION STATION, AT ALAMEDA AND VIGNES STREETS. LAND WILL BE ACQUIRED FOR A BUS PAVILION, BIKE FACILITIES, AND ENHANCED LANDSCAPING AT ONE SITE. STREET FURNITURE WILL BE REPLACED AND UPDATED AT THE THREE OTHER SITES. A CONTINENTAL CROSSWALK WILL BE INSTALLED ON ALL FOUR SEGMENTS OF THE INTERSECTION AT CESAR CHAVEZ AVENUE AND VIGNES STREET | 12/31/2019 |
| LOS ANGELES COUNTY MTA | LA0G1375 | THIS IS A LARGE-SCALE DEPLOYMENT OF THE FREIGHT ADVANCED TRAVELER INFORMATION SYSTEM (FRATIS) PROGRAM TO DEPLOY ADVANCED CONGESTION MANAGEMENT TECHNOLOGIES WHICH CAN ACHIEVE SIGNIFICANT REDUCTIONS | 12/30/2023 |
| PASADENA | LAF3701 | PASADENA ARTS ENHANCED PASSENGER INFORMATION | 12/31/2021 |
| REDONDO BEACH | LA0G1423 | PURCHASE AND INSTALL A REAL TIME PASSENGER INFORMATION SYSTEM ON BEACH CITIES TRANSIT FIXED ROUTE BUSES | 6/30/2021 |
| REDONDO BEACH | LAF5301 | GRANT AVE SIGNAL IMPROVEMENTS | 6/30/2022 |
| SANTA CLARITA | LAF9118 | LYONS AV/DOCKWEILER DR EXTENSION (2 OF 2): CONSTRUCT DOCKWEILER DRIVE GAP CLOSURE BETWEEN 12TH ST. AND EXISTING TERMINUS OF DOCKWEILER DR, JUST WEST OF VALLE DEL ORO. CONSTRUCTS 8-FT SIDEWALKS AND CLASS II BIKE LANES ON BOTH SIDES. | 12/31/2024 |
| SANTA MONICA | LAF7320 | THIS PROJECT WILL ENHANCE THE EXISTING TRAFFIC MANAGEMENT SYSTEM WITH THE INSTALLATION OF VIDEO DETECTION SYSTEMS. | 12/31/2021 |
| TORRANCE | LA0G1280 | PURCHASE OF SEVEN (7) ALL ELECTRIC BUSES FOR A NEW CIRCULATOR SERVICE. RUBBER-WHEEL TROLLEY SERVICE WILL OPERATE IN OLD TOWN AREA, AS WELL AS HOTEL AND FINANCIAL DISTRICT ON HAWTHORNE BLVD. ORIGIN/TERMINUS IS AT THE TORRANCE TRANSIT PARK AND RIDE REGIONAL TERMINAL | 12/1/2022 |
| VERNON | LATP17M01 8 | THE PROJECT WILL INSTALL ONE-WAY PROTECTED CYCLE TRACKS (CLASS II - 1.13 MILES) WITH A RAISED CURBED BUFFER ON PACIFIC BOULEVARD BETWEEN SANTA FE AVENUE AND FRUITLAND AVENUE AND INSTALL SAFETY IMPROVEMENT AT SIGNALIZED AND UNCONTROLLED CROSSWALK LOCATIONS ALONG PACIFIC BOULEVARD AND AT THE UNCONTROLLED CROSS LOCATION AT SANTA FE AVENUE AND 52ND STREET. | 11/1/2022 |
| WESTLAKE VILLAGE | LA0G598 | DESIGN AND CONSTRUCTION OF A PARK AND RIDE FACILITY (31107 THOUSAND OAKS BLVD) WITH 375 PARKING SPACES AT THE PROPOSED COMMUNITY RECREATIONAL FACILITY WILL | 10/1/2019 |



ORANGE COUNTY

| | | TABLE III-2.1 ORANGE COUNTY TCMS S | UBJECT TO TIME | LY IMPLEMENTA | TION | |
|------------------|---------------|---|--------------------------------|---------------------------------|---------------------------------|---|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| ANAHEIM | ORA113001 | ARTIC TO WEST ANAHEIM 4TH DISTRICT BIKEWAY CONNECTOR PROJECT. CONSTRUCT 3.77 MILES OF CLASS II BIKE LANES AND 4.19 MILES OF CLASS III SHARROWS ALONG A CONTINUOUS CORRIDOR TOTALING 7.96 MILES. FROM BALL ROAD AND MAGNOLIA AVENUE TO ARTIC REGIONAL TRANSPORTATION HUB AND THE SANTA ANA RIVER TRAIL. | 10/1/2019 | 10/1/2019 | 10/1/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. CONSTRUCTION TO START DECEMBER 2017. ANTICIPATES CONSTRUCTION COMPLETION MID-2018. |
| BEAUMONT | RIV171204 | IN THE CITY OF BEAUMONT: 8TH STREET BIKE LANE AND SIDEWALK IMPROVEMENTS BETWEEN PENNSYVANIA AVE AND XENIA AVE APPROX. 6,800 LINEAR FEET OF SIDEWALK AND CLASS III BIKE LANES ALONG 8TH ST. | 12/31/2018 | 12/31/2018 | 12/31/2018 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| LA HABRA | ORA113011 | LA HABRA UNION PACIFIC RAILROAD BIKEWAY. ENG FOR UNION PACIFIC RAILROAD RIGHT-OF-WAY BETWEEN LA HABRA WEST CITY LIMITS AND LA HABRA EAST CITY LIMITS. ROW FOR LA HABRA WEST CITY LIMITS TO BEACH BOULEVARD. TOLL CREDIT MATCH FOR ATP-MPO. | 7/1/2025 | 7/1/2025 | 7/1/2025 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. FINALIZING ENV DOC AS OF DEC 2017 AND PENDING PUBIC REVIEW. PENDING ATP ROW ALLOCATION WHICH IS CONTINGENT UPON CTC APPROVAL IN MARCH 2018. |
| LAKE ELSINORE | RIV171205 | IN THE CITY OF LAKE ELSINORE: INSTALLATION OF MISSING LINK SIDEWALKS ON CHANEY STREET FROM W. FLINT ST TO W. SUMNER AVE APPROX. 1,800 LF; ON W. SUMNER AVE, MOHR ST AND DAVID ST BETWEEN CHANEY ST AND W. LAKESHORE DR APPROX. 910 LF; AND ON W. LAKESHORE DR BETWEEN MACHADO ST AND WISE ST APPROX. 1,350 LF. | 12/31/2019 | 12/31/2019 | 12/31/2019 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |



| | | TABLE III-2.1 ORANGE COUNTY TCMS S | UBJECT TO TIME | LY IMPLEMENTA | ATION | |
|--|---------------|--|--------------------------------|---------------------------------|---------------------------------|---|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| ORANGE COUNTY TRANS AUTHORITY (OCTA) | ORA030612 | PLACENTIA TRANSIT STATION - E OF SR-57 AND MELROSE ST AND N OF CROWTHER AVE. CONSTRUCT NEW METROLINK STATION AND RAIL SIDEING PPNO 9514 | 4/30/2016 | 6/30/2020 | 6/30/2021 | OBSTACLES ARE BEING OVERCOME. STARTED CONSTRUCTION BID PACKAGE IN DEC 2017. CRITICAL PATH IS BNSF SHARED USE AGREEMENT APPROVAL. CANNOT START CONSTRUCTION UNTIL AGREEMENT IS IN PLACE. |
| ORANGE COUNTY TRANS AUTHORITY (OCTA) | ORA65002 | RIDESHARE SERVICES RIDEGUIDE, DATABASE, CUSTOMER INFO, AND MARKETING (ORANGE COUNTY PORTION). | 2010 | 12/30/2020 | 12/30/2020 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| ORANGE COUNTY TRANS AUTHORITY (OCTA) | ORA085004 | ANAHEIM CANYON STATION PROJECT WILL ADD DOUBLE TRACK AND ANOTHER PLATFORM AS WELL AS EXTEND THE EXISTING PLATFORM TO BE IN CONFORMANCE WITH THE METROLINK STANDARDS FOR PASSENGER PLATFORM LENGTH. (PROJECT UTILIZES \$1,812 IN TOLL CREDIT IN FY16/17 FOR CON, &400 IN STATEWIDE TOLL CREDIT FOR FTA 5337 FY16/17 FOR CON) | 6/1/2014 | 7/23/2020 | 7/23/2021 | OBSTACLES ARE BEING OVEROME. ENVIRONMENTAL APPROVAL AND ENGINEERING PROCUREMENT PROCESS TOOK LONGER THAN EXPECTED. ENVIRONMENTAL APPROVED JUNE 2017. CRITICAL PATH IS BNSF SHARED USE AGREEMENT APPROVAL. CANNOT START CONSTRUCTION UNTIL AGREEMENT IS IN PLACE. |
| ORANGE COUNTY TRANS AUTHORITY (OCTA) | ORA111002 | INTERSTATE 5 ADD 1 HOV IN EACH DIRECTION FROM SOUTH OF AVENIDA VISTA HERMOSA TO SOUTH OF PACIFIC COAST HIGHWAY. PPNO 2531E | 10/1/2016 | 10/26/2016 | 12/31/2018 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO UNFORESEEN DIFFERING SITE CONDITIONS REGARDING A RETAINING WALL |



| | | TABLE III-2.1 ORANGE COUNTY TCMS S | UBJECT TO TIME | LY IMPLEMENTA | TION | |
|--|---------------|---|--------------------------------|---------------------------------|---------------------------------|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| ORANGE COUNTY TRANS AUTHORITY (OCTA) | ORA111210 | I-5 FROM SR 55 TO SR 57 - ADD 1 HOV LANE EACH DIRECTION (PPNO 2883A) | 12/1/2018 | 2/1/2020 | 2/1/2020 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. OBTAINED ROW CERT IN SEPT 2017. ANTICIPATES TO START CONSTRUCTION JULY 2018. |
| ORANGE COUNTY TRANS AUTHORITY (OCTA) | ORA111801 | I-5 (ALICIA PARKWAY TO EL TORO ROAD) SEGMENT 3 - THE PROJECT WILL ADD ONE GENERAL PURPOSE LANE ON THE I-5 IN EACH DIRECTION BETWEEN ALICIA PARKWAY AND EL TORO ROAD (APPROXIMATELY 1.7 MILES), EXTEND THE 2ND HOV LANE IN BOTH DIRECTIONS AND ADD AUXILIARY LANES WHERE NEEDED. | 6/30/2023 | 6/30/2023 | 6/30/2023 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. ANTICIPATES TO COMPLETE DESIGN IN JULY 2018. |
| ORANGE COUNTY TRANS AUTHORITY (OCTA) | ORA112702 | RIDESHARE VANPOOL PROGRAM - CAPITAL LEASE COST FY12/13 - FY16/17. (USE TRANSIT DEVELOPMENT CREDITS MATCH FOR \$1.338 IN FY12/13) | 1/31/2017 | 1/31/2017 | 9/30/2024 | ON-GOING PROGRAM. NO DELAY. |
| ORANGE COUNTY TRANS AUTHORITY (OCTA) | ORA130099 | PURCHASE (15) EXPANSION PARATRANSIT VANS (OCTA) - (8) IN FY 2016-17 AND (7) IN FY 2017-18 | 12/30/2020 | ORA130099 | ORA130099 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| ORANGE COUNTY TRANS AUTHORITY (OCTA) | ORA990929 | INTERSTATE 5 ADD 1 HOV IN EACH DIRECTION FROM SOUTH OF AVENIDA PICO TO SOUTH OF AVENIDA VISTA HERMOSA AND RECONFIGURE AVENIDA PICO INTERCHANGE. PPNO:2531D (UTILIZE TOLL CREDIT MATCH FOR IMD AND STIP) | 7/1/2017 | 7/1/2017 | 12/31/2018 | OBSTACLES ARE BEING OVERCOME. UNDER CONSTRUCTION. |
| ТСА | 10254 | SAN JOAQUIN HILLS TRANSPORTATION CORRIDOR (SJHTC – SR 73). 15 MI TOLL RD BETWEEN 1-5 IN SAN JUAN CAPISTRANO & RTE 73 IN IRVINE, CONSISTENT WITH SCAG/TCA MOU 4/5/01. EXISTING 3 M/F EA DIR. 1 ADDITIONAL M/F EA DIR, PLUS CLIMBING & AUX LANES BY 2020. | 2015/2018 | 12/31/2020 | 12/31/2020 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| ТСА | ORA050 | EASTERN TRANSPORTATION CORRIDOR (ETC- SR 241/261/133) 26.4 MI TOLL ROAD CONNECTS SR 91 TO I-5 VIA SR 261 AND SR 133, CONSISTENT WITH SCAG/TCA MOU 4/05/01. EXISTING 2 M/F EA DIR. 2 ADDITIONAL M/F IN EA DIR, PLUS CLIMBING AND AUX LANES BY 2020. | 2015/2010 | 12/31/2020 | 12/31/2020 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |



| | TABLE III-2.1 ORANGE COUNTY TCMS SUBJECT TO TIMELY IMPLEMENTATION | | | | | | | | | |
|----------------|---|--|--------------------------------|---------------------------------|---------------------------------|---|--|--|--|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS | | | | |
| SANTA ANA | ORA151503 | THE EDINGER AVE PROTECTED BIKE LANES PROJECT - INSTALL BIKE LANES DOWN THE 1.7 MILE CORRIDOR PASSING THROUGH RESIDENTIAL HOMES, SCHOOLS, PARKS, AND SMALL BUSINESS SHOPPING CENTERS. THE PROJECT INCLUDES A SAFE ROUTES TO SCHOOL PROGRAM AT 3 SCHOOLS. ATP STATE-ONLY FUNDED. | 12/31/2024 | 12/1/2026 | 12/1/2026 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. | | | | |
| ТСА | ORA051 | FOOTHILL TRANSPORTATION CORRIDOR-NORTH (FTC-N - SR 241). 12.7 MI TOLL ROAD BETWEEN OSO PKWY AND ETC, CONSISTENT WITH SCAG/TCA MOU 4/05/01. EXISTING 2 M/F IN EA DIR. 2 ADDITIONAL M/F, PLS CLIMBING & AUX LANES BY 2020. | 2015/2010 | 12/31/2020 | 12/31/2020 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. | | | | |
| TCA | ORA111207 | 241/91 EXPRESS LANES (HOT) CONNECTOR: NB SR- 241 TO EB SR091, WB SR-91 TO SB SR241, PER SCAG/TCA MOU 4/05/01 | 12/31/2020 | 12/31/2020 | 12/31/2020 | UNDER SUBSTITUTION. | | | | |



| | TABLE III-2.2 ORANGE COUNTY COMPLETED/CORRECTED TCMS | | | | | | | |
|--|---|--|--------------------------------|------------------------------------|---------------------------------|--|--|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2016 RTP/SCS COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS | | |
| ANAHEIM | ORA112622 | BROOKHURST ST (600' NORTH OF I-5 TO SR-91). ADD ONE LANE EACH DIRECTION. FROM 4 TO 6 LANE FACILITY WITH RAISED MEDIAN. THE PROJECT WILL INCLUDE SIX-FOOT-WIDE CLASS II BIKEWAYS, TEN-FOOT WIDE PARKWAYS/SIDEWALKS AND CONCRETE SOUNDWALLS ALONG THE EAST AND/OR WEST SIDES OF BROOKHURST ST. CONSISTENT WITH THE 2012RTP. | 6/30/2017 | 6/30/2017 | COMPLETE | | | |
| ANAHEIM | ORA120318 | ANAHEIM REGIONAL TRANS INTERMODAL CENTER (ARTIC) PHASE I - INCLUDE EXPAND OF EXIST AMTRAK/METROLINK STATION AT ANA STAD TO PROVIDE ACCESS W/ TRANS SVC. | 6/30/2018 | 6/30/2018 | COMPLETE | CONSTRUCTION IS COMPLETE. PROJECT IN CLOSEOUT PHASE. | | |
| BREA | ORA150103 | THE TRACKS AT BREA SEGMENTS 2 & 3. CONSTRUCTION CLASS I BICYCLE/PEDESTRIAN TRAIL ALONG 1.15 MILE LONG SECTION ON THE TRACKS AT BREA. SEGMENT 2 FROM BREA FLOOD CONTROL CHANNEL TO NORTH BREA BOULEVARD. SEGMENT 3 FROM NORTH BREA BOULEVARD TO STATE COLLEGE BOULEVARD. | 7/30/2017 | 7/30/2017 | COMPLETE | OPEN TO PUBLIC. CARRY- OVER FOR PROGRAMMING PURPOSES IS NOT DELAY. | | |
| CYPRESS | ORA131706 | CERRITOS AVENUE BIKE CORRIDOR IMPROVEMENTS (FROM DENNI STREET TO WALKER STREET) - CONSTRUCT AN OFF-ROAD BIKE PATH TO REPLACE AN EXISTING ON-STREET BIKE ROUTE TO IMPROVE SAFETY AND CONNECTIVITY. CLASS 1 FOR 1 MILE. TOLL CREDIT MATCH FOR ATP-MPO. | 7/1/2017 | 7/1/2017 | COMPLETE | | | |
| ORANGE COUNTY TRANS AUTHORITY (OCTA) | ORA111001 | INTERSTATE 5 ADD 1 HOV IN EACH DIRECTION FROM SOUTH OF PACIFIC COAST HIGHWAY TO SAN JUAN CREEK ROAD. PPNO:2531F | 11/1/2016 | 11/1/2016 | COMPLETE | | | |
| ORANGE COUNTY TRANS AUTHORITY (OCTA) | ORA111209 | LAGUNA NIGUEL TO SAN JUAN CAPISTRANO PASSING SIDING - ADD 1.8 MILES OF NEW RAILROAD TRACK ADJACENT TO THE EXISTING MAIN TRACK. MP 193.9 - MP 195.7 (PROJECT WILL UTILIZE TRANSIT DEVELOPMENT CREDITS MATCH - CMAQ FY13/14 FOR \$438 AND FY14/15 FOR \$1,832)(PPNO 2107) | 8/31/2018 | 1/21/2020 | | NOT A CAPACITY EXPANSION PROJECT, NOT A COMMITTED TCM. | | |



| | TABLE III-2.2 ORANGE COUNTY COMPLETED/CORRECTED TCMS | | | | | | | |
|---------------------|---|---|--------------------------------|------------------------------------|---------------------------------|-------------------------------|--|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2016 RTP/SCS COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS | | |
| SANTA ANA | ORA131709 | NEWHOPE-CIVIC CENTER-GRAND CLASS II BIKE LANES PROJECT - CLASS II 0.45 MILE ON NEWHOPE STREET FROM FIRST STREET TO MCFADDEN AVENUE. CLASS II 0.87 MILE SEGMENT ON CIVIC CENTER DRIVE FROM BRISTOL TO BROADWAY. CLASS II 1.25 MILE SEGMENT ON GRAND AVENUE FROM 21ST STREET TO FAIRHAVEN AVENUE. TOLL CREDITS FY 14/15 CON FOR \$31,349. | 7/1/2017 | 7/1/2017 | COMPLETE | | | |
| SANTA ANA | ORA150106 | DEVELOP, DESIGN, AND CONSTRUCT BISHOP- PACIFIC-SHELTON BIKE BOULEVARDS. CONSTRUCT CLASS III FACILITIES ALONG BISHOP STREET, PACIFIC AVENUE, AND SHELTON STREET. DEVELOPMENT, DESIGN, AND CONSTRUCTION. INCLUDES BULB OUTS, TRAFFIC CIRCLES, AND TRAFFIC TURNING RESTRICTIONS AND/OR SPEED BUMPS. IMPROVEMENTS ALONG 2.268 MILES OF BIKEWAYS. TOLL CREDITS FOR FY 14/15 PA&ED/PS&E FOR \$8,029, FY 15/16 CON FOR \$100,936. | 12/31/2017 | 12/31/2017 | COMPLETE | | | |
| ТСА | ORA052 | FOOTHILL TRANSPORTATION CORRIDOR-SOUTH (FTC-S - SR 241). 10.3 MI TOLL ROAD BETWEEN SAN DIEGO COUNTY LINE AND OSO PKWY, CONSISTENT WITH SCAG/TCA MOU 4/05/01. 2 M/F EA DIR FROM OSO PKWY TO COW CAMP RD BY 2017. 2 M/F EA DIR FROM COW CAMP RD TO SAN DIEGO CO LINE BY 2021. 1 ADDITIONAL M/F EA DIR PLS CLIMBING & AUX LANES BY 2030. | 2015/2010 | 2021/2030 | | SUBSTITUTED WITH ORA111207 | | |
| VARIOUS AGENCIES | ORA150602 | ABRAZAR - 2 MEDIUM EXPANSION BUSES, 7 EXPANSION MINIVANS, AND 6 SMALL EXPANSION BUSES. (TRANSIT DEVELOPMENT CREDITS MATCH – FTA 5310 FY14/15 FOR \$163) | 4/30/2017 | 4/30/2017 | COMPLETE | | | |
| VARIOUS AGENCIES | ORA152203 | ABRAZAR - 6 SMALL EXPANSION BUSES, 2 MEDIUM EXPANSION BUSES, 7 EXPANSION MINIVANS, (PARATRANSIT VEHICLES) AND 10 COMPUTER HARDWARE (TRANSIT DEVELOPMENT CREDITS MATCH – FTA 5310 FY15/16 FOR \$175) | 4/30/2019 | | COMPLETE | | | |



| | TABLE III-2.3 ORANGE COUNTY NEW TCMS | | | | | |
|------------------|--------------------------------------|---|---------------------------------|--|--|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | 2019 FTIP COMPLETION YEAR | | | |
| ANAHEIM | ORA151509 | WEST STREET AND CITRON STREET SIDEWALK GAP CLOSURE - CONSTRUCTION OF SIDEWALK GAP CLOSURES TO CREATE NEW 5-FT-WIDE SIDEWALK, CURB AND GUTTER, AND DRAINAGE FACILITIES ALONG WEST AND CITRON STREETS, AS WELL AS NON-INFRASTRUCTURE ACTIVITIES. TOLL CREDIT FOR ATP-MPO. | 2/1/2023 | | | |
| ANAHEIM | ORA152211 | NOHL RANCH OPEN SPACE TRAIL - PROJECT WILL CONSIST OF A 10-FOOT WIDE CLASS I BIKEWAY AND A 3 TO 10- FOOT WIDE PEDESTRIAN TRAIL (PENDING CLEARANCE), IN COMPLIANCE WITH CALTRANS STANDARDS. THE PROJECT ALIGNMENT WOULD BE APPROXIMATELY 5,100 LF AND CONNECT ANAHEIM HILLS ROAD TO THE SIGNALIZED CROSSING ON THE EAST SIDE OF AVENIDO BERNARDO NORTH. ANCILLARY FEATURES OF THE PROJECT INCLUDE LIGHTING, LANE MARKINGS, SIGNS, BICYCLE PARKING AND PEDESTRIAN AMENITIES. | 6/30/2023 | | | |
| FULLERTON | ORA152207 | CITYWIDE BICYCLE AND PEDESTRIAN IMPROVEMENT - BICYCLE AND PEDESTRIAN SAFETY ENHANCEMENTS TO SEVEN LOCATIONS: COMMONWEALTH AVE BETWEEN STATE COLLEGE BLVD AND CHAPMAN AVE (0.50 MILE CORRIDOR), VALENCIA DR BETWEEN BROOKHURST RD AND MEADE AVE (1.3 MILE CORRIDOR), WALNUT AVE BETWEEN HIGHLAND AVE AND LEMON ST (0.50 MILE CORRIDOR), RICHMAN AVE BETWEEN WALNUT AVE AND HOUSTON AVE (0.95 MILE CORRIDOR), ASSOCIATED RD BETWEEN YORBA LINDA BLVD AND IMPERIAL HWY (1.25 MILE CORRIDOR), DOROTHY LANE BETWEEN ACACIA AVE AND LONGVIEW AVE (0.80 MILE CORRIDOR), AND ACACIA AVE BETWEEN CHAPMAN AVE AND DOROTHY LANE (0.50 MILE CORRIDOR). ENHANCEMENTS INCLUDES ADDING/WIDENING CLASS II BIKE LANES, BIKE DETECTORS/LOOPS, INSTALL/REPLACE CROSSWALKS, SHARROWS, WAYFINDINGS, AND TRAFFIC SIGNS. | 3/1/2023 | | | |
| FULLERTON | ORA152208 | WILSHIRE AVENUE BICYCLE BOULEVARD - BIKEWAY ENHANCEMENTS ON A 2.3 MILE SEGMENT OF WILSHIRE AVENUE BETWEEN WOODS AVENUE AND ACACIA AVENUE NEAR DOWNTOWN FULLERTON. IMPROVEMENTS INCLUDES INSTALLATION OF TRAFFIC SIGNAL, INTERSECTION CROSSING, SIDEWALKS, NEW STREET LIGHTS, TRAFFIC CIRCLES, STRIPING FOR SHARROWS, AND NEW SIGNS. | 6/1/2023 | | | |
| GARDEN GROVE | ORA170202 | CITY OF GARDEN GROVE, BICYCLE CORRIDOR IMPROVEMENTS THE CITY OF GARDEN GROVE'S BICYCLE CORRIDOR IMPROVEMENTS PROJECT WILL DESIGN AND CONSTRUCT 6.34 MILES OF NEW BIKEWAYS AND IMPROVE 8.35 MILES OF EXISTING, BUT UNDERUTILIZED BIKEWAYS. BICYCLE FACILITY IMPROVEMENTS INCLUDE CREATING NEW BIKE LANES THROUGH ROAD REBALANCING (2.54 MI ON WEST STREET AND GILBERT STREET), STRIPING BUFFERS TO EXISTING BIKE LANES (5 MI ON BROOKHURST STREET, CHAPMAN AVENUE AND LAMPSON AVENUE), STRIPING BIKE LANE NETWORK GAPS (0.6 MI ON BROOKHURST STREET), IMPROVING AND CREATING BICYCLE ROUTES (6.5 MI ON LAMPSON AVNUE, GILBERT AVENUE, IMPERIAL AVENUE, SHAPEEL STREET AND DODARA DRIVE) AND PROVIDE BICYCLE WAYFINDING SIGNS ALONG ALL THE PROPOSED CORRIDORS (14.76 MI). | 10/1/2023 | | | |
| ORANGE COUNTY | ORA170204 | PETERS CANYON BIKEWAY EXTENSION A CLASS I BIKEWAY/SHARED-USE PATH ALONG THE EAST SIDE OF JAMBOREE RD. FROM CANYON VIEW AVE. SOUTH TO PORTOLA PKWY. (3.1 MILES) | 12/1/2013 | | | |
| ORANGE COUNTY | ORA170205 | HAZARD AVENUE BIKEWAY PROJECT BETWEEN GOLDENWEST STREET AND EUCLID AVENUE. CONSTRUCT APPROXIMATELY 4 MILES OF A CLASS IV (PAVED, ON-ROAD PROTECTED) BIKEWAY IN THE CITIES OF WESTMINSTER AND GARDEN GROVE. REDUCE LANES ON HAZARD FROM 4 TO 3 BY ELIMINATING ONE WB AND ONE EB LANE AND ADDING A TWO WAY LEFT TURN LANE. | 12/1/2023 | | | |



| | TABLE III-2.3 ORANGE COUNTY NEW TCMS | | | | | | |
|--|---|--|---------------------------------|--|--|--|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | 2019 FTIP COMPLETION YEAR | | | | |
| ORANGE COUNTY TRANS AUTHORITY (OCTA) | ORA030605 | I-405 FROM SR-73 TO I-605. ADD 1 MF LANE IN EACH DIRECTION AND ADDITIONAL CAPITAL IMPROVEMENTS (BY 2022), CONVERT EXISTING HOV TO HOT. ADD 1 ADDITIONAL HOT LANE EACH DIRECTION. COMBINED WITH ORA045, ORA151, ORA100507, ORA120310, AND ORA030605A. SIGNAGE FROM PM 7.6 TO 24.2 | 12/31/2026 | | | | |
| ORANGE COUNTY IRANS AUTHORITY (OCTA) | ORA080909 | OC STREETCAR BETWEEN SARTC AND A NEW TRANSIT CENTER IN GARDEN GROVE, NEAR THE INTERSECTION OF HARBOR BOULEVARD AND WESTMINSTER AVENUE. (TRANSIT DEVELOPMENT CREDIT MATCH FHWA TRANSFER FY 15/16 FOR \$2,171 & FY 16/17 \$306 AND CMAQ FOR FY 16/17 FOR \$690) | 6/30/2021 | | | | |
| ORANGE COUNTY IRANS AUTHORITY (OCTA) | ORA085001 | ORANGE TRANSPORTATION CENTER PARKING STRUCTURE - PROJECT WILL PROVIDE APPROXIMATELY 600 ADDITIONAL TRANSIT PARKING SPACES AT THE ORANGE STATION PARKING CENTER. (UTILIZE TRANSIT DEVELOPMENT CREDIT MATCH FHWA | 2/6/2020 | | | | |
| DRANGE COUNTY IRANS AUTHORITY OCTA) | ORA100511 | SR-55 WIDENING BETWEEN I-405 AND I-5 - ADD 1 MF AND 1 HOV LANE EACH DIRECTION AND FIX CHOKEPOINTS FROM I-405 TO I-5; ADD 1 AUX LANE EA DIR BTWN SELECT ON/OFF RAMP AND NON-CAPACITY OPERATIONAL IMPROVEMENTS THROUGH PROJECT LIMITS (PS&E AND PAED). TOLL CREDIT FOR RSTP AND CMAQ. | 12/31/2023 | | | | |
| DRANGE COUNTY IRANS AUTHORITY OCTA) | ORA151309 | FIVE 40' COMPRESSED NATURAL GAS EXPANSION BUSES (ROUTE 560) | 9/30/2022 | | | | |
| DRANGE COUNTY IRANS AUTHORITY OCTA) | ORA171401 | SIX 40' COMPRESSED NATURAL GAS EXPANSION BUSES (ROUTE 529) | 9/30/2024 | | | | |
| SAN CLEMENTE | ORA151510 | CONCORDIA ELEMENTARY SRTS PEDESTRIAN & BICYCLE LANE IMPROVEMENT - CONSTRUCTING A MISSING ONE HALF MILE SEGMENT OF SIDEWALK, IMPLEMENTING CURB EXTENSIONS AT 12 INTERSECTIONS TO IMPROVE THE WALKABILITY, WIDENING EXISTING BICYCLE LANES 20%, AND IMPLEMENTING A SEGMENT OF BUFFERED BIKE LANES. ATP STATE-ONLY FUNDED. | 6/30/2022 | | | | |
| SANTA ANA | ORA151502 | SANTA ANA AND FIFTH PROTECTED BIKE LANE - INSTALL MEDIAN PROTECTED BIKE LANES ON SANTIAGO, SIXTH, BROWN, GARFIELD, FRENCH, FIFTH AND SANTA ANA WITH ALL APPLICABLE SIGNAGE, STRIPING, AND SIGNAL IMPROVEMENTS. ATP STATE ONLY FUNDING. | 12/1/2026 | | | | |



| | TABLE III-2.3 ORANGE COUNTY NEW TCMS | | | | | | | |
|----------------|---|---|------------|--|--|--|--|--|
| LEAD AGENCY | PROJECT DESCRIPTION | | | | | | | |
| SANTA ANA | ORA152210 | BRISTOL STREET - EDINGER AVENUE CLASS II BIKE LANES - INSTALL A 1.25 MILE CLASS II BIKE LANE ON BRISTOL STREET FROM SUNFLOWER AVENUE TO CENTRAL AVENUE AND INSTALL A .5 MILE CLASS II BIKE LANE ON EDINGER AVENUE FROM BRISTOL STREET TO FLOWER STREET. | 6/30/2023 | | | | | |
| SANTA ANA | ORA152212 | BRISTOL STREET PROTECTED BICYCLE LANES - INSTALL 1.25 MILE PROTECTED BIKE LANE ON BRISTOL STREET FROM EDINGER AVENUE TO 1ST STREET. | 6/30/2023 | | | | | |
| SANTA ANA | ORA170802 | FIRST STREET PEDESTRIAN IMPROVEMENTS - WIDEN EXISTING SIDEWALKS BY THREE FEET, NARROW THE VEHICLE LANES, CONSTRUCT ADA IMPROVEMENTS ON SIDEWALKS AND WHEEL CHAIR RAMPS, PROVIDE HIGH VISIBILITY MARKED CROSSWALKS, AND ADD A SIGNAL CONTROLLED PEDESTRIAN CROSSING ALONG FIRST STREET, 1.1 MILE CORRIDOR. ATP STATE-ONLY FUNDING. | 12/14/2026 | | | | | |
| WESTMINSTER | ORA151507 | GARDEN GROVE BOULEVARD COMPLETE STREET PROJECT - FROM EAST OF VALLEY VIEW/SR-22/I-405 TO SR-22. INSTALL BIKE LANES, FLASHING BEACONS, VEHICLE SPEED FEEDBACK SIGNS, ROADWAY SIGNING AND STRIPING, SIDEWALK, ADA RAMPS, CURB AND GUTTER, AND A TRAVEL LANE; WITH A NON-INFRASTRUCTURE BIKE SAFETY PILOT PROGRAM. TOLL CREDIT FOR ATP-MPO. | 12/31/2024 | | | | | |



RIVERSIDE COUNTY

| | | TABLE III-3.1 RIVERSIDE COUNTY TCMS | SUBJECT TO TIM | ELY IMPLEMENT | ATION | |
|------------------------------|---------------|---|--------------------------------|---------------------------------|---------------------------------|---|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| BANNING | RIV160503 | IN WESTERN RIVERSIDE COUNTY FOR THE CITY OF BANNING - CONSTRUCTION OF NEW BICYCLE AND SRTS IMPROVEMENTS TO PROVIDE NEW CLASS II AND CLASS III BIKE LANES AND PED FACILITIES ALONG HIGHLAND SPRINGS, 8TH ST, AND RAMSEY ST. TC UTILIZATION FOR FY16/17 AND FY17/18. | 12/31/2024 | 12/31/2024 | 12/31/2024 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| JURUPA VALLEY, CITY OF | RIV160504 | IN WESTERN RIVERSIDE COUNTY FOR THE CITY OF JURUPA VALLEY - SRTS PROJECT TO PROVIDE CURB, GUTTER, SIDEWALK, AND DIRT TRAILS ALONG MARTIN ST, 48TH ST, AND TROTH ST, INCLUDING LED CROSSWALK FLASHERS AT THE MARTIN/BELLEGRAVE INTERSECTION AND CURB BUMP OUTS AT THE MARTIN ST INTERSECTIONS. | 12/31/2024 | 12/31/2024 | 12/31/2024 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| MORENO VALLEY | RIV151202 | IN WESTERN RIVERSIDE COUNTY IN THE CITY OF MORENO VALLEY - DESIGN AND CONSTRUCTION OF ITS, INCLUDING AN ETHERNET FIBER-OPTIC BACKBONE SYSTEM, CCTV CAMERAS AT 26 KEY INTERSECTIONS, AND NEW TRAFFIC SIGNAL CONTROLLERS AT EXISTING 43 SIGNALIZED INTERSECTIONS (CMAQ PM 2.5 BENEFITS .21 KG/DAY) | 12/31/2016 | 12/31/2018 | 12/31/2018 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| RIVERSIDE, CITY OF | RIV140841 | IN WESTERN RIVERSIDE COUNTY FOR CITY OF RIVERSIDE-IOWA AVE & MLK BLVD BIKE IMPROVEMENTS: CONSTRUCT 0.8 MI 10 FT WIDE TWO DIR MULTI-USE PATH ON N.SIDE OF MLK BLVD B/W CANYON CREST DR & CHICAGO AVE & WIDENING IOWA AVE B/W MLK BLVD & EVERTON PL INCLUDES GRADING, ASPHALT PAVING, SIGNS, & RESTRIPING & INSTALL 6 FT CLASS II BIKE LNS FOR 0.8 MI WITH 2 FT BUFFERS | 12/31/2020 | 12/31/2020 | 12/31/2020 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |



| | | TABLE III-3.1 RIVERSIDE COUNTY TCMS | SUBJECT TO TIM | ELY IMPLEMENT | ATION | |
|-----------------------|---------------|---|--------------------------------|---------------------------------|---------------------------------|---|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| RIVERSIDE, CITY OF | RIV140843 | IN WESTERN RIVERSIDE COUNTY IN THE CITY OF RIVERSIDE-WELLS/ARLANZA SIDEWALK IMPROVEMENTS: INSTALL ADA RAMPS, DRIVEWAY APPROACHES & 32,730 SQ FT OF SIDEWALK ON ONE SIDE OF FIVE STREETS (CHALLEN AVE, IVANHOE AVE, KENT AVE, RUTLAND AVE, BABB AVE) SURROUNDING WELLS MIDDLE SCHOOL AND ARLANZA ELEMENTARY SCHOOL. TC USED TO MATCH ATP FUNDS | 12/31/2020 | 12/31/2020 | 12/31/2020 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| RIVERSIDE, CITY OF | RIV140844 | IN WESTERN RIVERSIDE CO. IN THE CITY OF RIVERSIDE - NORTE VISTA SIDEWALK IMPROVEMENTS: INSTALL ADA RAMPS, DRIVEWAY APPROACHES & 94,200 SQ.FT. OF SIDEWALK ON ONE SIDE OF FOUR STREETS (GAYLORD ST, JONES AVE, CHADBOURNE AVE, BUSHNELL AVE) NEAR NORTE VISTA HIGH SCHOOL, ROSEMARY KENNEDY ELEMENTARY SCHOOL, AND TWINHILL ELEMENTARY SCHOOL. TC USED TO MATCH ATP | 12/31/2020 | 12/31/2020 | 12/31/2020 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| RIVERSIDE, CITY OF | RIV140852 | IN WESTERN RIVERSIDE CO. IN THE CITY OF RIVERSIDE – DOWNTOWN & ADJOINING AREAS BICYCLE AND PED IMPROVEMENTS: 17 MILES OF BIKE LANES, 2,500 FT. OF CONNECTING SIDEWALKS, BIKE STATION AT METROLINK, CONNECTIVITY MAP KIOSKS, TWO NEW HAWK SIGNALS, BIKE STAGING AREA, BIKE SHARE TERMINAL, BIKE CORRALS, BIKE BLVD, PEDESTRIAN SIGNALS, WALKING PATH, ALL-WAY STOP CROSSWALK & NEW SIDEWALK. | 12/31/2020 | 12/31/2020 | 12/31/2020 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| RIVERSIDE, CITY OF | RIV160404 | IN WESTERN RIVERSIDE COUNTY FOR THE CITY OF RIVERSIDE - CITYWIDE BIKE AND PEDESTRIAN IMPROVEMENTS INCLUDING: INSTALL OF 5.5 MI OF CLASS II BIKE LANES ON CENTRAL AVE; 2.4 MI OF CYCLE TRACKS ON WATKINS DR AND CANYON CREST; SHARROW PAVEMENT MARKINGS AROUND FAIRMOUNT PARK; 20 BIKE RACKS THROUGHOUT DOWNTOWN AREA; & HAWK SIGNALS AT 3 UNCONTROLLED CROSSWALKS. | 12/31/2024 | 12/31/2024 | 12/31/2024 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |



| | | TABLE III-3.1 RIVERSIDE COUNTY TCMS | SUBJECT TO TIM | ELY IMPLEMENT | ATION | |
|--|---------------|--|--------------------------------|---------------------------------|---------------------------------|---|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| RIVERSIDE COUNTY | RIV140838 | IN WESTERN RIVERSIDE CO. FOR THE COUNTY OF RIVERSIDE IN MEAD VALLEY-CLARK ST S/W & INTERSECTION SAFETY IMPROVEMENTS: ON EASTSIDE OF CLARK ST B/W RIDER ST AND CAJALCO RD, CONSTRUCT APPROX. 2,000 L.F. OF CONCRETE SIDEWALK, CURB & GUTTER, PAVEMENT IMPROVEMENTS, NEW CURB RAMPS MEETING LATEST ADA REQS, DRIVEWAY APPROACHES, SIGNS, MARKINGS, & OTHER INCIDENTAL ITEMS TO IMPROVE PEDESTRIAN SAFETY. | 12/31/2021 | 12/31/2021 | 12/31/2021 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. PROJECT JUST RECEIVED ATP FUNDS FOR CONSTRUCTION FROM ATP CYCLE 3 AUGMENTATION. |
| RIVERSIDE COUNTY | RIV151210 | IN WESTERN RIVERSIDE COUNTY FOR THE COUNTY OF RIVERSIDE - CONSTRUCTION OF A 7.2 MILE MULTI-MODAL URBAN TRAIL ALONG THE SALT CREEK FLOOD CONTROL CHANNEL BETWEEN THE COMMUNITIES OF HEMET, MENIFEE AND CANYON LAKE. THE MULTI-MODAL TRAIL WILL INCLUDE A 16 FT WIDE CLASS I BIKEWAY AND 12 FT WIDE DECOMPOSED GRANITE PEDESTRIAL TRAIL | 12/31/2018 | 12/31/2018 | 12/31/2018 | ON SCHEDULE WITH SCOPE REDUCTION. PROJECT HAD A SCOPE REDUCTION AND TCM SUBSTITIONS WERE APPROVED AND ADDED IN 2017 FTIP #16. |
| RIVERSIDE COUNTY TRANS COMMISSION (RCTC) | RIV071267 | I-15 IN RIVERSIDE COUNTY: CONSTRUCT 4 TOLL EXPRESS LANES (TEL) (2 TEL EA DIR) FROM CANTU- GALLEANO RANCH RD. TO HIDDEN VALLEY PKWY AND FROM THE END OF SR91 TEL TO EL CERRITO RD., AND CONSTRUCT 2 TEL (1 TEL EA DIR) FROM SR60 TO CANTU-GALLEANO RANCH RD., FROM HIDDEN VALLEY PKWY TO THE END OF SR91 TEL, AND FROM EL CERRITO RD TO CAJALCO RD. ADVANCE SIGNAGE WILL BE INSTALLED AT THE SOUTH END BTWN PM 34.7 TO PM 36.6 (CAJALCO RD) & AT THE NORTH END BTWN PM 51.4 (SR60) TO PM 1.3 IN SB CO. | 12/31/2020 | 12/31/2020 | 12/31/2020 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. UNDER CONSTRCUTION. |
| RIVERSIDE COUNTY TRANS COMMISSION (RCTC) | RIV111207 | IN WESTERN RIVERSIDE COUNTY - CONTINUE THE IMPLEMENTATION OF PARK-N-RIDE FACILITIES THROUGH PROPERTY LEASES (VARIOUS LOCATIONS THROUGHOUT THE WESTERN COUNTY). | 12/30/2018 | 12/30/2022 | 12/30/2022 | NO DELAY. ON-GOING PROGRAM. |



| | | TABLE III-3.1 RIVERSIDE COUNTY TCMS | SUBJECT TO TIM | ELY IMPLEMENT | ATION | |
|--|---------------|--|--------------------------------|---------------------------------|---------------------------------|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| RIVERSIDE COUNTY TRANS COMMISSION (RCTC) | RIV151104 | FREEWAY SERVICE PATROL - CONTINUING IMPLEMENTATION OF FREEWAY SERVICE PATROL ON SR91 (ORANGE CO LINE TO 60/91/215), SR60 (MILLIKEN TO MAIN), SR60/I-215 IC TO THEODORE, I- 215 (RIVERSIDE COUNTY LINE TO SR-74/4TH ST), I-15 (HIDDEN VALLEY PKWY TO SR60), AND ON I-15 (MAGNOLIA AVE TO INDIAN TRUCK TR). | 12/31/2022 | 12/31/2022 | 12/31/2022 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| RIVERSIDE TRANSIT AGENCY | RIV160201 | IN WESTERN RIVERSIDE CO FOR RTA - NEW EXPRESS BUS SERVICE: ROUTE 200 AND 205 CREATED TO SUPPORT INCREASED COMMUTER TRANSIT, UTILIZING THE NEW SR91 EXPRESS LANES FROM NO. RIVERSIDE CO TO ORANGE CO. BOTH ROUTES WILL PROVIDE PEAK HR EXP SVC TO MAJOR TRANSFER HUBS AND MULTI-MODAL STATIONS INCLUDING P-N-R, EMPLOYMENT CENTERS, & RETAIL DESTINATIONS IN RIV & ORANGE COUNTY. | 12/31/2021 | 12/31/2021 | 12/31/2021 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| RIVERSIDE TRANSIT AGENCY | RIV151211 | IN WESTERN RIVERSIDE COUNTY FOR RTA: RAPIDLINK SERVICE ALONG THE RTE 1 SERVICE AREA DURING WEEKDAY PEAK COMMUTE PERIODS ALONG UNIVERSITY AND MAGNOLIA AVES (RIVERSIDE/CORONA CORRIDOR) BETWEEN UCR AND CORONA. THIS INCLUDES PURCHASE OF 14 NEW BUSES (40 FT) AND OPERATING ASSISTANCE FOR THE FIRST THREE TO FIVE YEARS OF SERVICE. (CMAQ - \$9,212K) (BENEFITS FOR PM 2.5 = .239 KG/DAY; PM 10 = .258 KG/DAY) | 12/31/2020 | 12/31/2020 | 12/31/2020 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. SERVICE STARTED AUGUST 2017. |
| SAN JACINTO | RIV160403 | IN WESTERN RIVERSIDE COUNTY FOR THE CITY OF SAN JACINTO - INSTALLATION OF APPROX. 36,900 LF OF CLASS II AND III BIKE LANES, APPROX 12,900 LF OF SIDEWALK, PEDESTRIAN RAMPS, FOUR-WAY STOPS, AND TRAFFIC SIGNAL. | 12/31/2024 | 12/31/2024 | 12/31/2024 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| WILDOMAR | RIV151213 | IN WESTERN RIVERSIDE COUNTY IN THE CITY OF WILDOMAR - WIDENING OF GRAND AVE (CLINTON KEITH RD TO DAVID BROWN MIDDLE SCHOOL) TO INCLUDE A CLASS II BIKE LANE AND MINIMAL WORK TO INCORPORATE CLASS II/III BIKE LANES ON CLINTON KEITH RD FROM GRAND AVE TO GEORGE AVE. IMPROVEMENTS INCLUDE A TOTAL OF 7,300 LF OF NEW BIKE LANES (PM 2.5 BENEFITS). | 12/31/2015 | 12/31/2018 | 12/31/2018 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |



| | TABLE III-3.1 RIVERSIDE COUNTY TCMS SUBJECT TO TIMELY IMPLEMENTATION | | | | | | | |
|----------------|--|---|--------------------------------|---------------------------------|---------------------------------|---|--|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS | | |
| WILDOMAR | RIV151214 | IN WESTERN RIVERSIDE COUNTY IN THE CITY OF WILDOMAR - WIDENING OF GRAND AVE (CORYDON RD TO DAVID BROWN MIDDLE SCHOOL) TO INCLUDE A CLASS II BIKE LANES. IMPROVEMENTS INCLUDE A TOTAL OF 12,000 LF OF NEW BIKE LANES | 12/31/2016 | 12/31/2018 | 12/31/2018 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. | | |



| | | TABLE III-3.2 RIVERSIDE COUNTY | COMPLETED/CO | ORRECTED TCMS | | |
|--|---------------|--|--------------------------------|------------------------------------|---------------------------------|--------------------------|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2016 RTP/SCS COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| PERRIS | RIV140850 | IN WESTERN RIVERSIDE CO. IN THE CITY OF PERRIS – MURRIETA RD PED IMPROVEMENTS: INSTALL 1.0 MILE OF SIDEWALK GAPS, CURB & GUTTER ON W- SIDE OF MURRIETA RD W/ CLASS II BIKE LANES IN BOTH DIRECTIONS B/W SAN JACINTO AVE & 1000' NORTH OF NUEVO RD; 10' WIDE BRIDGE OVER METZ FLOOD CONTROL CHANNEL; TRAFFIC SIGNAL AT MURRIETA & NUEVO RDS; NEW SIDEWALK ON DALE ST B/W WILSON & MURRIETA RD. TC TO MATCH ATP | 12/31/2020 | 12/31/2020 | COMPLETE | |
| RIVERSIDE, CITY OF | RIV151205 | IN WESTERN RIVERSIDE COUNTY IN THE CITY OF RIVERSIDE - INSTALL FIBER-OPTIC SIGNAL INTERCONNECT IMPROVEMENTS ON MARKET ST/MAGNOLIA AVE FROM FIRST ST TO BUCHANAN ST AND INSTALL MISSING CONDUITS ON MAGNOLIA AVE FROM LA SIERRA AVE TO PIERCE ST UPDATING 49 SIGNALIZED INTERSECTIONS | 12/31/2016 | 12/31/2016 | COMPLETE | |
| RIVERSIDE, CITY OF | RIV151209 | IN WESTERN RIVERSIDE COUNTY IN THE CITY OF RIVERSIDE - INSTALL UP TO FOUR BICYCLE STATIONS AND PROVIDE FORTY BICYCLES, TEN AT EACH STATION, TO IMPLEMENT A BIKE SHARE PROGRAM IN THE VICINITY OF DOWNTOWN RIVERSIDE, RIVERSIDE METROLINK STATION AND UNIVERSITY OF CALIFORNIA IN RIVERSIDE. | 12/31/2015 | 12/31/2016 | COMPLETE | |
| RIVERSIDE, CITY OF | RIV151215 | IN WESTERN RIVERSIDE COUNTY IN THE CITY OF RIVERSIDE - CONSTRUCTION OF SIDEWALK ON ONE SIDE OF BRUCE STREET FROM ADAIR AVE TO LAKE AVE. IMPROVEMENTS INCLUDE A TOTAL OF 2,100 LF OF NEW SIDEWALK | 12/31/2016 | 10/31/2016 | COMPLETE | |
| RIVERSIDE COUNTY TRANS COMMISSION (RCTC) | RIV071250 | ON SR-91/I-15: SR91 - CONST 1 MF LN (SR71-I15)/1 AUX LN VAR LOCS(SR241-PIERCE) (OC PM 14.43- 18.91), CD SYSTEM (2/3/4 LNS MAIN-I15), 1 TOLL EXPR LN (TEL) & CONVERT HOV TO TEL EA DIR (OC-I15); I15- CONST TEL MED DIR CONNCT NB15 TO WB91 AND EB91 TO SB15, 1 TEL EA DIR SR91 DIR CONNCT- ONTARIO IC (I15 PM 37.56-42.94). | 7/31/2017 | 9/4/2017 | COMPLETE | |



| | | TABLE III-3.2 RIVERSIDE COUNTY | COMPLETED/CC | ORRECTED TCMS | | |
|--|---------------|---|--------------------------------|------------------------------------|---------------------------------|--------------------------|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2016 RTP/SCS COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| RIVERSIDE COUNTY TRANS COMMISSION (RCTC) | RIV520111 | REGIONAL RIDESHARE - CONTINUING PROGRAM. | 2009 | 6/30/2018 | COMPLETE | |
| SAN JACINTO | RIV140856 | IN WESTERN RIVERSIDE CO. IN THE CITY OF SAN JACINTO – SAFE & ACTIVE SAN JACINTO SRTS: INFRASTRUCTURE INCLUDES 33,275 SQ. FT. OF NEW SIDEWALK, 5,215 SQ. FT. OF EXISTING SIDEWALK UPGRADES, 52,800 SQ. FT. OF BIKE TRAILS WITHIN WALKING DISTANCE TO SCHOOLS; NON- INFRASTRUCTURE INCLUDES PED/BIKE SAFETY EDUCAITON, SRTS WORKSHOPS, DEVELOPMENT OF SRTS PLANS FOR EACH SCHOOL, AND OUTREACH. | 12/31/2020 | 12/31/2020 | COMPLETE | |
| TEMECULA | RIV62029 | IN SOUTHWEST RIVERSIDE COUNTY IN TEMECULA ON TEMECULA PKWY (FORMERLY SR79) AT LA PAZ ST: ACQUIRE LAND, DESIGN AND CONSTRUCT PARK-AND-RIDE LOT - 157 SPACES. OTHER IMPROVEMENTS INCLUDE THE CONSTRUCTION OF 10 BICYCLE LOCKERS, PASSENGER LOAD/UNLOAD ZONE AND ADA ACCESSIBLE PARKING. | 2004/2007 | 9/1/2016 | COMPLETE | |

| | TABLE III-3.3 RIVERSIDE COUNTY NEW TCMS | | | | | | |
|---------------------|--|---|------------|--|--|--|--|
| LEAD AGENCY | | | | | | | |
| EASTVALE | RIV171202 | IN THE CITY OF EASTVALE: BICYCLE SAFETY ENHANCEMENT ON 65TH STREET FROM HAMNER AVE AND ARCHIBALD AVE - INSTALLATION OF ROAD DIET FROM 4 TO 2 LANES WITH PROTECTED CLASS IV BIKE LANES (10,500 LF). NOTE: TCM SUBSTITUTION FOR RIV151210 | 12/31/2019 | | | | |
| HEMET | RIV181010 | IN CITY OF HEMET - HEMET VALLEY BIKEWAY CONX: INSTALL CLASS II (1,200 LF), III (10,500 LF) BIKE LNS, NEW S/W (4,000 LF) W/ ADA RAMPS, XING IMP., ON PALM BW ESPLANDE & JOHNSTN, WHITTIER BW PALM & GILBERT, JOHNSTN BW PALM & GILBERT, GILBERT BW WHITTIER & CHAMBERS, CHAMBERS BW GILBERT & STATE; BIKE STAGING W/ DETECTION, LOCKERS, REPAIR AREA; INCL OUTREACH. (ATP-3 AUG STATE) TC UTILIZ FOR FY19, FY20. | 9/1/2023 | | | | |
| JURUPA VALLEY | RIV181006 | IN WEST. RIV CO IN JURUPA VALLEY - PACIFIC AV SRTS & ROAD DIET: ON PACIFIC AV (B/W MISSION BLVD & 45TH)-COMPLETE SIDEWALKS (900 LF) ON WEST SIDE, NEW S/W (4,100 LF) ON EAST SIDE, CLASS II (4,100 LF EA DIR) BIKE LANES, ADD CURB EXTENSIONS AT INTERSECTIONS, ENHANCED CROSSWALKS, PED FLASHER AT PACIFIC AV & RUSTIC LN (NO REDUCTION OF LNS). (ATP-3 MPO) | 2/24/2022 | | | | |
| RIVERSIDE | RIV181012 | IN WESTERN RIVERSIDE COUNTY IN THE CITY OF RIVERSIDE - LA SIERRA NEIGHBORHOOD SIDEWALK IMP: INSTALLATION OF 1.28 MILE OF ADACOMPLIANT SIDEWALK ON CARMINE ST, RICHMOND ST, NORWOOD AVE. FROM COLLEGE AVENUE TO SIERRA VISTA AVE., ON DOVERWOOD DR. FROM BUTLER DR. TO LA SIERRA AVE., ON A PORTION OF BUTLER DR. AND ON COLLEGE AVE FROM DOVERWOOD DR. TO NORWOOD AVE. (ATP-3 AUG STATEWIDE, SOF) | 03/30/2023 | | | | |
| RIVERSIDE COUNTY | RIV181007 | IN WEST RIV CO IN UNINCORPORATED CABAZON – CABAZON SRTS SIDEWALK SAFETY IMPROVEMENTS: INSTALL 3,000 LF OF NEW S/W, CURB&GUTTER, PAVEMENT WIDENING, ADA CURB RAMPS, DRIVEWAY APPROACHES, SIGNS, MARKINGS ALONG THE EAST SIDE OF BROADWAY ST. (B/W CARMEN AVE & 400 FT. S/O MAIN ST) & ALONG THE S/S OF CARMEN AVE (B/W ALMOND ST & CABAZON ELEMENTARY) (ATP-3 AUGSTATEWIDE) (STATE-ONLY FUNDS) | 11/26/2021 | | | | |



SAN BERNARDINO COUNTY

| | | TABLE III-4.1 SAN BERNARDINO COUNTY TO | MS SUBJECT TO | FIMELY IMPLEM | ENTATION | |
|----------------|---------------|---|--------------------------------|---------------------------------|---------------------------------|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS |
| OMNITRANS | 20150109 | PEDESTRIAN & BICYCLE ACCESS IMPROVEMENTS WITHIN 1/2 MILE OF RAPID TRANSIT STATIONS, INCLUDING SIDEWALK AND CURB RAMP REPLACEMENT & BIKE PARKING AT STATIONS (TERMINI AT POMONA DOWNTOWN METROLINK STATION & KAISER MEDICAL CENTER FONTANA, FOLLOWING HOLT AVE/BLVD, ARCHIBALD AVE, MILLIKEN AVE, FOOTHILL BLVD, & SIERRA AVE). | 3/31/2018 | 3/31/2018 | 1/31/2019 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO BECOMING A SEPARATE CONSTRUCTION PACKAGE. |
| OMNITRANS | 20150307 | COUNTY-WIDE VANPOOL PROJECT (Ongoing)(TDC: FY15/16 CMAQ CON \$460k) | 06/30/2016 | 06/30/2016 | 2030 | ON-GOING PROGRAM. NO DELAY. SUBSTITUTE FOR 20040825 |
| SANBAG | 2011150 | SOUTH COAST AIR BASIN RIDESHARE PROGRAM (ONGOING)(TOLL CREDITS ARE BEING USED AS MATCH FOR CMAQ IN FY16/17 \$208, FY18/19 \$208) | 12/1/2015 | 12/31/2020 | 12/31/2020 | NO DELAY. ON-GOING PROGRAM. |
| SANBAG | 20150108 | BICYLE AND PEDESTRIAN ACCESSIBILITY IMPROVEMENTS ALONG SIX METROLINK TRANSIT STATIONS (MONTCLAIR, UPLAND, RANCHO CUCAMONGA, FONTANA, RIALTO, AND SAN BERNARDINO) PHASE I. (TOLL CREDIT TO MATCH ATP IN ALL PHASES) | 12/31/2021 | 12/31/2021 | 12/31/2021 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. |
| SANBAG | 20159902 | I-10 CORRIDOR EXPRESS LANE WIDENING (PHASE 1): FROM SAN ANTONIO AVE TO I-10/I-15 IC; IMPLEMENT 2 EXPRESS LNS IN EACH DIRECTION FOR A TOTAL OF 4 GENERAL PURPOSE AND 2 EXPRESS LNS IN EACH DIRECTION AND AUX LANE WIDENING, UNDERCROSSINGS, OVERCROSSINGS, AND RECONSTRUCTION OF RAMPS AND LANE TRANSITIONS WHERE NEEDED. | 3/1/2022 | 3/1/2022 | 8/1/2022 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO ADDITIONAL TIME REQUIRED TO COMPLETE RFP AND TIFIA FINANCIAL PLAN WORK. IN PROCUREMENT PHASE OF A DESIGN BUILD CONTRACT. |



| | TABLE III-4.1 SAN BERNARDINO COUNTY TCMS SUBJECT TO TIMELY IMPLEMENTATION | | | | | | | | | |
|----------------|---|--|--------------------------------|---------------------------------|---------------------------------|---|--|--|--|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS | | | | |
| SANBAG | SBD031505 | GROUPED PROJECTS FOR LTF ARTICLE 3 PROJECTS LTF, ARTICLE 3 BICYCLE/ PEDESTRIAN PROJECTS AT VARIOUS LOCATIONS (PROJECTS ARE CONSISTENT WITH 40 CFR PART 93.126, 127,128, EXEMPT TABLES 2 & 3) | 12/1/2015 | 12/1/2019 | 12/1/2019 | NO DELAY. ON-GOING PROGRAM. | | | | |
| SANBAG | 20151301 | REDLANDS PASSENGER RAIL PROGRAM (RPRP): EXTEND METROLINK RAIL SERVICE TO REDLANDS | 12/31/2020 | 12/31/2020 | 4/30/2021 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO ADDITIONAL DESIGN REQUIRED. | | | | |

| | TABLE III-4.2 SAN BERNARDINO COUNTY COMPLETED/CORRECTED TCMS | | | | | | |
|-------------|---|---|--------------------------------|---------------------------------|---------------------------------|---|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS | |
| HIGHLAND | 20061015 | GREENSPOT ROAD BRIDGE AT SANTA ANA RIVER - GREENSPOT RD.CONSTRUCT NEW 4 LANE BRIDGE (STRIPING FOR 2 LANES) AT SAR W/ CHANNEL IMPROVMENTS-REALIGN APPROX 2400 FT OF 2 LANE RD.(54C0368) - EXISTING BRIDGE WILL BE PRESERVED AND REHABILITATED FOR PEDESTRIAN, BICYCLE, AND EQUESTRIAN USES. (TOLL CREDITS: HBRR-L IN R/W & CON/ TEA IN CON) | 12/30/2014 | 12/31/2016 | COMPLETE | PROJECT HAS BEEN OPEN TO TRAFFIC BUT WAS AWAITING CLOSE OUT. | |
| SANBAG | 20061012 | DOWNTOWN S.B. PASSENGER RAIL – FROM SAN BERNARDINO METROLINK STATION TO APPROX. 1 MILE EAST TO A NEW TRANSIT STATION AT RIALTO AVE AND E ST. IN DOWNTOWN SAN BERNARDINO | 10/10/2014 | 6/1/2017 | COMPLETE | OPEN TO TRAFFIC SINCE 12/18/17 | |
| VARIOUS | 713 | I-215 CORRIDOR NORTH - IN SAN BERNARDINO, ON I-215 FROM RTE 10 TO RTE 210 - ADD 2 HOV & 2 MIXED FLOW LNS (1 IN EA. DIR.) AND OPERATIONAL IMP INCLUDING AUX LANES AND BRAIDED RAMP (M003) | 12/1/2010 | 12/31/2015 | COMPLETE | PROJECT HAS BEEN OPEN TO TRAFFIC BUT WAS AWAITING CLOSE OUT. | |

| | TABLE III-4.3 SAN BERNARDINO COUNTY NEW TCMS | | | | | | |
|----------------|--|--|------------------------------|--|--|--|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | 2019 FTIP COMPLETION YEAR | | | | |
| FONTANA | 20131506 | IN FONTANA: SAN SEVAINE TRAIL (PHASE 1, SEG 2) NORTH/SOUTH 1.25 MILE LONG, 12 FT WIDE PAVED MULTI- USE TRAIL FROM BANYAN ST. TO THE PACIFIC ELECTRIC TRAIL IN FONTANA | 12/31/2020 | | | | |



VENTURA COUNTY

| | TABLE III-5.1 VENTURA COUNTY TCMS SUBJECT TO TIMELY IMPLEMENTATION | | | | | | |
|-----------------------------------|--|---|--------------------------------|---------------------------------|---------------------------------|--|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS | |
| GOLD COAST TRANSIT DISTRICT | VEN151101 | PURCHASE 5 BUSES FOR EXPANSION | 9/28/2018 | 9/28/2018 | 6/30/2020 | OBSTACLES ARE BEING OVERCOME. | |
| DISTRICT | | | | | | DELAY MAINLY DUE TO INADEQUATE EXISTING FACILITY TO HOUSE THE NEW BUSES. | |
| | | | | | | NEW FACILITY IS SCHEDULED TO BE OPEN DECEMBER 2018. BUSES WERE ORDERED AT BEGINNING OF 2018 AND ARE EXPECTED TO BE DELIVERED IN JUNE 2019. | |
| OXNARD | VEN130101 | IN THE NORTHEAST COMMUNITY OF THE CITY OF OXNARD, NORTHEAST OF OXNARD TRANSPORTATION CENTER. INSTALL 1.9 MI CLASS II BIKE LANES, 6.3 MI CLASS III BIKE LANES AND IMPROVEMENTS TO 3.69 MI OF EXISTING BIKE LANES. | 5/31/2015 | 8/31/2016 | 12/31/2019 | OBSTACLES ARE BEING OVERCOME. PROJECT IS 80% DESIGNED CONSTRUCTION TO BEGIN IN 18/19 | |
| OXNARD | VEN130102 | ON C STREET FROM VINEYARD AVE TO CHANNEL ISLANDS BLVD, CONSTRUCT 4.9 MI OF CLASS II BIKE LANES. CONSTRUCT CLASS III BIKE LANES ON GUAVA ST/HEMLOCK AVE AND ALONG HILL ST. | 3/1/2015 | 8/31/2018 | 12/31/2019 | OBSTACLES ARE BEING OVERCOME. DESIGN TO BE COMPLETED IN FY 17/18 AND CONSTRUCTION AND CLOSE OUT IN FY 18/19. | |
| OXNARD | VEN150907 | OXNARD BLVD. BICYCLE & PEDESTRIAN FACILITIES FROM 101 FREEWAY TO GONZALES ROAD APPROXIMATELY 14,800 FEET. | 12/29/2017 | 12/29/2017 | 12/31/2019 | OBSTACLES ARE BEING OVERCOME. DESIGN TO BEGIN IN FY 17/18 AND COMPLETED IN 18/19 WITH CONSTRUCTION BEGINNING IN 18/19 AND CLOSEOUT SCHEDULED FOR FY 20/21 | |



| | TABLE III-5.1 VENTURA COUNTY TCMS SUBJECT TO TIMELY IMPLEMENTATION | | | | | | |
|--|--|--|--------------------------------|---------------------------------|---------------------------------|---|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS | |
| SIMI VALLEY | VEN120417 | WEST LOS ANGELES AVE IN SIMI VALLEY, WIDEN 10 FT TO ADD BIKE LANES AND SIDEWALK FROM THE PUBLIC SERVICES CENTER TO WEST CITY LIMIT (1 MILE). (CMAQ INCLUDES TOLL CREDITS OF \$15 IN PRIOR FOR PE, AND \$406 IN 15/16 FOR CON.) | 12/31/2016 | 12/31/2016 | 12/31/2018 | OBSTACLES ARE BEING OVERCOME. DELAY DUE TO BIDS OVER BUDGET. PROJECT RECEIVED ADDITIONAL FUNDS AND IS OUT TO BID. | |
| SIMI VALLEY | VEN170416 | WEST LOS ANGELES AVENUE IN SIMI VALLEY, WIDEN 10 FEET TO ADD BIKE LANES AND SIDEWALK FROM THE PUBLIC SERVICES CENTER TO ALAMOS CREEK (0.5 MILES). SPLIT PROJECT - PARENT PROJECT VEN120417. | 12/31/2018 | 7/1/2018 | 12/31/2018 | ON SCHEDULE. NO CHANGE IN COMPLETION DATE FROM 2017 FTIP. | |
| VENTURA COUNTY TRANS COMMISSION (VCTC) | VEN040405 | AUTOMATIC VEHICLE LOCATOR SYSTEM UPGRADE FOR REAL-TIME BUS STOP SIGNAGE (ASSOCIATED TRANSIT IMPROVEMENT) | 7/1/2018 | 7/1/2018 | 7/1/2019 | OBSTACLES ARE BEING OVERCOME. CONTRACT AWARDED. | |
| VENTURA COUNTY TRANS COMMISSION (VCTC) | VEN93017 | REGIONAL RIDESHARE PROGRAM FOR 14/15, 15/16, 16/17, 17/18. | 2010 | 6/30/2019 | 6/30/2019 | NO DELAY. ON-GOING PROGRAM. | |

| | TABLE III-5.2 VENTURA COUNTY COMPLETED/CORRECTED TCMS | | | | | | |
|----------------|--|--|--------------------------------|------------------------------------|---------------------------------|-----------------------------|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2016 RTP/SCS COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS | |
| CAMARILLO | VEN040502 | SANTA ROSA ROAD FROM UPLAND ROAD TO WOODCREEK ROAD WIDEN FROM TWO TO FOUR LANES AND ADD BIKE LANES | 9/30/2008 | 7/1/2016 | COMPLETE | | |



| | TABLE III-5.2 VENTURA COUNTY COMPLETED/CORRECTED TCMS | | | | | | |
|--|--|---|--------------------------------|------------------------------------|---------------------------------|--|--|
| LEAD AGENCY | PROJECT ID | PROJECT DESCRIPTION | ORIGINAL COMPLETION DATE | 2016 RTP/SCS COMPLETION DATE | 2017 FTIP COMPLETION DATE | 2019 FTIP PROJECT STATUS | |
| SAN BUENA- VENTURA | VEN140804 | IN SAN BUENAVENTURA, CONSTRUCT SIDEWALK AND CLASS II AND III BIKE LANES ON CEDAR ST BETWEEN PROSPECT AND POL ST (0.3 MI). VARIOUS SIDEWALK, CURB IMPROVEMENTS ON VENTURA AVE BETWEEN KELLOGG ST AND SHOSHONE ST (0.9 MI). FLASHING BEACONS TO BE INSTALLED ON VENTURA AVE. EXISTING BEACONS TO BE UPDATED. | 3/1/2017 | 3/1/2018 | COMPLETE | | |
| SANTA PAULA | VEN111102 | SANTA PAULA BIKE TRAIL IMPROVEMENTS INCLUDING BIKE/PEDESTRIAN IMPROVEMENTS AT 16 ADJACENT INTERSECTIONS AND CONSTRUCTION OF ONE REST AREA SHADE STRUCTURE, \$127 TOLL CREDITS IN PRIOR YEAR FOR CONSTRUCTION | 6/1/2015 | 12/29/2017 | COMPLETE | | |
| SANTA PAULA | VEN140806 | IN SANTA PAULA ON 10TH ST (SR 150) CONSTRUCT NEW CLASS II BIKE LANE BETWEEN SR 126 AND SANTA PAULA ST (1.2 MI). REPAIR SIDEWALKS, ENHANCE CROSSWALKS, ADD BIKE AMENITIES, BENCHES AND LANDSCAPING. | 12/1/2016 | 11/16/2016 | COMPLETE | | |
| SIMI VALLEY | VEN140805 | IN SIMI VALLEY, ARROYO SIMI GREENWAY BIKE TRAIL PHASE 3. PAVE CLASS I BIKE TRAIL ON SOUTH SIDE OF ARROYO SIMI FROM MADERA RD TO FIRST ST (0.9 MI). INCLUDES LANDSCAPING ALONG FIFTH ST TRAIL AND PEDESTRIAN/BIKE BRIDGE OVER ARROYO SIMI NEAR FIFTH ST. | 12/1/2017 | 12/1/2017 | COMPLETE | | |
| VENTURA COUNTY | VEN150615 | NEAR POINT MUGU, ADD CLASS 2 BIKE LANES ON BOTH SIDES OF LAS POSAS RD BETWEEN LAGUNA ROAD AND STATE ROUTE 1 TO ELIMINATE A GAP (4.4 MILES) | 10/1/2017 | 10/1/2017 | COMPLETE | | |
| VENTURA COUNTY | VEN150617 | NEAR OAK VIEW BETWEEN VENTURA AND OJAI, WIDEN SANTA ANA RD TO PROVIDE CLASS 2 AND 3 BICYCLE LANES ON BOTH SIDES OF THE ROAD (1.8 MILES) BETWEEN MILEPOST 2.0 (S/O SANTA ANA BLVD) AND MILEPOST 3.81 (N/O SANTA ANA BLVD) | 10/1/2017 | 10/1/2017 | COMPLETE | | |
| VENTURA COUNTY TRANS COMMISSION (VCTC) | VEN121002 | FARE COLLECTION AND RIDERSHIP MONITORING EQUIPMENT AND MAINTENANCE | 7/1/2018 | 7/1/2018 | | NON-CAPACITY ITS PROJECT. NOT A COMMITTED TCM. | |



| | TABLE III-5.3VENTURA COUNTY NEW TCMS | | | | | | |
|-------------------|--------------------------------------|---|------------|--|--|--|--|
| LEAD AGENCY | PROTECT ID PROTECT DESCRIPTION | | | | | | |
| CAMARILLO | VEN160103 | PLEASANT VALLEY ROAD CLASS 2 BIKE LANES PROJECT FROM 5TH STREET TO LAS POSAS ROAD (APPROXIMATELY 8,700 FEET) | 12/31/2020 | | | | |
| VENTURA COUNTY | VEN171007 | IN VENTURA COUNTY AND THE CITY OF THOUSAND OAKS ON POTRERO ROAD CONSTRUCT 2.8 MILES OF CLASS II BIKE LANES IN THE COUNTY AND 500 FEET IN THE CITY OF THOUSAND OAKS FROM BRIDGE #231 TO .11 MILES EAST OF TRENTWOOD DRIVE. | 8/31/2021 | | | | |
| VENTURA COUNTY | VEN190111 | IN VENTURA COUNTY, CONSTRUCTION OF 1.96 MILES OF CLASS II BIKE LANES ALONG SESPE STREET FROM SOUTH MOUNTAIN ROAD TO RIVERSIDE AVENUE. | 8/30/2019 | | | | |
| VENTURA COUNTY | VEN190112 | IN VENTURA COUNTY, CASITAS VISTA ROAD FROM VENTURA AVENUE TO SANTA ANA ROAD CLASS II BIKE LANES; 1.42 MILES IN LENGTH | 7/20/2019 | | | | |

